CAPRICORN DISTRICT MUNICIPALITY



HALF YEARLY PERFORMANCE
ORGANISATIONAL REPORT 2016/17

Table of Contents

1. Purpose	page 3
2. Summary of departmental performance	page 4
3. Detailed performance per department	page 5
3.1 Strategic Executive Management Services.	page 7
3.2 Infrastructure	page 35
3.3 Corporate Services.	page 65
3.4 Finance.	page 82
3.5 Development Planning and Environment Management Services	page 95
3.6 Community Services.	page119
4. Progress from the annual performance report	page 132
5. Risks and Recommendations	page 135
6. Limitations of evaluations.	page 136
7. Approval	page 137

1. Purpose

The purpose of this report is to give feedback regarding the non-financial performance of Capricorn District Municipality for the mid-year of the 2016/17 financial year. This report is in compliance with section 72(1) of the Municipal Financial Management Act (MFMA) whereby:

The Accounting Officer must by 25 January of each year-

- (a) Assess the performance of the municipality during the first half of the financial year, taking into account-
 - (i) The monthly statements referred to in section 71 for the first half of the financial year.
 - (ii) The municipality's service delivery performance during the first half of the financial year, and the service delivery targets and performance indicators set in the service delivery and budget implementation plan;
 - (iii) The past year's annual report, and progress on resolving problems identified in the annual report; and
- (b) Submit a report on such assessment to -
 - (i) The mayor of the municipality
 - (ii) The National Treasury; and
 - (iii) The relevant provincial departments, i.e. Treasury, Coghsta and Office of the Premier

This non-financial mid-year performance report contains information about:

- Quarterly performance against quarterly and annual targets as per the SDBIP is reported on. The SDBIP for 2016/17 contains the objectives and indicators as per the Municipal IDP as well as General Indicators.
- > The status of indicators are a reflection of the overall performance level achieved year to date.
- Measures to improve performance and corrective action captured for targets that were not achieved.

2. ANALYSIS OF MID-YEAR ORGANISATIONAL PERFORMANCE

2.1 Purpose

- To present the mid-year analysis organisational performance report
- The report was done looking at key performance areas per the departments in line with the approved 2016/17 SDBIP

2.2 SUMMARY OF DEPARTMENTAL PERFORMANCE

2.1.1 FINANCE DEPARTMENT

•	Projects	- 12
•	KPI	- 29
•	Quarterly targets	- 21
•	Achieved	- 21
•	Not achieved	- 0
•	No target	- 12

• 2.1.2 INFRASTRUCTURE SERVICES

•	Projects:	- 52	
•	KPI	- 76	
•	Quarterly targets	- 51	
•	Achieved	- 37	
•	Not achieved	- 14	
•	Not applicable		- 1

2.1.3 COMMUNITY SERVICES

•	Projects	- 22
•	KPI	- 22
•	Quarterly targets	- 16
•	Achieved	-11
•	Not achieved	- 5
•	No targets	- 6

2.1.4 DEVELOPMENT PLANNING AND ENVIRONMENTAL MANAGEMENT SERVICES

Projects - 33
KPI - 33
Quarterly targets - 32
No target - 1
Achieved - 28
Not achieved - 4

2.1.5 CORPORATE SERVICES

Projects - 39
KPI - 39
Quarterly targets - 29
Achieved - 25
Not achieved - 4
No targets - 10

2.1.6 STRATEGIC EXECUTIVE MANAGEMENT SERVICES

Projects - 35
KPI - 35
Quarterly targets - 31
Achieved - 27
Not achieved - 04

• No targets - 04

3 OVERALL MID-YEAR ORGANISATIONAL PERFORMANCE

Departments	Numbe r of Project s	Number of Key Performan ce Indicators (KPI's)	Number of Targets	Targets Achieve d	Targets not Achieved	Targets not Applicable for the Quarter
Strategic Management Services	35	35	31	27	04	04
Infrastructure Services	52	76	51	37	14	01

Finance	12	29	21	21	00	12
Corporate Services	39	39	29	25	04	10

Overall Organizational Performance	193	234	180	149	31	34
Community Services	22	22	16	11	05	06
Department of Environmental ,Planning and Management Services	33	33	32	28	04	01

4 CONCLUSIONS

- That the Provincial Treasury (PT) and National Treasury (NT) took note of the Mid-year Organizational Performance report for 2016/17 financial year, and
- PT and NT took note that after assessment of the Mid-year performance, there is a need for revising the 2016/17 approved SDBIP which we are presenting to this committee
- Also note that after assessment of expenditure on the approved budget there was a need for budget adjustment to re-align our targets with the budget which we are presenting

3.1 STRATEGIC EXECUTIVE MANAGEMENT SERVICES

Key Perf	y Performance Area (KPA) 2:						ervice Delive	ery										
Outcom	e 9:					Respons	sive, Accou	ntable, Effec	tive and Effic	cient Local G	overnment	System						
Outputs Strategic	2 : c Objective	es:				To provi		managemei	nt services, N							scue services, fire		
Project No.	Key perform ance Area	Strategi c Objectiv es	Project Name	Project Descriptio n (major activities)	Location	Key perfor mance indicat or	Baseline	2016/17 Annual Targets	Quarter 1 Targets	Progress	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challe nges	Corr ecti ve Mea sure	Means of verific ation	
Interg	overnm	ental Re	elations															
SEMSD- 01	Good governa nce and public participa tion	To promote and facilitate effective intergov ernment al relations	IGR meetings	Coordinatio n of IGR meetings	CDM	Number of IGR meeting s coordin ated	68 IGR meetings coordinate d	68 IGR meetings coordinate d	17 IGR meetings coordinated	Not Achieved 12 meetings coordinate d	17 IGR meetings coordinat ed	Not achieved 15 IGR meetings coordinate and 2 outstandin g	100 000.0	None	Meetin g not quorati ng	Mee tings to be reco nven ed in the 3rd quar ter	Attend ance registe rs/ Minute s	
SEMSD- 02	Good governa nce and public participa tion	To promote and facilitate effective intergov ernment al relations	District Lekgotla	Coordinatio n of District Lekgotla	CDM	Number of District Lekgotl a coordin ated	1 District Lekgotla coordinate d	1 District Lekgotla coordinate d	Concept document developed	Not Achieved Draft Concept document underway	Preparatio n s for the District Lekgotla. Event Committe e for Lekgotla formed.	Achieved Committee existing and have started deliberatin g on district lekgotla concept	120 000.0	None	None	Non e	Attend ance registe rs	

Key Perf	y Performance Area (KPA) 2:						rvice Delive	•									
Outcome	9:					Respons	sive, Accour	ntable, Effec	tive and Effic	ient Local G	overnment	System					
Outputs Strategic	2 : CObjective	es:				To provi		managemer	ices nt services, M n and lastly co								es, fire
Project No.	Key perform ance Area	Strategi c Objectiv es	Project Name	Project Descriptio n (major activities)	Location	Key perfor mance indicat or	Baseline Pasi	2016/17 Annual Targets	Quarter 1 Targets	Progress	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challe nges	Corr ecti ve Mea sure	Means of verific ation
AUDIT	MANAG	EMENT :	SERVICE	:S													
SEMSD- 03	Good governa nce and public participa tion	To strength en account ability through proactiv e audit oversigh t	Audit fees(Inter nal)	Perform internal audit	CDM	Number of internal audit reports produce d	4 internal audit reports produced	4 internal audit reports produced	1 internal audit report produced	Achieved 1 internal audit report produced	1 internal audit report produced	Achieved 1 internal audit report produced	10 000	0.00	None	Non e	Interna I Audit Report s
SEMSD- 04	Good governa nce and public participa tion	To strength en account ability through proactiv e audit oversigh t	Audit Committe e expense	Coordinate external audit process, audit committee activities and Municipal support	CDM	Number of audit meeting s coordin ated	15 audit meetings coordinate d	13 audit meetings coordinate d	2 audit meetings coordinated	Achieved 4 audit meeting coordinate d	2 audit meetings coordinat ed	Achieved 6 audit meeting coordinate d	840 000.00	310 673. 81	None	Non e	Attend ance Regist ers/Mi nutes
SEMSD- 05	Good governa nce and public participa tion	To strength en account ability through proactiv e audit oversigh t	AFS Advisor	Provide technical support to Locals	CDM	Improve d audit outcom es	New indicator	4 Municipal support report issued	1 Municipal support report issued	Achieved 1 Municipal support report issued	1 Municipal support report issued	Achieved 1 Municipal support report issued	Nil	Nil	None	Non e	Munici pal Suppor t report

Key Perf	ormance A	Area (KPA)) 2:				rvice Delive										
Outcome	e 9:					Respons	sive, Accour	ntable, Effec	tive and Effic	ient Local G	overnment	System					
Outputs Strategic	2 : c Objective	es:				To provi	de disaster		nt services, M								es, fire
Project No.	Key perform ance Area	Strategi c Objectiv es	Project Name	Project Descriptio n (major activities)	Location	Key perfor mance indicat or	on and publ Baseline	2016/17 2016/17 Annual Targets	n and lastly co Quarter 1 Targets	Progress	Ort, recreat Quarter 2 Targets	Progress	2016/17 2016/17 Annual Budget	Expendi ture		Corr ecti ve Mea sure	Means of verific ation
	IANAGE	MENT															
SEMSD- 06	Good governa nce and public participa tion	To protect the municip ality from potential risk	Risk Committe e meetings	Coordinate risk committee meetings	CDM	Number of risk manage ment committ ee meeting s coordin ated	4 risk managem ent committee meetings coordinate d	4 risk managem ent committee meetings coordinate d	1 risk managemen t committee meeting coordinate	Achieved 1 risk managem ent committee meeting coordinate	1 risk managem ent committee meeting coordinat e	1 risk manageme nt committee meeting coordinate	opex	0.00	None	Non e	Attend ance Regist ers/Mi nutes
SEMSD- 07	Good governa nce and public participa tion	To protect the municip ality from potential risk	Fraud preventio n program mes (Awarene ss campaign)	Facilitate fraud prevention programme s	CDM & LMs	Number of fraud preventi on program mes facilitate d (Awaren ess campai gn)	4 fraud prevention programm es facilitated. (Awarenes s campaign)	4 fraud prevention programm es facilitated. (Awarenes s campaign)	1 fraud prevention programmes facilitated. (Awareness campaign)	Achieved 1 fraud prevention programm es facilitated. (Awarenes s campaign)	1 fraud preventio n programm es facilitated. (Awarene ss campaign)	1 fraud prevention programm es facilitated. (Awarenes s campaign)	53 000.00	13 680.00	None	Non e	Attend ance Regist ers/Pro gramm es
SEMSD- 08	Good governa nce and public participa tion	To protect the municip ality from potential risk	Forensic investigat ions	Facilitate fraud prevention programme s	CDM & LMs	Percent age of investig ations reports as per request s	100% investigati ons reports as per requests	100% investigati ons reports as per requests	100% investigation s report as per requests	Achieved 100% investigati ons report as per requests	100% investigati ons report as per requests	Achieved 100% investigatio ns report as per requests	80 000.00	0.00	None	Non e	investi gations reports

Key Perf	formance A	Area (KPA) 2:			Basic Service Delivery											
Outcome	e 9:					Respons	sive, Accour	ntable, Effec	tive and Effic	ient Local G	overnment	System					
Outputs Strategic	2 : c Objective	es:				To provi		managemer	ces nt services, M n and lastly co								es, fire
Project No.	Key perform ance Area	Strategi c Objectiv es	Project Name	Project Descriptio n (major activities)	Location	Key perfor mance indicat or	Baseline	2016/17 Annual Targets	Quarter 1 Targets	Progress	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challe nges	Corr ecti ve Mea sure	Means of verific ation
SEMSD- 09	Good governa nce and public participa tion	To protect the municip ality from potential risk	Security Manage ment services	Provision of sound physical security services to all municipal premises and employees	CDM	Number of security reports issued	12 security reports issued	12 security reports issued	3 security reports issued	Achieved 3 Security reports issued	3 security reports issued	3 Security reports issued	12 100 000 00	6 412 59 5.42	None	Non e	Securit y reports
SEMSD- 10	Good governa nce and public participa tion	To keep stakehol ders informed about the affairs of the municip ality	Corporat e Image Built	Review and Implementa tion of communica tion strategy, events manageme nt guideline, Social Media policy and corporate image Manual	CDM	Number of commu nication strategy , events manage ment guidelin e, Social Media policy and corporat e image Manual reviewe d and approve d	New Indicator	1 communic ation, 1 events managem ent guideline, Social Media policy and 1 corporate image Manual developed	Developmen t of the strategy	Achieved strategy under developme nt, however the Corporate image manual is approved and due for printing	Developm ent of the strategy	Achieved Communic ations strategy Developed Corporate strategy developed and distributed	525 000, 00	None	None	Non e	Comm unicait ons and corpor ate image strateg y

Key Per	Key Performance Area (KPA) 2:						Basic Service Delivery											
Outcom	e 9:					Respons	sive, Accour	ntable, Effec	tive and Effic	ient Local G	overnment	System						
Project No.	2 : c Objective Key perform ance Area	Strategi c Objectiv es	Project Name	Project Descriptio n (major activities)	Location	To provi prevention Key perfor mance indicat or	de disaster		nt services, M n and lastly co Quarter 1 Targets	oordinate sp Progress	Oort, recreat Quarter 2 Targets		2016/17 2016/17 Annual Budget	-fighting and rescue services, fire ctivities in the district. Expendi				
SEMSD- 11	Local Economi c Develop ment	To keep stakehol ders informed about the affairs of the municip ality	Communication program mes (Advertisi ng, publicatio ns, publicity, stakehold er participati on and media relation program mes)	Communic ation of municipal programme s	Communic ations	% percent of commu nication program mes coordin ated and publicis ed (Adverti sing, publicati ons, publicity , stakehol der particip ation and media relation program mes)	100 percent of municipal programes coordinate d and communic ate	100 percent of communic ation programm es coordinate d and publicised (Advertisin g, publication s, publication r participatio n and media relation programm es)	100 percent of communicati on programmes coordinated and publicised (Advertising, publications, publicity, stakeholder participation and media relation programmes)	100 percent of communic ation programm es coordinate d and publicised	100 percent of communic ation programm es coordinat ed and publicised (Advertisi ng, publicatio ns, publicity, stakehold er participati on and media relation programm es)	Achieved Advert on bids, tenders, institution al events, IDP process plan, quotation s, and events were published on print and electronic media Achieved CDM Talk waiting to be printed and 3 x Insight publication were published Achieved Achieved	4 795 000.00 Advertisin g (3 625 00 0.00, Publicatio ns(500 00 0.00, stakehold er participati on (433 000. 00 media relation programm es 237 000.0 0)	None	None	Non e	Munici pal progra mmes, agend a, progra mmes and statem ents	

Key Per	formance A	Area (KPA) 2:			Basic Se	ervice Delive	ery									
Outcom	e 9:					Respons	sive, Accou	ntable, Effec	tive and Effic	cient Local C	Sovernment	System					
Outputs	2:					Improvii	ng access to	o basic servi	ces								
Strategi	c Objective	es:				To provi	de disaster on and pub	managemer lic education	nt services, N n and lastly c	funicipal hea	alth services oort, recreat	s, ensure eff	ective fire-	fighting an	d rescue	servic	es, fire
Project No.	Key perform ance Area	Strategi c Objectiv es	Project Name	Project Descriptio n (major activities)	Location	Key perfor mance indicat or	Baseline	2016/17 Annual Targets	Quarter 1 Targets	Progress	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challe nges	Corr ecti ve Mea sure	Means of verific ation
												Speeches were develope d and presented in different events Achieved : corporate image strategy, tourism booklets, calendars , diaries, program mes printed and distribute d Achieved : all events were successfu lly					

Key Per	formance .	Area (KPA) 2:			Basic Se	ervice Delive	ery									
Outcom	e 9:					Respons	sive, Accou	ntable, Effec	tive and Effic	cient Local G	overnment	System					
Outputs	2:					Improvir	ng access to	basic servi	ces								
Strategi	c Objectiv	es:				To provi	de disaster on and pub	managemer lic education	nt services, N n and lastly c	lunicipal hea	alth services	s, ensure eff	ective fire-	fighting an	d rescue the distri	servic	es, fire
Project No.	Key perform ance Area	Strategi c Objectiv es	Project Name	Project Descriptio n (major activities)	Location	Key perfor mance indicat or	Baseline	2016/17 Annual Targets	Quarter 1 Targets	Progress	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challe nges	Corr ecti ve Mea sure	Means of verific ation
												implemen ted. Attendan ce registers, minutes, and agendas and videos produced Achieved: Media statement s, articles on media, editorial, media queries responde d to, broadcast ing media queries were handled and speeches were					

Key Per	formance A	Area (KPA) 2:			Basic Se	ervice Delive	ery									
Outcom	e 9:					Respons	sive, Accou	ntable, Effec	tive and Effic	ient Local G	overnment	System					
Outputs	2 ·					Improvin	na access to	basic servi	CAS								
•						-				luniainal haa	م المال مالمال		antiva fina f	:	d =====		fin-
	c Objective					preventi	on and pub	lic education	nt services, M n and lastly c	oordinate sp	ort, recreat	ion, arts and	d culture ac	tivities in	the distri	ct.	
Project No.	Key perform ance Area	Strategi c Objectiv es	Project Name	Project Descriptio n (major activities)	Location	Key perfor mance indicat or	Baseline	2016/17 Annual Targets	Quarter 1 Targets	Progress	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challe nges	Corr ecti ve Mea sure	Means of verific ation
												translated into stories and published . The Executive Mayor was on Capricorn FM, Energy fm and other 7 communit y radio station including SABC 2 news bulletin on water related issues in Makgato and Alldays					

Key Perf	ormance A	Area (KPA) 2:			Basic Se	rvice Delive	ery									
Outcome	e 9:					Respons	sive, Accou	ntable, Effec	tive and Effic	ient Local G	overnment	System					
Outputs Strategic	2 : c Objective	es:				To provi	de disaster		nt services, M								es, fire
Project No.	Key perform ance Area	Strategi c Objectiv es	Project Name	Project Descriptio n (major activities)	Location	Key perfor mance indicat or	on and pub Baseline	lic education 2016/17 Annual Targets	n and lastly co Quarter 1 Targets	oordinate sp Progress	Quarter 2 Targets	ion, arts and Progress	2016/17 Annual Budget	tivities in t Expendi ture	he distri Challe nges	Corr ecti ve Mea sure	Means of verific ation
SEMSD- 12	Good Governa nce and Public Participa tion	To keep stakehol ders informed about the affairs of the municip ality	District communi cators program me	District communica tors programme organised and coordinated	Communic ations	Number of district commu nicators program me organis ed and coordin ated	New indicator	8 district communic ators programm e organised and coordinate d	2 district communicat ors programme organised and coordinated	Provincial Communic ators Forum was attended to	2 district communic ators programm e organised and coordinat ed	2 district communic ators programm e organised and coordinate d	OPEX	None	None	Non e	Minute s and agend a
STRAT	EGIC M	ANAGEN	IENT AN	D INSTITU	TIONAL D	EVELOF	PMENT										
SEMSD- 13	Good governa nce and public participa tion	To enhance organiza tional perform ance	Develop ment and Review of Service Delivery and Budget Implemen tation Plan (SDBIP)	Coordination of the development and review of organisational Service Delivery and Budget Implementation Plan SDBIP	CDM	Number of Organiz ational Service Delivery and Budget Implem entation Plans (SDBIP') develop ed and reviewe d	2 Service Delivery and Budget Implement ation Plans (SDBIP's) developed and reviewed	2 Service Delivery and Budget Implement ation Plans (SDBIP's) developed and reviewed.	Implementati on of Service Delivery and Budget Implementati on Plans. (SDBIP's)	Achieved Service Delivery and Budget Implement ation Plans (SDBIP's) implement ed	Implement ation of Service Delivery and Budget Implement ation Plans. (SDBIP's)	Achieved Service Delivery and Budget Implement ation Plans (SDBIP's) implement ed	Opex/Nil	None	None	Non e	SDBIP report

Key Perf	ormance A	Area (KPA) 2:			Basic Se	rvice Delive	ery									
Outcome	e 9:					Respons	sive, Accour	ntable, Effec	tive and Effic	ient Local G	overnment	System					
Outputs Strategic	2 : c Objective	98:				To provi	de disaster		ices nt services, M n and lastly co								es, fire
Project No.	perform ance Area Cobjectives SD- Municip To Monitorin Monitoring CDM					Key perfor mance indicat or	Baseline	2016/17 Annual Targets	Quarter 1 Targets	Progress	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challe nges	Corr ecti ve Mea sure	Means of verific ation
SEMSD- 14	Municip al Transfor mation and Organiz ational Develop ment	To enhance organiza tional perform ance	Monitorin g and Evaluatio n	Monitoring and evaluation of organisatio nal performanc e	CDM	Number of organiz ational perform ance reports produce d	4 of organisati onal performan ce reports produced	4 of organisati onal performan ce reports produced	1 organisation al performance report produced	Achieved 1 organisatio nal performan ce report produced	1 organisati onal performan ce report produced	1 organisatio nal performan ce report produced	Opex/Nil	None	None	Non e	Organi sationa I perfor mance report
SEMSD- 15	Basic Services	To enhance organiza tional perform ance	Back to Basics	Compilatio n of back to basics reports	CDM	Number of Back to Basics reports produce d	4 Back to basics reports produced	4 Back to basics reports produced	1 Back to basics reports produced	Achieved 1 Back to basics reports produced	1 Back to basics reports produced	Achieved 1 Back to basics reports produced	Opex/Nil	Opex/Nil	None	Non e	Back to basics report
SEMSD- 16	Basic Services	To enhance organiza tional perform ance	Monitorin g of Thusong Service Centers	Monitor all Thusong Service Centers	CDM	Number of Thuson g Service Centers monitor ed	New indicator	6 Thusong Service Centers monitored	6 Thusong Service Centers monitored (1 consolidated monitoring report produced)	Achieved 6 Thusong Service Centers monitored (1 consolidat ed monitoring report produced.	6 Thusong Service Centers monitored (1 consolidat ed monitorin g report	Achieved 6 Thusong Service Centers monitored (1 consolidat ed monitoring report produced	Opex/Nil	Opex/Nil	None	Non e	Consol idated report

	ormance A	area (KPA) 2:				rvice Delive	•									
Outcome	e 9:					Respons	sive, Accou	ntable, Effec	tive and Effic	ient Local G	Sovernment	System					
Outputs	2:					Improvin	g access to	basic servi	ices								
Strategio	C Objective	es:							nt services, M n and lastly c								es, fire
Project No.	Key perform ance Area	Strategi c Objectiv es	Project Name	Project Descriptio n (major activities)	Location	Key perfor mance indicat or	Baseline	2016/17 Annual Targets	Quarter 1 Targets	Progress	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challe nges	Corr ecti ve Mea sure	Means of verific ation
SEMSD- 17	Basic Services	To enhance organiza tional perform ance	Call centre for district hotline	Operation of call centre for district hotline	CDM	Percent age of queries receive d and resolve d	New indicator	100% of queries received and resolved	100% of queries received and resolved	Achieved 100% of queries received and resolved	100% of queries received and resolved	Achieved 100% of queries received and resolved	Opex/Nil	Opex/Nil	None	Non e	report
SEMSD- 18	Municip al Transfor mation and Organiz ational Develop ment	To enhance organiza tional perform ance	Bathopel e campaign	Conduct district Bathopele campaign	CDM	Number of District Bathope le campai gn conduct ed	1 District Bathopele campaign conducted	1 District Bathopele campaign conducted	No target for the quarter	No target for the quarter	1 District Bathopele campaign conducted	Achieved 1 District Bathopele campaign conducted	Opex/Nil	Opex/Nil	None	Non e	Attend ance registe r
SPECIA	AL FOCU	JS															<u> </u>
SEMS D-19	Good Govern ance and Public Particip ation	To promot e the needs and interest s of special focus groupin gs	Special Focus Program mes	Special Focus Programm es Coordinati on (Children, Disability, Gender, Older Persons and Youth	All local municipali ties	Numbe r of Special Focus Progra mmes Coordi nated	93 Special Program mes coordinat ed (13 children program mes, 12 Disability program mes, 35	93 Special Program mes coordinat ed (13 children program mes, 12 Disability program mes, 35	23 Special Programm es coordinate d (3 children, 3 disability, 8 gender, 3 Older persons, 5 Youth developme	5 Children Program mes Coordinate d as follows:- Achieved -05/07/16 at Kgakoa	23 Special Program mes coordinat ed (3 children, 3 disability, 8 gender,	O3 Children Program mes Coordinat ed as follows:- Achieved -24/10/16 at CDM	529 000.00	R185 176.00	None	Non e	SEMS D-19

Key Per	formance A	Area (KPA) 2:			Basic Se	ervice Delive	ery									
Outcom	e 9:					Respons	sive, Accou	ntable, Effe	ctive and Effic	ient Local G	overnment	System					
	c Objective					To provi preventi	de disaster on and pub	lic educatio	nt services, M n and lastly c	oordinate sp	ort, recreat	ion, arts and	d culture ac	tivities in t	he distri	ct.	·
Project No.	Key perform ance Area	Strategi c Objectiv es	Project Name	Project Descriptio n (major activities)	Location	Key perfor mance indicat or	Baseline	2016/17 Annual Targets	Quarter 1 Targets	Progress	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challe nges	Corr ecti ve Mea sure	Means of verific ation
				Programm es)			gender program mes,12 Older persons program mes, 21 Youth program mes)	gender program mes,12 Older persons program mes, 21 Youth program mes)	nt programme s coordinate d)	High School in Polokwan e26/07/16 Christ the King School at Mankwen g in Polokwan e31/07/16 Baphepe ng Communi ty Creche at Ga Seema in Aganang18/08/16 at Masete Primary School, Taaibosc h, Blouberg -27/09/20 16 at CDM	3 Older persons, 5 Youth develop ment program mes coordinat ed)	Council Chamber29/11/201 6 at Lewanen g village in Blouberg02/12/201 6 at Polokwan e Welfare Centre. 03 Disability Program me Coordinat ed as follows:- Achieved -25/10//16 at CDM Function Room09/11/201 6 at Mohodi Communi					

Key Per	formance A	Area (KPA) 2:			Basic Se	ervice Delive	ery									
Outcom	e 9:					Respons	sive, Accou	ntable, Effec	tive and Effi	cient Local G	overnment	System					
Outputs Strategi	2 : c Objective	es:				To provi	de disaster		nt services, N	Municipal hea							es, fire
Project No.	Key perform ance Area	Strategi c Objectiv es	Project Name	Project Descriptio n (major activities)	Location	Key perfor mance indicat or	Baseline	2016/17 Annual Targets	Quarter 1 Targets	Progress	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challe nges	Corr ecti ve Mea sure	Means of verific ation
										Function Room 3 Disabilit y Program me Coordinat ed as follows:- Achieve d -21/07/16 at Seleteng Ga Mphahlel e in Lepelle Nkumpi29/07/16 at Ga Matlala Juno in Aganang12/08/16 at CDM Function Room.		ty hall in Molemole02/12/201 6 at Polokwan e 10 Gender Program mes cordinate d as follows:- Achieved -11/10/16 at Dept of Agricultur e -12/10/16 at Tooseng & Thushana ng HBC -26/10/16 at Lonsdale -28/10/16 at					

Key Per	rformance A	Area (KPA) 2 :			Basic Se	ervice Delive	ery									
Outcom	ie 9:					Respons	sive, Accou	ntable, Effec	tive and Effi	cient Local G	Sovernment	System					
Outputs	s 2 : ic Objective	06.						o basic servi managemen		Junicipal bos	alth services	s ansura off	active fire	fighting an	d rescue	Service	os fire
Strategi	ic Objective	<i>5</i> 5.						lic education									,es, ille
Project No.	Key perform ance Area	Strategi c Objectiv es	Project Name	Project Descriptio n (major activities)	Location	Key perfor mance indicat or	Baseline	2016/17 Annual Targets	Quarter 1 Targets	Progress	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challe nges	Corr ecti ve Mea sure	Means of verific ation
										9 Gender Program mes cordinate d as follows:- Achieve d - 20/07/16 in CDM Council Chamber 16/08/16 in Polokwa ne 17/08/16 at Blouberg , - 18/08/16 in Lepelle Nkumpi -03/09/20 16 at Seshego Zone 4 - 07/09/20 16 at		Lebowak gomo MEC Residents - 15/11/20 16 at Blouberg Municipa lity 17/11/20 16 at Inveran Multipurp ose Centre in Blouberg Municipa lity 28/11/20 16 at Mohodi Commun ity hall in Molemol e 29/11/20 16 at Inveran Multipurp ose					

Key Per	formance A	Area (KPA) 2:			Basic Se	ervice Delive	ery									
Outcom	e 9:					Respons	sive, Accou	ntable, Effec	tive and Effic	cient Local G	overnment	System					
Outputs Strategi	2 : c Objective	es:				To provi	de disaster		nt services, N								es, fire
Project No.	Key perform ance Area	Strategi c Objectiv es	Project Name	Project Descriptio n (major activities)	Location	Key perfor mance indicat or	Baseline	2016/17 Annual Targets	and lastly c Quarter 1 Targets	Progress	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challe nges	Corr ecti ve Mea sure	Means of verific ation
										Setumon g gaMatlal a - 22/09/20 16 at Polokwan e Municipal ity - 28/09/20 16 at Alldays - 30/09/20 16 at Aganang Municipa lity 3 Older Persons Program me Coordinat ed as follows:- Achieve d - 18/07/16 at		Centre in Blouberg municipa lity. - 06/12/16 at Aganang municipa II hall in Polokwa ne. - 12/12/16 at Moletlan e hall in Lepelle Nkumpi. - 03 Older Persons Program me Coordinat ed as follows:- Achieved - 18/10/16 at Sentahle GaMaja in					

Key Per	formance .	Area (KPA) 2:			Basic Se	ervice Delive	ery									
Outcom	e 9:					Respons	sive, Accou	ntable, Effec	tive and Effi	cient Local G	overnment	System					
Outputs	2:					Improvir	ng access to	basic servi	ces								
Strategi	c Objective	es:						lic education		/lunicipal hea coordinate sp						ict.	
Project No.	Key perform ance Area	Strategi c Objectiv es	Project Name	Project Descriptio n (major activities)	Location	Key perfor mance indicat or	Baseline	2016/17 Annual Targets	Quarter 1 Targets	Progress	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challe nges	Corr ecti ve Mea sure	Means of verific ation
										Sephaph usha village Ga Mothapo in Polokwan e24/08/16 at Oscar Mpetha Stadium at University of Limpopo in Polokwan e28/09/16 at CDM Function Room 7 Youth Program mes Coordinat ed as follows:-		Polokwan e20/12/16 at Marobjan e in Blouberg Municipali ty -21/12/16 at Lebowak gomo Cultural centre in Lepelle Nkumpi municipali ty -06 Youth Program mes Coordinat ed as follows:- Achieved -04/10/16 in Birchwoo					

Key Per	formance /	Area (KPA) 2:			Basic Se	rvice Delive	ery									
Outcom	e 9:					Respons	sive, Accour	ntable, Effec	tive and Effic	cient Local G	overnment	System					
Outputs Strategi	2 : c Objective	es:				To provi	de disaster		ces nt services, N n and lastly c								es, fire
Project No.	Key perform ance Area	Strategi c Objectiv es	Project Name	Project Descriptio n (major activities)	Location	Key perfor mance indicat or	Baseline	2016/17 Annual Targets	Quarter 1 Targets	Progress	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challe nges	Corr ecti ve Mea sure	Means of verific ation
										Achieve d -06/07/16 in CDM Council Chamber -15/07/18 at University of Limpopo CDM Water Laborator y in Polokwan e19/07/16 at Dithebele Sec School in Avon Blouberg, -17/08/16 Maraba Tribal Office, Polokwan e West		d Hotel Boksburg -14/10/16 at Mphachu eu Sec School in Lepelle Nkumpi27/10/16 at CDM Council Chamber15/11/201 6 CDM Council Chamber23/11/201 6 at CDM MTN Boardroo m30/11/201 6 at Mamaolo Communi ty Hall in Lepelle Nkumpi.					

Key Per	formance A	Area (KPA) 2:			Basic Se	rvice Delive	ery									
Outcom	e 9:					Respons	sive, Accour	ntable, Effec	tive and Effic	ient Local G	overnment	System					
Outputs Strategic	2 : c Objective	es:				To provi	de disaster		ces nt services, M n and lastly co								es, fire
Project No.	Key perform ance Area	Strategi c Objectiv es	Project Name	Project Descriptio n (major activities)	Location	Key perfor mance indicat or	Baseline	2016/17 Annual Targets	Quarter 1 Targets	Progress	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challe nges	Corr ecti ve Mea sure	Means of verific ation
										-23/08/16 at Hayani Guest House, Polokwan e Central -27/08/16 at Jack Botes Hall, Polokwan e Central -01/09/16 at CDM Function Room							
SEMS D-20	Good Govern ance and Public Particip ation	To contrib ute towards the reducti on of HIV, AIDS, STI & TB Infectio ns by 2016	HIV & AIDS Program mes (Govern ance, Coordin ation, Preventi on Care & Support, Capacity Building	HIV & AIDS Programm es Coordinati on	All local municipali ties	Numbe r of HIV & AIDS Progra mmes Coordi nated	46 HIV & AIDS Program mes coordinat ed (Governa nce, Coordina tion, Preventio n, Care & Support,	46 HIV & AIDS Program mes coordinat ed (Governa nce, Coordina tion, Preventio n, Care & Support,	12HIV & AIDS Programm es Coordinate d (Governan ce, Coordinatio n, Prevention, Care & Support, Capacity	Achieve d 17 HIV & AIDS Program me coordinat ed as follows:-Achieve d		Achieved 15 HIV & AIDS Program me coordinat ed as follows:- Achieved -06/10/16 at Mohodi in Molemole	554 000.00	R45 570.00	None	Non e	SEMS D-20

Key Per	formance A	Area (KPA) 2:			Basic Se	ervice Delive	ery									
Outcom	e 9:					Respons	sive, Accou	ntable, Effec	tive and Effic	ient Local G	overnment	System					
Outputs						_		basic serv									
Strategi	c Objective	es:				preventi	de disaster on and publ	managemei lic education	nt services, M n and lastly c	lunicipal hea oordinate sp	ilth service: ort, recreat	s, ensure ett tion, arts and	ective fire- d culture ac	tighting an ctivities in t	d rescue the distri	servic ict.	es, tire
Project No.	Key perform ance Area	Strategi c Objectiv es	Project Name	Project Descriptio n (major activities)	Location	Key perfor mance indicat or	Baseline	2016/17 Annual Targets	Quarter 1 Targets	Progress	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challe nges	Corr ecti ve Mea sure	Means of verific ation
			and Monitori ng & Evaluati on)				Capacity Building and Monitorin g & Evaluatio n)	Capacity Building, and Monitorin g & Evaluatio n)	Building, and Monitoring & Evaluation)	-09/08/16 at Blouberg Lesfontei n Clinic Sekhung -10/08/16 at Blouberg Modimo Nthuse -16/08/16 at Molemole Botlokoa -16/08/16 at Lepelle Nkumpi -17/08/16 at Blouberg Municipal ity -24/08/16 at CDM Council Chamber -30/08/16 at		-10/08/16 at Blouberg Modimo Nthuse -19/10/16 at Masana Lodge -25/10/16 at Aganang Hall in Polokwan e -26/10/16 at Mankwen g Communi ty hall in Polokwan e -02/11/201 6 at CDM Council Chamber02/11/201 6 at CDM Function Room.					

Key Per	formance A	Area (KPA) 2:			Basic Se	ervice Delive	ery									
Outcom	e 9:					Respons	sive, Accou	ntable, Effec	tive and Effi	cient Local G	overnment	System					
Outputs Strategi	2 : c Objective	es:				To provi	de disaster		ces nt services, N n and lastly c								es, fire
Project No.	Key perform ance Area	Strategi c Objectiv es	Project Name	Project Descriptio n (major activities)	Location	Key perfor mance indicat or	Baseline	2016/17 Annual Targets	Quarter 1 Targets	Progress	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challe nges	Corr ecti ve Mea sure	Means of verific ation
										-31/08/20 16 Botlokoa Mmakom a DIC -07/09/20 16 at Blouberg -14/09/20 16 at Mohodi. -20/09/20 16 at the CDM Function Room -21/09/20 16 at Tsherane Multi- purpose centre -22/09/20 16 at Blouber g -27 /09/2016 at the CDM		-15/11/201 6 at Blouberg -17/11/201 6 at CDM Council Chamber22/11/201 6 at Makotse Village in Lepelle Nkumpi -24/11/201 6 at Makotse Village in Lepelle Nkumpi07/12/16 at CDM Council Chamber14/12/16 at CDM Function Room12/12/16 at Molemole Municipali					

Key Perf	ormance /	Area (KPA)) 2:			Basic Se	rvice Delive	ery									
Outcome	e 9:					Respons	sive, Accour	ntable, Effec	tive and Effic	ient Local G	overnment	System					
Outputs	2:					Improvir	ng access to	basic servi	ices								
Strategio	Objective	es:							nt services, N n and lastly c			ion, arts and					es, fire
Project No.	Key perform ance Area	Strategi c Objectiv es	Project Name	Project Descriptio n (major activities)	Location	Key perfor mance indicat or	Baseline	2016/17 Annual Targets	Quarter 1 Targets	Progress	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challe nges	Corr ecti ve Mea sure	Means of verific ation
										Council Chamber -28/09/16 at Sekhokh o in Molemole -29/09/20 16 at Ramatjo we -30/09/16 M & E Report		ty Council. -31/12/16 at CDM					
	E OF THI	E CHIEF	WHIP														
SEMSD- 21	Good Governa nce and Public Participa tion	To build account able and transpar ent governa nce structure s responsi ve to the needs of the	Whippery Manage ment meetings	Coordinatio n of Whippery meetings	CDM	Number of Whipper y meeting s coordin ated	5 Whippery meetings coordinate d	6 Whippery meetings coordinate d	1 Whippery Meeting coordinated	Achieved. 5 Whippery meetings coordinate d	1 Whippery Meeting coordinat ed	Achieved. 4 Whippery meetings coordinate d	150,000	None	None.	N/a	Attend ance Regist ers/Mi nutes

Key Perf	formance A	Area (KPA	.) 2:			Basic Se	ervice Delive	ery									
Outcome	e 9:					Respons	ive, Accour	ntable, Effec	ctive and Effic	ient Local G	overnment	System					
Outputs Strategic	2 : c Objective	es:				To provid		managemen	ices nt services, M n and lastly co								es, fire
Project No.	Key perform ance Area	Strategi c Objectiv es	Project Name	Project Descriptio n (major activities)	Location	Key perfor mance indicat or	Baseline	2016/17 Annual Targets	Quarter 1 Targets	Progress	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture		Corr ecti ve Mea sure	Means of verific ation
<u> </u>		commun ity			1		1										
SEMSD- 22	Good Governa nce and Public Participa tion	To build account able and transpar ent governa nce structure s responsi ve to the needs of the commun ity	Reports of Chief Whip	Compilatio n of mandatory reports of the chief whip submitted to Council	CDM	Number of mandat ory reports of the chief whip submitt ed to Council	5 reports of the Chief Whip	4 mandatory reports of the chief whip submitted to Council	1 mandatory reports of the chief whip submitted to Council	Achieved. 1 report of the Chief Whip was submitted to Council of 29/07/201	1 mandator y reports of the chief whip submitted to Council	Achieved. 1 report of the Chief Whip was submitted to Council of 28/10/2016	Opex/Nil	N/a	None.	N/a	Report s
OFFICE	E OF THE	E SPEAK	(ER				<u> </u>		<u> </u>		1		1			<u>.</u>	
SEMSD- 23	Good Governa nce and Public Participa tion	To provide strategic and administ rative support to Council and Administ rative	Council meetings	Coordinatio n of Council meetings	CDM	Number of Meeting s coordin ated	5 Council and 85 Committee meetings	6 Council meetings coordinate d	2 Council meetings coordinated	Achieved. 6 Council meetings coordinate d	1 Council meetings coordinat ed	Achieved. 5 Council meetings coordinate d	Opex /Nil	N/a	None.	N/a	Attend ance Regist ers/Mi nutes

Key Perf	formance <i>l</i> e 9:	Area (KPA) 2:				ervice Delive		tive and Effic	ient Local G	overnment	System					
Outputs Strategic	2 : c Objective	es:				To provi		managemei	ices nt services, M n and lastly c								es, fire
Project No.	Key perform ance Area	Strategi c Objectiv es	Project Name	Project Descriptio n (major activities)	Location	Key perfor mance indicat or	Baseline	2016/17 2016/17 Annual Targets	Quarter 1 Targets	Progress	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challe nges	Corr ecti ve Mea sure	Means of verific ation
SEMSD- 24	Good Governa nce and Public Participa tion	To provide strategic and administ rative support to Council and Administ rative structure	Committe e Meetings	Coordinatio n of Committee Meetings	CDM	Number of Committ ee Meeting s coordin ated	85 Committee meetings	99 meetings coordinate d	24 meetings coordinated	Not achieved. 7 meetings coordinate d	25 meetings coordinat ed	Not achieved 18 meetings coordinate d	Opex /Nil	None	None	Res ched uled to the 3 rd and 4 th quar ter	Attend ance Regist ers/Mi nutes
SEMSD- 25	Good Governa nce and Public Participa tion	To provide strategic and administ rative support to Council and Administ rative structure s	Committe es Strategic Planning Sessions	Coordinatio n Committee s Strategic Planning Sessions	CDM	Number of Committ ees Strategi c Plannin g Session s	New indicator	8 Committee s Strategic Planning Sessions	8 Committees Strategic Planning Sessions	Not achieved. Committee strategic planning not held.	No target for the quarter	N/a (No target for the quarter)	Opex /Nil	N/a	None	Project disc ontin ued due to bud get cons train ts	Attend ance Regist ers/Mi nutes

Key Per	formance A	Area (KPA) 2:			Basic Se	ervice Delive	ery									
Outcom	e 9:					Respons	sive, Accou	ntable, Effec	tive and Effic	ient Local G	overnment	System					
Outputs	2:					Improvir	ng access to	basic servi	ices								
Strategi	c Objective	es:							nt services, M n and lastly c								es, fire
Project No.	Key perform ance Area	Strategi c Objectiv es	Project Name	Project Descriptio n (major activities)	Location	Key perfor mance indicat or	Baseline	2016/17 Annual Targets	Quarter 1 Targets	Progress	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challe nges	Corr ecti ve Mea sure	Means of verific ation
SEMSD- 26	Good Governa nce and Public Participa tion	To provide strategic and administ rative support to Council and Administ rative structure s	Mandator y Reports of the Speaker	Compilatio n of Mandatory Reports of the Speaker	CDM	Number of Mandat ory reports of the speaker submitt ed to Council	5 Mandatory reports of the speaker submitted to Council	4 Mandatory reports of the speaker submitted to Council	1 Mandatory reports of the speaker submitted to Council	Achieved. 1 mandatory report of the Speaker submitted to Council meeting of 29/07/201 6	1 Mandator y reports of the speaker submitted to Council	Achieved. 1 mandatory report of the Speaker submitted to Council meeting of 28/10/2016	Opex /Nil	N/a	None	N/a	Manda tory reports
SEMSD- 27	Good Governa nce and Public Participa tion	To engage in Program mes that foster participa tion, interacti on and partners hip	Manage ment and Executive Manage ment meetings	Coordinatio n of Manageme nt and Executive Manageme nt meetings	CDM	Number of manage ment and Executi ve Manage ment meeting s coordin ated	49 managem ent and Executive Managem ent meetings coordinate d	49 managem ent and Executive Managem ent meetings coordinate d	13 managemen t and Executive Managemen t meetings coordinated	Not achieved. 9 Meetings coordinate d	11 managem ent and Executive Managem ent meetings coordinat ed	Achieved. 11 Meetings coordinate d	Opex/Nil	N/a	None	Res ched uled to the 3 rd and 4 th quar ter	Attend ance Regist ers

Key Perf	formance A	Area (KPA) 2:			Basic Se	rvice Delive	ery									
Outcom	e 9:					Respons	sive, Accour	ntable, Effec	tive and Effic	ient Local G	overnment	System					
Outputs						•	<u> </u>	basic servi									
Strategic	c Objective	es:							nt services, M n and lastly co								es, fire
Project No.	Key perform ance Area	Strategi c Objectiv es	Project Name	Project Descriptio n (major activities)	Location	Key perfor mance indicat or	Baseline	2016/17 Annual Targets	Quarter 1 Targets	Progress	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challe nges	Corr ecti ve Mea sure	Means of verific ation
SEMSD- 28	Good Governa nce and Public Participa tion	To provide strategic and administ rative support to Council and Administ rative structure s	Project Site visits	Coordinatio n of Committee s Site visits	CDM	Number of Site Visits coordin ated	New indicator	30 Site Visits coordinate d	7 Site Visits coordinated	Not achieved. 3 Site Visits coordinate d	7 Site Visits coordinat ed	Not achieved. 5 site visits coordinate d.	23 000.00	None	None	Res ched uled to the 3 rd and 4 th quar ter	Attend ance Regist ers/Pro gramm es
SEMSD- 29	Good Governa nce and Public Participa tion	To engage in Program mes that foster participa tion, interacti on and partners hip	Oversight program mes(MPA C)	Coordinatio n of Public Hearings	CDM	Number of Public Hearing s coordin ated	28 Programm es coordinate d	6 Public Hearings/ Oversight Programm es Coordinat ed	1 Public Hearing/Ove rsight Programme coordinated	Achieved. 1 Oversight programm e coordinate d	1 Public Hearing/O versight Programm e coordinat ed	Achieved. 1 Oversight programm e coordinate d	300 000.0	None	None	Non e	Attend ance Regist ers/Re ports

Key Per	formance A	Area (KPA	.) 2:				ervice Delive										
Outcome	e 9:					Respons	sive, Accour	ntable, Effec	ctive and Effic	ient Local G	overnment	System					
Outputs Strategic Project No.	C Objective Key perform ance Area	es: Strategi c Objectiv	Project Name	Project Descriptio n (major	Location	To provi	ide disaster		rices nt services, Mon and lastly concept of the Co						the distri		Means of verific ation
SEMSD- 30	Good Governa nce and Public Participa tion	To engage in Program mes that foster participa tion, interacti on and partners hip	Public Participati on program mes (Council Outreach es/Imbizo)	activities) Coordinatio n of Council Outreaches /Imbizo	CDM	Number of Council Outreac hes/Imb izo	New indicator	4 Council Outreache s/imbizo coordinate d	1 Council Outreaches/i mbizo coordinated	Not achieved. No Council imbizo co- ordinated	1 Council Outreach es/imbizo coordinat ed	Achieved. 2 Council Outreache s/imbizo coordinate d	420 000.0		None	sure Achi eved duri ng 2 nd quar ter	Attend ance Regist ers/Pro gramm es
SEMSD- 31	Good Governa nce and Public Participa tion	To engage in Program mes that foster participa tion, interacti on and partners hip	Special Parliame nts (Youth and Women)	Coordinatio n of Special Parliament s	CDM	Number of special parliam ents coordin ated	New indicator	1 special parliament s coordinate d	No target for the quarter	N/a (No target for the Quarter)	No target for the quarter	N/a (No target for the Quarter)	85 000,00	Nil	None	N/a	Attend ance Regist ers/Pro gramm es
SEMSD- 32	Good Governa nce and Public Participa tion	To engage in Program mes that foster participa tion, interacti on and	Women Parliame nt	Coordinatio n Women Parliament	CDM	Number of Women Parliam ent coordin ated	1 Women Parliament coordinate d	1 Women Parliament coordinate d	1 Women Parliament coordinated	Not achieved.	No target for the quarter	N/a (No target for the quarter)	85 000,00	Nil	Re- arran geme nts to acco mmo date transit ional	Parl iam ent resc hed uled to Qua	Attend ance Regist ers/Pro gramm es

Key Perf	ormance /	Area (KPA) 2:			Basic Se	rvice Delive	ery									
Outcome	9:					Respons	sive, Accour	ntable, Effec	tive and Effic	ient Local G	overnment	System					
Outputs Strategic	2 : CObjective	es:				To provi	de disaster		ces nt services, M n and lastly co								es, fire
Project No.	Key perform ance Area	Strategi c Objectiv es	Project Name	Project Descriptio n (major activities)	Location	Key perfor mance indicat or	Baseline	2016/17 Annual Targets	Quarter 1 Targets	Progress	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challe nges	Corr ecti ve Mea sure	Means of verific ation
		partners hip													prioriti es	rter 3	
SEMSD- 33	Good Governa nce and Public Participa tion	To engage in Program mes that foster participa tion, interacti on and partners hip	State of the District Address	Coordinatio n of State of the District Address	CDM	Number of State of the District Address coordin ated	1 State of the District Address coordinate d	1 State of the District Address coordinate d	Consultation process	Not Achieved. No Consultati on process done.	Developm ent of concept document	Not achieved Concept document not developed.	500	None	Still embar king on operati ons Theele tsa to guide us in terms of directi on and link it to the IDP.	To be deve lope of in the 3rd quar ter	Progra mmes/ Attend ance Regist ers

Key Per	formance A	Area (KPA)) 2:				rvice Delive	•									
Outcom	e 9:					Respons	sive, Accour	ntable, Effec	tive and Effic	ient Local G	overnment	System					
Outputs Strategic Project No.	Key perform ance	Strategi c Objectiv	Project Name	Project Descriptio	Location	To provi prevention Key perfor mance	de disaster		ces nt services, M n and lastly co Quarter 1 Targets							Ct. Corr ecti ve	Means of verific
SEMSD- 34	Basic Services	To engage in Program mes that foster participa tion, interacti on and partners	Mayoral outreach program me	(major activities) Coordinatio n of Mayoral outreach programme s	CDM	indicat or Number of Mayoral outreac hes Coordin ated	4 Mayoral Outreache s Coordinat ed	4 Mayoral Outreache s Coordinat ed	1 Mayoral Outreach Coordinated	Achieved Mandela day held on the 18 th July 2016.	1 Mayoral Outreach Coordinat ed	Achieved 6 outreach meetings were held as part of the operations Theeletsa which is the	585 000.0	777 899. 00	Under- bugdet	Revised Annual bud get is R80 0 00 0.00	Progra mmes/i nvitatio ns
SEMSD- 35	Basic Services	hip To engage in Program mes that foster participa tion, interacti on and partners hip	Back to School Campaig n	Coordinatio n of the Back to school campaign	CDM	Number of back to school campai gn coordin ated	1 back to school campaign coordinate d	1 back to school campaign coordinate d	Consultation process	Not Achieved Winter school arranged for learners from different schools within our district	Developm ent of concept document	mayoral Outreach Not Achieved Concept is underway	185 000.0	Nil	Still embar king on operati ons Theele tsa	To be deve lopm ent in the 3rd quar ter	Progra mmes/i nvitatio ns
FD-07	Financia I Viability	To monitor departm ent expendit ure	Acquisitio n manage ment	Complianc e to the SCM regulations	CDM	% of complia nce to the SCM regulati ons that result in R nil irregular	100 percent of complianc e to the SCM regulation s that result in R nil irregular	100% of complianc e to the SCM regulation s that result in R nil irregular	100% of compliance to the SCM regulations that result in R nil irregular expenditure	100 percent of complianc e to the SCM regulations that result in R nil irregular	100% of complianc e to the SCM regulation s that result in R nil irregular	100% of complianc e to the SCM regulations that result in R nil irregular expenditur e	Opex	Nil	Over- deplet ed budget	Bud get adju stme nt in the 3 rd quar ter	N/a

Key Perf	ormance /	Area (KPA)	2:			Basic Se	rvice Delive	ery									
Outcome	e 9:					Respons	sive, Accour	ntable, Effec	tive and Effic	ient Local G	overnment	System					
Outputs	2:					Improvin	ng access to	basic servi	ces								
Strategio	c Objective	es:							nt services, M n and lastly co								es, fire
Project No.	Key perform ance Area	Strategi c Objectiv es	Project Name	Project Descriptio n (major activities)	Location	Key perfor mance indicat or	Baseline	2016/17 Annual Targets	Quarter 1 Targets	Progress	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challe nges	Corr ecti ve Mea sure	Means of verific ation
						expendi ture	expenditur e	expenditur e		expenditur e	expenditu re						

3.2 INFRASTRUCTURE SERVICES DEPARTMENT

Business Unit					Infrastructure Department -Vote 2												
Outcome 9:					Responsive, Accountable, Effective and Efficient Local Government System												
Outputs: Key Strategic Organizational Objectives:					Improving access to basic services Implementation of the community works programme Actions supportive of human settlement outcome To provide sustainable basic services and infrastructure development												
Project No.	Key perform ance Area	Strategi c Objectiv es	Project Name	Project Description (major activities)	Locatio n	Key performa nce indicator	Baseline	2016/17 Annual Targets	Quarter 1 Targets	Progress	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challe nges	Corr ecti ve Mea sure	Mea ns of verif icati on
OPERATION & MAINTANANCE																	
INFR-01	Basic Services	To ensure tools are available for the operatio n and mainten	Procure ment of O&M Tools	Procuremen t of O&M Tools	CDM	Percentag e of requested tools procured.	100% of Requested Tools Procured	100% of Requested Tools Procured	Preparatio n of Specificati on for required tools.	Achieved Preparation of Specificatio ns for required	Issuing of Order to Term Supplier	Achieved Issuing of orders to term supplier done and tools have	150 000.0	141 94 4.00	None	N/A	Deli very Note

Business Unit					Infrastructure Department -Vote 2												
Outcome 9:					Responsive, Accountable, Effective and Efficient Local Government System												
Outputs: Key Strategic Organizational Objectives:					Improving access to basic services Implementation of the community works programme Actions supportive of human settlement outcome To provide sustainable basic services and infrastructure development												
Project No.	Key perform ance Area	Strategi c Objectiv es	Project Name	Project Description (major activities)	Locatio n	Key performa nce indicator	Baseline	2016/17 Annual Targets	Quarter 1 Targets	Progress	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challe nges	Corr ecti ve Mea sure	Mea ns of verif icati on
		ance of water and waste water infrastru cture								tools completed		been delivered to satellites.					
INFR-02	Basic Services	To provide free basic water(di esel & Electricit y purchas es)	Procure ment of Diesel Engines	Procuremen t of Diesel Engines	CDM	Number of requested diesel engines procured	New indicator	4 Diesel Engines Procured as and when required	1 diesel engine procured as and when required.	Achieved Procurement of dieselengines not required yet.	1 diesel engine procured as and when required	Achieved 1 diesel engine procured, delivered to Juno Village and under commissio ning.	500 000.0	0.00	None	N/A	Deli very Note
INFR-03	Basic Services	To ensure the commun ity receives basic water services by attendin g to all reported breakdo wns	Water Infrastru cture Repairs and Mainten ance	Replacemen t of pipe- line, flow meters, major repairs of water equipment and infrastructur e	CDM	Percentag e of reported breakdow ns attended.	90% of reported breakdow ns attended	95% of reported breakdow ns attended.	95% of reported breakdown s attended.	Not Achieved 95% of reported breakdowns not achieved.	95% of reported breakdo wns attended.	Achieved 95% of reported breakdo wns attended.	36 861 976.00	12 834 8 45.00	Delay in confir mation of budget availa bility		Prog ress Rep orts

Business	Unit					ture Departm											
Outcome	9:				Responsi	ve, Accounta	ble, Effective	and Efficient	Local Govern	nment System							
Outputs:	egic Organi	zational Ob	iectives:		•	Actions supp	on of the con ortive of hun	services nmunity work nan settlemen es and infras	t outcome								
Project No.	Key perform ance Area	Strategi c Objectiv es	Project Name	Project Description (major activities)	Locatio n	Key performa nce indicator	Baseline	2016/17 Annual Targets	Quarter 1 Targets	Progress	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challe nges	Corr ecti ve Mea sure	Mea ns of verif icati on
INFR-04	Basic Services	To ensure that areas experien cing breakdo wns continue to receive basic water and services sustaina ble water supply	Water Tankerin g	Water Tankering	CDM	Percentag e of water supply to all affected areas	New indicator	90% supply of water to all affected areas.	90% supply of water to all affected areas.	90% supply of water to affected areas ongoing.	90% supply of water to all affected areas.	90% supply of water to affected areas ongoing.	2 000 000.	2 052 42 5.00	None	N/A	Deli very Rep orts
INFR-05	Basic Services	To ensure that areas experien cing breakdo wns continue to receive basic water and services	Procure ment of O&M Material.	Procuremen t of O&M Material.	CDM	Percentag e of requested material procured	New indicator	90% of requested O&M Material Procured	90% of requested O&M Material Procured	Achieved 90% of requested O&M Material being procured	90% of requested O&M Material Procured	Achieved 90% of requested O&M Material procured	4 000 000.00	3 391 87 7.00	None	N/A	Deli very Note s

Business						ture Departm		. =									
Outcome Outputs:	9: egic Organi	zational Oh	ioctivos		•	ve, Accounta Improving ac Implementation Actions supple sustainable	cess to basic on of the con ortive of hum	services nmunity work nan settlemen	s programme t outcome								
Project No.	Key perform ance Area	Strategi c Objectiv es	Project Name	Project Description (major activities)	Locatio n	Key performa nce indicator	Baseline	2016/17 Annual Targets	Quarter 1 Targets	Progress	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challe nges	Corr ecti ve Mea sure	Mea ns of verif icati on
		sustaina ble water supply															
INFR-06	Basic Services	To provide free basic water(di esel &Electric ity purchas es)	Free Basic Water	Payment of Electricity and Diesel	CDM	Percentag e payment of electricity and diesel	100% payment of electricity and diesel	100% payment of electricity and diesel	100% payment of electricity and diesel	Achieved 100% payment has been made for all invoices received to date.	100% payment of electricity and diesel	Achieve d 100% payment has been made for all invoices received to date.	19 767 00 0.00	8 565 29 6.00	None	N/A	Rec eipts
INFR-07	Basic Services	To provide free basic water(di esel &Electric ity purchas es)	Purchasi ng of Bulk Water Supply Services	Payment of LNW invoices	CDM	Percentag e payment of bulk water supply	100 percent payments of bulk water supply	100 percent payments of bulk water supply	100 percent payments of bulk water supply	Achieved 100 percent payments of bulk water supply done (invoices with no challenges only).	100 percent payments of bulk water supply	Achieved 100 percent payments of bulk water supply done (invoices with no challenges only).	50 400 00 0.00	12 087 2 99.00	None	N/A	Rec eipts

Business	Unit					ture Departm											
Outcome	9:				Responsi	ve, Accounta	ble, Effective	and Efficient	Local Govern	nment System							
Outputs: Key Strat	egic Organi	zational Ob	jectives:		•	Improving ac Implementation Actions supple sustainable	on of the con ortive of hun	nmunity work nan settlemer	t outcome								
Project No.	Key perform ance Area	Strategi c Objectiv es	Project Name	Project Description (major activities)	Locatio n	Key performa nce indicator	Baseline	2016/17 Annual Targets	Quarter 1 Targets	Progress	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challe nges	Corr ecti ve Mea sure	Mea ns of verif icati on
INR-08	Basic Services	To ensure borehole s and storage tanks are accessible	WSIG Scheme s O&M	Implementat ion of WSIG Scheme	CDM	Percentag e implement ation of Water Services Infrastruct ure Grant (WSIG) as per business plan	New Indicator	100% Implement ation of WSIG as per Business Plan.	Preparatio n of the Business Plan for approval by DWS.	Achieved Business Plans submitted to DWS for approval.	Issuing of Work Orders to Term Contract ors for Impleme ntation.	Achieved Work Orders to Term Contract ors for Impleme ntation have been issued	86 228 00 0.00	10 221 9 55.00	None	N/A	WSI G Sch eme s Rep orts
						,	WATER Q	UALITY N	MANAGEM	IENT							
INFR-09	Spatial Rational e	To achieve 95% complia nce of drinking water supply system to Blue Drop assessment	Completi on of Water Quality Laborato ry	Implementat ion of Water and Quality Landscaping design , Installation of furniture and fittings	Unive rsity of limpo po	Percentag e completion of Water Quality Laboratory	New Indicator	100% completion of Water Quality Laboratory	Planning & Terms of Reference approved	Not Achieved IT departmen t to assist with specificatio n for access control	Appointme nt of service provider	Not Achieved Project advertised	100 000	0.00	Scope of works amend ed due to budget ary constr aint	Proj ect at adv ertis eme nt stag e	Proj ect prog ress repo rt

Business	Unit				Infrastruc	ture Departm	ent -Vote 2										
Outcome								and Efficient	Local Govern	nment System							
Outputs: Key Strat	egic Organi	zational Ob	jectives:		•	Actions supp	on of the con ortive of hum	nmunity work nan settlemen	s programme at outcome tructure deve								
Project No.	Key perform ance Area	Strategi c Objectiv es	Project Name	Project Description (major activities)	Locatio n	Key performa nce indicator	Baseline	2016/17 Annual Targets	Quarter 1 Targets	Progress	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challe nges	Corr ecti ve Mea sure	Mea ns of verif icati on
INFR-10	Basic Services	To achiev e 95 % compli ance of drinkin g water supply system s to Blue Drop Asses sment Requir ement s by 2021.	Procure ment of Water Quality Laborat ory Equipm ent /Instru ments.	Supply, delivery & installation of Water Analysis Instrument s	CDM/U niversit y of Limpop o	Percenta ge of all required water quality laborator y instrume nts/ equipme nt procured.	100 percent of the laborator y instrume nts required procured.	95% of all required equipme nt/instru ments procured.	Planning & Terms of reference approved	Achieved Project at adjudicatio n stage	Appointme nt of Service provider	Achieved Service provider appointed	970 000	31 236	None	Non e	Deli very note and invoi ces
INFR-11	Basic Services	To achiev e 95 % compli ance of drinkin g water	Implem entatio n of Water Safety & Securit y Plans	Implement ation of water safety & security Plans recommen dations.	CDM	Percenta ge interventi ons on the Water Safety & Security Plans	New Indicator	50 Percent interventi ons on the Water Safety & Security	10 Percent interventi ons on the Water Safety & Security Plans recomme	Achieved 41 Percent interventio ns on the Water Safety & Security Plans recommen	30 percent Interventi ons on the Water Safety & Security plans	88 percent Interventi ons on the Water Safety &	275 000	94 700.3 6	None	Non e	Proj ect prog ress repo rt

Business						ture Departm											
Outcome	9:				-	-			Local Govern	nment System							
Outputs: Key Strat	egic Organi	izational Ob	jectives:		•	Actions supp	on of the con ortive of hun	nmunity work nan settlemer	s programme at outcome tructure deve								
Project No.	Key perform ance Area	Strategi c Objectiv es	Project Name	Project Description (major activities)	Locatio n	Key performa nce indicator	Baseline	2016/17 Annual Targets	Quarter 1 Targets	Progress	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challe nges	Corr ecti ve Mea sure	Mea ns of verif icati on
		supply system s to Blue Drop Asses sment Requir ement s by 2021.				recomme ndations complete d		Plans recomme ndations complete d	ndations complete d	dations completed	recomme ndations complete d	Security plans recomme ndations complete d					
INFR-12	Basic Services	To achieve 95 % complia nce of drinking water supply system s to	Water Quality monitor ing and samplin g	Collection of water and wastewater samples throughout the district	CDM (all LM's)	Number of chemical s and microbiol ogical samples collected	New Indicator	800 chemical s and 1 000 microbiol ogical samples collected	200 Chemical s and 250 Microbiol ogical samples collected	Not Achieved 81 Chemicals and 95 microbiolo gical samples collected	200 chemical s and 250 Microbiol ogical samples collected	Achieved 268 microbiolo gical and 237 chemical samples collected	400 000	46 653.0 0	None	Tar get to be achi eve d in the 4 th quar ter	Sam ple rece ption log shee t

Business	Unit					ture Departm											
Outcome	9:				Responsi	ve, Accounta	ble, Effective	and Efficient	Local Govern	nment System							
Outputs:	egic Organi	zational Ob	jectives:		•	Actions supp	on of the con ortive of hum	nmunity work nan settlemen	s programme it outcome tructure deve								
Project No.	Key perform ance Area	Strategi c Objectiv es	Project Name	Project Description (major activities)	Locatio n	Key performa nce indicator	Baseline	2016/17 Annual Targets	Quarter 1 Targets	Progress	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challe nges	Corr ecti ve Mea sure	Mea ns of verif icati on
INFR-13	Basic Services	Blue Drop Assess ment Require ments by	Procure ment of Disinfe ction chemic als	Procureme nt of Disinfectio n chemicals	CDM (all LM's)	Number of Disinfecti on chemical s procured	New Indicator	2 500 Kg of disinfecti on chemical s procured	Planning & Terms of reference approved	Achieved Service provider Appointed	Appointm ent of service provider	Achieved service provider appointed	110 000	0.00	None	Non e	Deli very note and invoi ce
INFR-14	Basic Services	2021	Procure ment of Water and Waste water consum ables.	Procureme nt of consumabl e reagents to enable functioning of the Laboratory	CDM/U niversit y of Limpop o	Percenta ge of all requeste d consuma bles procured	New Indicator	100% of all requeste d consuma bles procured	Planning & Terms of reference approved	Not achieved Project to be re- advertised due to non- responsive bids	Appointm ent of service provider	Not achieved Project at evaluation stage	350 000	0.00	Projec t was re- adverti sed due to non- respon sive bidder s	Proj ect at eval uati on stag e	App oint men t lette r and, deliv ery note and invoi ce
INFR-15	Basic Services		Unit Proces s Audit	Assess the capacity and operational effectivene ss of the Water Supply & Wastewate r systems	CDM (AII LM's)	Number of Water Supply & Wastewa ter Systems Assesse d/ audited	New Indicator	3 Water Supply & 2 Wastewa ter Systems Assesse d	3 Water Supply System site assessm ents done.	Achieved 4 Water Supply System site assessme nts completed and draft reports submitted	3 Water supply system assessed	3 remaining water supply system Assessed	365 000	108 312	None	Non e	Prog ress repo rt

Business	Unit					ture Departm											
Outcome	9:				Responsi	ve, Accounta	ble, Effective	and Efficient	Local Govern	nment System							
Outputs:	egic Organi	zational Ob	iectives:		•	Improving ac Implementati Actions supp le sustainable	on of the con ortive of hum	nmunity work nan settlemen	t outcome								
Project No.	Key perform ance Area	Strategi c Objectiv es	Project Name	Project Description (major activities)	Locatio n	Key performa nce indicator	Baseline	2016/17 Annual Targets	Quarter 1 Targets	Progress	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challe nges	Corr ecti ve Mea sure	Mea ns of verif icati on
INFR-16	Basic Services	To achieve 95% complia nce of drinking water supply system to Blue Drop assessm ent Require ments by 2021	Mainte nance of Water Quality Laborat ory accredit ation status.	Maintain accreditati on status of the Water Quality Laboratory	CDM/U niversit y of Limpop o	Percenta ge participati on on SANAS, NLA and SABS by the Water Quality Laborator y	New Indicator	100% participati on on SANAS, NLA and SABS by the Water Quality Laborator y	100% participati on on SANAS, NLA and SABS by the water quality Laborator y.	Achieved: 100 % Participatio n on SANAS, NLA and SABS by the Water Quality Laboratory completed.	100 % Participat ion on SANAS, NLA and SABS by the Water Quality Laborator y complete d	Achieve d: 100 % Participat ion on SANAS, NLA and SABS by the Water Quality Laborator y complete d	200 000	16 217	None	Non e	NLA and SAB S parti cipat ion repo rts
INFR-18	Basic Services		Operati ons of Water Purifica tion Works Facilitie s	Operation of all water purification facilities in line with the National Water Act	CDM	Percenta ge of operation al requirem ents at Purificati on facilities procured.	New Indicator	50 percent of operation al requirem ents at Water Purificati on Facilities procured.	Planning & Terms of reference approved	Not achieved Draft TOR completed	Appointm ent of service provider	Achieved Service provider appointed	1000 000	0.00	None	Tar get to be achi eve d in the 4 th quar ter	Proj ect prog ress repo rt

Business	Unit				Infrastruc	ture Departm	ent -Vote 2										
Outcome	9:				Responsi	ve, Accounta	ble, Effective	and Efficient	Local Govern	nment System							
Outputs:	egic Organi	zational Oh	iectives:		•	Actions supp	on of the con ortive of hun	c services nmunity work nan settlemer ces and infras	t outcome								
Project No.	Key perform ance Area	Strategi c Objectiv es	Project Name	Project Description (major activities)	Locatio n	Key performa nce indicator	Baseline	2016/17 Annual Targets	Quarter 1 Targets	Progress	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challe nges	Corr ecti ve Mea sure	Mea ns of verif icati on
INFR-19	Basic Services	To achieve 70% complia nce of wastewa ter treatmen t works effluent to Green Drop assessm ent Require ments by 2021	Operati ons of Waste water Treatm ent Works Facilitie s	Operation of all water wastewater treatment facilities in line with the National Water Act	CDM	Percenta ge of operation al requirem ents at wastewat er treatment facilities procured	New Indicator	30 percent of operation al requirem ents at wastewat er treatment facilities procured.	Planning & Terms of Terms of reference approved	Not Achieved: TOR in Specificati on committee and awaiting approval	Appointm ent of service provider	Achieved Service provider appointed	800 000	105 976. 22	None	Tar get to be achi eve d in the 4 th quar ter	Proj ect prog ress repo rt
							PLANNII	NG & DE	VELOPMI	ENT							
							BLOUBER	RG LOCAL	MUNICIPA	LITY							
INFR-20	Basic Services	To provide affordabl e, clean and potable water accordin g to	Blackhill Water Scheme (Blackhil I, Brana, Mangalo , Legwara , Hlako,	Construction of Water supply project	Blouber g	Percentag e constructio n of water supply project	New indicator	60 Percent constructio n of water supply project 3 490 household s with	35 Percent constructio n of water supply project 0 household s with	55 Percent construction of water supply project	45 Percent constructio n completed , 0 household s benefiting	75 Percent construction of water supply project	39 963 000.00	23 912 847	None	No ne	Pro gres s rep orts

Business	Unit				Infrastruc	ture Departm	ent -Vote 2										
Outcome	9:				Responsi	ive, Accounta	ble, Effective	and Efficient	Local Govern	nment System							
Outputs: Key Strat	egic Organi	zational Ob	jectives:		•	Actions supp	on of the con ortive of hun	services nmunity work nan settlemer es and infras	t outcome								
Project No.	Key perform ance Area	Strategi c Objectiv es	Project Name	Project Description (major activities)	Locatio n	Key performa nce indicator	Baseline	2016/17 Annual Targets	Quarter 1 Targets	Progress	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challe nges	Corr ecti ve Mea sure	Mea ns of verif icati on
		100% of the populati on by 2030	Mampot e, Bokfram , Dithaba neng)			Number of household with water access		water access	water access	0 households with water access		0 household s with water access					
INFR-21	Basic Services	To provide affordabl e, clean and potable water accordin g to 100% of the populati on by 2030	Blouber g Cluster C - Broadhill (Moche mi) Water Supply and Bull- Bull (Manaka) Water	Construction of Water supply project	Blouber g	Percentag e constructio n of water supply project Number of household with water access	New indicator	100 Percent constructio n of water supply project 611 household s with water access	25 Percent constructio n completed, 0 household s benefiting	Achieved 80 Percent construction completed, 0 households benefiting	50 Percent constructio n completed , 0 household s benefiting	Achieved 85 Percent construction completed, 0 household s benefiting	16 958 282.04	11 187 152	None	No ne	Pro gres s rep orts
INFR-23	Basic Services	To provide affordabl e, clean and potable water accordin g to 100% of the populati	Bognafa rm Water Supply	Construction of Water supply project	Blouber g	Percentag e constructio n of water supply project Number of household with water access	New indicator	100 Percent constructio n of water supply project 386 household s with water access	35 Percent constructio n completed, 0 household s benefiting	Achieved 60 Percent construction completed, 0 households benefiting	50 Percent constructio n completed , 0 household s benefiting	Achieved 75 Percent construction completed, 0 household s benefiting	8 191 000. 00	5 640 88 9.59	None	No ne	Pro gres s rep orts

Business	Unit				Infrastruc	ture Departm	ent -Vote 2										
Outcome	9:				Respons	ive, Accounta	ble, Effective	and Efficient	Local Govern	nment System							
Outputs:	egic Organi	izational Ob	iectives:		•	Improving ac Implementation Actions suppose sustainable	on of the con ortive of hun	nmunity work nan settlemen	t outcome								
Project No.	Key perform ance Area	Strategi c Objectiv es	Project Name	Project Description (major activities)	Locatio n	Key performa nce indicator	Baseline	2016/17 Annual Targets	Quarter 1 Targets	Progress	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challe nges	Corr ecti ve Mea sure	Mea ns of verif icati on
INFR-24	Basic Services	To provide affordabl e, clean and potable water accordin g to 100% of the populati on by 2030	Ga Raweshi and Gemark e Water Supply	Construction of Water supply project	Blouber g	Percentag e constructio n of water supply project Number of household with water access	New indicator	100 Percent constructio n of water supply project 800 household s with water access	40 Percent construction completed, 0 household s benefiting	Achieved 80Percent construction completed,	60 Percent construction completed, 0 household s benefiting	Achieved 61 Percent construction completed	5 891 000.0 0	2 851 14 0.43	None	No ne	Pro gres s rep orts
INFR-25	Basic Services	To provide affordabl e, clean and potable water accordin g to 100% of the populati on by 2030	Letswatl a Water Supply	Construction of Water supply project	Blouber g	Percentag e constructio n of water supply project Number of household with water access	New indicator	100 Percent constructio n of water supply project 501 household s with water access	50 Percent constructio n completed, 0 household s benefiting	Achieved 90 Percent construction completed,	65 Percent construction completed , 0 household s benefiting	Achieved 95 Percent construction completed	11 305 301.36	10 582 321	None	No ne	Pro gres s rep orts

Business	Unit					ture Departm											
Outcome	9:				Responsi	ve, Accounta	ble, Effective	and Efficient	Local Govern	nment System							
Outputs: Key Strat	egic Organi	zational Ob	jectives:		•	Actions supp	on of the cor ortive of hur	c services mmunity work man settlemer ces and infras	t outcome								
Project No.	Key perform ance Area	Strategi c Objectiv es	Project Name	Project Description (major activities)	Locatio n	Key performa nce indicator	Baseline	2016/17 Annual Targets	Quarter 1 Targets	Progress	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challe nges	Corr ecti ve Mea sure	Mea ns of verif icati on
INFR-26	Basic Services	To provide affordabl e, clean and potable water accordin g to 100% of the populati on by 2030	Lipzight (Sesalon g) Water Supply	Construction of Water supply project	Blouber	Percentag e construction of water supply project Number of household with water access	New indicator	40 Percent construction of water supply project 440 household s with water access	Appointme nt of service provider	Not Achieved Service provider not appointed	10 Percent construction completed, 0 household s benefiting	Not Achieved 0 Percent construction completed , 0 household s benefiting Service provider appointed	5 747 000. 00	0	Proje cts were re- adver tised	Ser vice pro vid er app oint ed and con stru ctio n on-site will be exp edit ed	Pro gres s rep orts
INFR-27	Basic Services	To provide affordabl e, clean and potable water accordin g to 100% of the	Pax Water Supply	Construction of Water supply project	Blouber g	Percentag e constructio n of water supply project Number of household	New indicator	Percent construction of water supply project 444 household s with	60 Percent constructio n completed, 0 household s benefiting	Achieved 90 Percent construction completed, 0 households benefiting	70 Percent constructio n completed , 0 household s benefiting	90 Percent construction completed, 0 household s benefiting	11 615 237.70	10 093 626	None	No ne	Pro gres s rep orts

Business						ture Departm											
Outcome	9:								Local Govern	nment System							
Outputs: Key Strate	egic Organi	izational Ob	ojectives:		•	Actions supp	on of the con ortive of hun	nmunity work nan settlemer	s programme nt outcome tructure deve								
Project No.	Key perform ance Area	Strategi c Objectiv es	Project Name	Project Description (major activities)	Locatio n	Key performa nce indicator	Baseline	2016/17 Annual Targets	Quarter 1 Targets	Progress	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challe nges	Corr ecti ve Mea sure	Mea ns of verif icati on
		populati on by 2030				with water access		water access									
INFR-28	Basic Services	To provide affordabl e, clean and potable water accordin g to 100% of the populati on by 2030	Slaapho ek Water Supply	Construction of Water supply project	Blouber g	Percentag e constructio n of water supply project Number of household with water access	New indicator	100 Percent constructio n of water supply project 393 household s with water access	60 Percent constructio n completed, 0 household s benefiting	Achieved 80 Percent construction completed, 0 households benefiting	70 Percent constructio n completed , 0 household s benefiting	Achieved 87 Percent construction completed, 0 household s benefiting	10 271 636.89	6 816 272	None	No ne	Pro gres s rep ort

Business	Unit					ture Departm											
Outcome	9:				Responsi	ive, Accounta	ble, Effective	and Efficient	Local Govern	nment System							
Outputs: Key Strate	egic Organi	zational Ob	jectives:		•	Improving ac Implementati Actions supp le sustainable	on of the con ortive of hun	nmunity work nan settlemen	t outcome								
Project No.	Key perform ance Area	Strategi c Objectiv es	Project Name	Project Description (major activities)	Locatio n	Key performa nce indicator	Baseline	2016/17 Annual Targets	Quarter 1 Targets	Progress	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challe nges	Corr ecti ve Mea sure	Mea ns of verif icati on
INFR-29	Basic Services	To provide affordabl e, clean and potable water accordin g to 100% of the populati on by 2030	Tswatsa ne Water Supply	Construction of Water supply project	Blouber g	Percentag e constructio n of water supply project Number of household with water access	New indicator	100 Percent constructio n of water supply project 232 household s with water access	30 Percent constructio n completed, 0 household s benefiting	Achieved 50 Percent construction completed, 0 households benefiting	50 Percent constructio n completed , 0 household s benefiting	Achieved 60 Percent construction completed, 0 household s benefiting	6 942 779. 21	2 532 06 8.43	None	No ne	Pro gres s rep orts
INFR-31	Basic Services	To provide affordable, clean and potable water according to 100% of the population by 2030	Ga- Hlako Water Supply	Construction of Water supply project	Blouber g	Percentag e constructio n of water supply project Number of household with water access	New indicator	100 Percent constructio n of water supply project 384 household s with water access	30 Percent constructio n completed, 0 household s benefiting	Not Achieved 0 Percent construction completed, 0 households benefiting	50 Percent constructio n completed , 0 household s benefiting	Not Achieved 0 Percent construction n completed, 0 household s benefiting Service provider appointed	18 709 00 0.00	0	Proje cts were re- adver tised	Ser vice pro vid er app oint ed and con stru ctio n on-site will be exp	Pro gres s rep orts

Business Outcome						ture Departm		and Efficient	Local Govern	nment System							
Outputs:	egic Organi	zational Ob	jectives:		•	Improving ac Implementati Actions supp	cess to basic on of the con ortive of hum	services nmunity work nan settlemen	s programme								
Project No.	Key perform ance Area	Strategi c Objectiv es	Project Name	Project Description (major activities)	Locatio n	Key performa nce indicator	Baseline	2016/17 Annual Targets	Quarter 1 Targets	Progress	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challe nges	Corr ecti ve Mea sure	Mea ns of ver icat on
INFR-34	Basic Services	To provide affordabl e, clean and potable water accordin g to 100% of the populati on by 2030	Sadu Water Supply	Construction of Water supply project	Blouber g	Percentag e constructio n of water supply project Number of household with water access	New indicator	100 Percent constructio n of water supply project 267 household s with water access	Appointme nt of service provider	Not Achieved Service provider not appointed	25 Percent constructio n completed , 0 household s benefiting	Not Achieved 0 Percent construction completed 0 household s benefiting Service provider appointed	8 279 000.00	0	Proje cts were re- adver tised	Ser vice pro vid er app oint ed and con stru ctio n on-site will be exp	Pro gre s rep orts

Business	Unit				Infrastruc	ture Departm	ent -Vote 2										
Outcome	9:				Responsi	ve, Accounta	ble, Effective	and Efficient	Local Govern	nment System							
Outputs:	tegic Organi	izational Oh	jectives:		•	Improving ac Implementati Actions supp le sustainable	on of the con ortive of hum	nmunity work nan settlemen	t outcome								
Project No.	Key perform ance Area	Strategi c Objectiv es	Project Name	Project Description (major activities)	Locatio n	Key performa nce indicator	Baseline	2016/17 Annual Targets	Quarter 1 Targets	Progress	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challe nges	Corr ecti ve Mea sure	Mea ns of verif icati on
						LEPE	LLE NKU	MPI LOC	AL MUNI	CIPALITY							
INFR-46	Basic Services	To provide affordabl e, clean and potable water accordin g to 100% of the populati on by 2030	Grootho ek Regional Water Supply (Ga- Molapo Reticulat ion)	Construction of Water supply project	Lepelle Nkumpi	Percentag e constructio n of water supply project Number of household with water access	New indicator	100 Percent constructio n of water supply project 365 household s with water	50 Percent construction completed, 0 household s benefiting	89 Percent construction completed, 0 households benefiting	70 Percent constructio n completed , 0 household s benefiting	Achieved 90 Percent construction completed, 0 household s benefiting	6 140 491.09	5 848 912	None	No ne	Pro gres s rep orts
INFR-47	Basic Services	To provide affordabl e, clean and potable water accordin g to 100% of the populati on by 2030	Grootho ek RWS (Ledwab a & Matome) water supply.	Construction of Water supply project	Lepelle Nkumpi	Percentag e constructio n of water supply project Number of household with water access	New indicator	100 Percent constructio n of water supply project 1550 household s with water access	50 Percent constructio n completed, 0 household s benefiting	Achieved 68 Percent construction completed, 0 households benefiting	70 Percent constructio n completed , 0 household s benefiting	Not Achieved 58 Percent constructio n completed , 0 household s benefiting	10 763 00 0.00	7 496 425	Slow progre ss on- site	War ning lette r issu ed by the Engi neer and acti on plan dev elop ed	Pro gres s rep orts

Business	Unit				Infrastruc	ture Departm	ent -Vote 2										
Outcome	9:				Responsi	ve, Accounta	ble, Effective	and Efficient	Local Govern	nment System							
Outputs: Key Strate	egic Organi	zational Ob	jectives:		•	Improving ac Implementati Actions supp le sustainable	on of the con ortive of hum	nmunity work nan settlemen	t outcome								
Project No.	Key perform ance Area	Strategi c Objectiv es	Project Name	Project Description (major activities)	Locatio n	Key performa nce indicator	Baseline	2016/17 Annual Targets	Quarter 1 Targets	Progress	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challe nges	Corr ecti ve Mea sure	Mea ns of verif icati on
INFR-48	Basic Services	To provide affordabl e, clean and potable water accordin g to 100% of the populati on by 2030	Grootho ek (Moletla ne) Water Supply	Construction of Water supply project	Lepelle Nkumpi	Percentag e constructio n of water supply project Number of household with water access	New indicator	100 Percent constructio n of water supply project 356 household s with water access	50 Percent constructio n completed, 0 household s benefiting	Achieved 90 Percent construction completed, 0 households benefiting	65 Percent constructio n completed , 0 household s benefiting	Achieved 90 Percent constructio n completed , 0 household s benefiting	3 846 497.66	2 321 554	None	No ne	Pro gres s rep orts
INFR-49	Basic Services	To provide affordabl e, clean and potable water accordin g to 100% of the populati on by 2030	Mphahle le RWS Seroban eng water supply.	Construction of Water supply project	Lepelle Nkumpi	Percentag e constructio n of water supply project Number of household with water access	New indicator	100 Percent constructio n of water supply project 618 household s with water access	70 Percent constructio n completed, 0 household s benefiting	70 Percent construction completed, 0 households benefiting	80 Percent constructio n completed , 0 household s benefiting	80 Percent construction completed, 0 household s benefiting	5 140 370.47	3 057 198	None	No ne	Pro gres s rep orts
INFR-50	Basic Services	To provide affordabl e, clean and potable	Mphahle le RWS Thamag ane, Morotse, Marulan	Construction of Water supply project	Lepelle Nkumpi	Percentag e constructio n of water supply project	New indicator	100 Percent constructio n of water supply project	35 Percent constructio n completed, 0 household	Achieved 90 Percent construction completed,	60 Percent constructio n completed	Achieved 95 Percent constructio n	17 871 899.00	16 875 325	None	No ne	Pro gres s rep orts

Unit																
9:				Responsi	ve, Accounta	ble, Effective	and Efficient	Local Govern	nment System							
egic Organi	izational Ob	jectives:		•	Implementati Actions supp	on of the com ortive of hum	nmunity work nan settlemer	t outcome								
Key perform ance Area	Strategi c Objectiv es	Project Name	Project Description (major activities)	Locatio n	Key performa nce indicator	Baseline	2016/17 Annual Targets	Quarter 1 Targets	Progress	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challe nges	Corr ecti ve Mea sure	Mea ns of veri icat on
	water accordin g to 100% of the populati on by 2030	eng, Lenting and Tjiane water supply			Number of household with water access		2228 household s with water access	s benefiting	0 households benefiting	0 household s benefiting	completed , 0 household s benefiting					
Basic Services	To provide affordabl e, clean and potable water accordin g to 100% of the populati on by 2030	Mphahle le RWS Tooseng water supply.	Construction of Water supply project	Lepelle Nkumpi	Percentag e constructio n of water supply project Number of household with water access	New indicator	100 Percent constructio n of water supply project 832 household s with water access	50 Percent constructio n completed, 0 household s benefiting	Achieved 79 Percent construction completed, 0 households benefiting	60 Percent constructio n completed , 0 household s benefiting	80 Percent construction completed, 0 household s benefiting	14 194 642.97	11 771 498	None	No ne	Pro gres s rep orts
	egic Organi Key perform ance Area	egic Organizational Objectives Key perform ance Area Water according to 100% of the populati on by 2030 Basic Services Basic To provide affordable, clean and potable water according to 100% of the populati on by 2030	egic Organizational Objectives: Key perform ance Area Water accordin g to 100% of the populati on by 2030 Basic Services Basic Services Basic To Services Basic To Mphahle le RWS Tooseng water supply. Mame Project Name Project Name Lenting and Tjiane water supply on by 2030 Mphahle le RWS Tooseng water supply. Tooseng water supply.	egic Organizational Objectives: Key	egic Organizational Objectives: Key perform ance Area Water accordin g to 100% of the populati on by 2030 Basic Services Basic Services Basic Services Basic Services To project Description (major activities) Locatio Description (major activities) Locatio Description (major activities) Locatio Description (major activities) Lenting and Tjiane water supply of Water supply project From Mphahle le RWS of Water supply project Services To provide le RWS of Water supply project Tooseng water supply project Nkumpi	Project Description (major activities) Water accordin g to 100% of the populati on by 2030 Basic Services B	Project Name Project Name Project Name Project Name Project Name Propout Name Number of Nousehold With water accordin on by 2030 Basic Services Provide affordabl e, clean and and potable water accordin g to 100% of the exact of 100% of the populati on by 2030 Basic Services Project Description (major activities) Basic Services Project Description (major activities) Myhahle Construction of Water supply project Noseng supply project Responsive, Accountable, Effective Improving access to basic Implementation of the con Actions supportive of hum nor performa nce indicator Responsive, Accountable, Effective Improving access to basic Implementation of the con Actions supportive of hum nor performa nce indicator Responsive, Accountable, Effective Improving access to basic Implementation of the performa nce indicator Responsive, Accountable, Effective Improving access to basic Implementation of the con Actions supportive of hum nor implementation of the performance nce indicator Responsive, Accountable, Implementation of the con Actions supportive of hum nor implementation of the construction nor implementation of the performance nce indicator Responsive, Accountable, Implementation of the performance nce indicator Responsive, Actions alphabeta in provide sustainable basic service nor implementation of the performance nce indicator Responsive, Actions alphabeta in proposition of the performance nce indicator Responsive, Actions alphabeta in proposition of the performance nce indicator Responsive, Actions alphabeta in proposition of the performance nce indicator Responsive Actions alphabeta in proposition of the performance indicator Responsive, Actions alphabeta in proposition of the performance nce indicator Responsive, Actions alphabeta in proposition of the performance indicator Responsive Actions alphabeta in proposition of the performance indicator Responsive Actions alphabeta in proposition in performance indicator Responsive Actions alphabeta in proposition in proposition in performance	Responsive, Accountable, Effective and Efficient Improving access to basic services Implementation of the community work Actions supportive of human settlemen of the community work Actions supportive of human settlemen of the community work Actions supportive of human settlemen of the community work of the community of the control of the c	Responsive, Accountable, Effective and Efficient Local Govern Improving access to basic services Implementation of the community works programme egic Organizational Objectives: To provide sustainable basic services and infrastructure developer of human settlement outcome egic Organizational Objectives: To provide sustainable basic services and infrastructure developer of human settlement outcome encode sustainable basic services and infrastructure developer of human settlement outcome encode sustainable basic services and infrastructure developer of human settlement outcome encode sustainable basic services and infrastructure developer of human settlement outcome encode sustainable basic services and infrastructure developer of human settlement outcome encode sustainable basic services and infrastructure developer of human settlement outcome encode sustainable basic services and infrastructure developer of human settlement outcome encode sustainable basic services and infrastructure developer of human settlement outcome encode sustainable basic services and infrastructure developer of human settlement outcome encode sustainable basic services and infrastructure developer of human settlement outcome encode sustainable basic services and infrastructure developer of human settlement outcome encode sustainable basic services and infrastructure developer of household swith water access Key	Project Name Objectives: Water according the water populati on by 2030	Project Name Proj	Progress Responsive, Accountable, Effective and Efficient Local Government System Improving access to basic services Regic Organizational Objectives: Regy perform ance Objectiv Area Responsive, Accountable, Effective and Efficient Local Government System Regic Organizational Objectives: To provide sustainable basic services and infrastructure development Regy perform ance Objectiv Rame Regional System Regional Completed Services To provide sustainable basic services and infrastructure development Regy perform ance Objectives: To Description (major activities) Regional Completed Services and infrastructure development Regy perform ance Objectives: Regy Strategi Project Name Regional Completed Services and infrastructure development Regy Description (major activities) Regy Strategi Project Name Responsive, Accountable, Effective and Efficient Local Government System Responsive, Accountable, Implementation of the community works programme Responsive, Accountable, Effective and Efficient Local Evelved Evelvance Responsive, Accountable, Implementation of the community works programme Responsive, Accountable, Effective and Fifting and Infrastructure development Regional Project Project Annual 1 1 Targets Rughler Annual 1 1 Targets Rugh	Responsive, Accountable, Effective and Efficient Local Government System	Responsive, Accountable, Effective and Efficient Local Government System Improving access to basis services Implementation of the community works programme Actions supportive of human settlement outcome Actions supportive of household of human settlement outcome Actions supportive of household of human settlement outcome Actions supportive of household of househo	egic Organizational Objectives: Responsive, Accountable, Effective and Efficient Local Government System	Responsive, Accountable, Effective and Efficient Local Government System Improving access to basic services Implementation of the community works programme Actions supportive of human settlement outcome Actions supportive of human settlement outcome Strategi construction ance Area Responsive, Accountable, Effective and Efficient Local Government System To provide sustainable basic services and infrastructure development To provide sustainable basic services and infrastructure development Construction of household surface according grow and the population of household surface and surface and surface and surface and surface access Responsive, Accountable, Effective and Efficient Local Government System Actions supportive of human settlement outcome Construction of household and surface according grow and surfaces and provide access and prastructure development Construction of household surface access and prastructure development Construction of household surface and provide and surface access and prastructure development Construction of household surface and provide and surface access and prastructure development Construction of household surface and provide and surface access and prastructure development Construction of household surface and provide and provide and surface access and prastructure development Construction of household surface and provide and provide and surface access and prastructure development Construction of household surface and provide and provide and provide access and prastructure and provide and provi

Business	Unit				Infrastruc	ture Departm	ent -Vote 2										
Outcome								and Efficient	Local Govern	nment System							
Outputs:	egic Organi	zational Ob	jectives:		•	Improving ac Implementation Actions supp e sustainable	on of the con ortive of hum	nmunity work nan settlemen	t outcome								
Project No.	Key perform ance Area	Strategi c Objectiv es	Project Name	Project Description (major activities)	Locatio n	Key performa nce indicator	Baseline	2016/17 Annual Targets	Quarter 1 Targets	Progress	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challe nges	Corr ecti ve Mea sure	Mea ns of verif icati on
						MC	DLEMOLE	ELOCAL	MUNICIF	PALITY							
INFR-62	Basic Services	To provide affordabl e, clean and potable water accordin g to 100% of the populati on by 2030	Dikgadin g, Sekonye , Mphaka ne and Springs Reticulat ion	Construction of Water supply project	Molemol e	Percentag e constructio n of water supply project Number of household with water access	New indicator	100 Percent constructio n of water supply project 3292 household s with water access	40 Percent constructio n completed, 0 household s benefiting	Achieved 70 Percent construction completed, 0 households benefiting	60 Percent constructio n completed , 0 household s benefiting	Achieved 80 Percent construction completed, 0 household s benefiting	20 788 691	18 949 743	None	No ne	Pro gres s rep orts
INFR-63	Basic Services	To provide affordabl e, clean and potable water accordin g to 100% of the populati on by 2030	Mogwad i Borehol e	Construction of Water supply project	Molemol e	Percentag e constructio n of water supply project Number of household with water access	New indicator	100 Percent constructio n of water supply project 235 household s with water access	25 Percent constructio n completed, 0 household s benefiting	Not Achieved 0 Percent construction completed, 0 households benefiting	50 Percent constructio n completed , 0 household s benefiting	Not Achieved 0 Percent constructio n completed , 0 household s benefiting	4 924 000.0 0	0	The contr actor submi tted the adjust ed rates	Vari atio n ord er bei ng adj udi cat ed.	Pro gres s rep orts

Business	Unit					ture Departm											
Outcome	9:				Responsi	ve, Accounta	ble, Effective	and Efficient	Local Govern	nment System							
Outputs: Key Strate	egic Organi	izational Ob	jectives:		•	Improving ac Implementati Actions supp le sustainable	on of the con ortive of hum	nmunity work nan settlemen	t outcome								
Project No.	Key perform ance Area	Strategi c Objectiv es	Project Name	Project Description (major activities)	Locatio n	Key performa nce indicator	Baseline	2016/17 Annual Targets	Quarter 1 Targets	Progress	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challe nges	Corr ecti ve Mea sure	Mea ns of verif icati on
INFR-64	Basic Services	To provide affordabl e, clean and potable water accordin g to 100% of the populati on by 2030	Nyakela ne	Construction of Water supply project	Molemol e	Percentag e constructio n of water supply project Number of household with water access	New indicator	100 Percent constructio n of water supply project 734 household s with water access	40 Percent constructio n completed, 0 household s benefiting	Not Achieved 26 Percent construction completed, 0 households benefiting	60 Percent constructio n completed , 0 household s benefiting	Not Achieved 50 Percent constructio n completed , 0 household s benefiting	16 483 000.0 0	2 762 54 6.27	Slow progre ss on- site	War ning lette r issu ed by the Engi neer and acti on plan dev elop	Pro gres s rep orts
INFR-65	Basic Services	To provide affordabl e, clean and potable water accordin g to 100% of the populati on by 2030	Sekonye WS	Construction of Water supply project	Molemol e	Percentag e constructio n of water supply project Number of household with water access	New indicator	100 Percent constructio n of water supply project 1264 household s with water access	50 Percent constructio n completed, 0 household s benefiting	Achieved 95 Percent construction completed, 0 households benefiting	60 Percent constructio n completed , 0 household s benefiting	Achieved 95 Percent construction completed, 0 household s benefiting	4 903 599.62	2 698 74 9.68	None	No ne	Pro gres s rep orts

Business	Unit				Infrastruc	ture Departm	ent -Vote 2										
Outcome	9:				Responsi	ve, Accounta	ble, Effective	and Efficient	Local Gover	nment System							
Outputs: Key Strat	egic Organi	zational Ob	jectives:		•	Actions supp	on of the con ortive of hun	services nmunity work nan settlemer es and infras	t outcome								
Project No.	Key perform ance Area	Strategi c Objectiv es	Project Name	Project Description (major activities)	Locatio n	Key performa nce indicator	Baseline	2016/17 Annual Targets	Quarter 1 Targets	Progress	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challe nges	Corr ecti ve Mea sure	Mea ns of verif icati on
INFR-67	Basic Services	To provide affordabl e, clean and potable water accordin g to 100% of the populati on by 2030	Molemol e Cluster A (Makgat o, Ga Mokgan ya and Moloton g) RWS	Construction of Water supply project	Molemol e	Percentag e constructio n of water supply project Number of household with water access	New indicator	100 Percent constructio n of water supply project 940 household s with water access	30 Percent constructio n completed, 0 household s benefiting	Not Achieved 0 Percent construction completed, 0 households benefiting	60 Percent construction completed , 0 household s benefiting	Not Achieved 0 Percent construction completed, 0 household s benefiting Service provider appointed	8 049 000.0 0	0	Proje cts were re- adver tised	Ser vice pro vid er app oint ed and con stru ctio n on-site will be exp edit ed	Pro gres s rep orts
INFR-68	Basic Services	To provide affordabl e, clean and potable water accordin g to 100% of the populati	Matseke WS	Construction of Water supply project	Molemol e	Percentag e constructio n of water supply project Number of household with water access	New indicator	100 Percent constructio n of water supply project 261 household s with water access	30 Percent constructio n completed, 0 household s benefiting	Not Achieved 0 Percent construction completed, 0 households benefiting	60 Percent constructio n completed , 0 household s benefiting	Not Achieved 0 Percent constructio n completed , 0 household s benefiting	6 473 000. 00	0	Proje cts were re- adver tised	Ser vice pro vid er app oint ed and con stru	Pro gres s rep orts

Business	Unit				Infrastruc	ture Departm	ent -Vote 2										
Outcome	9:				Responsi	ve, Accounta	ble, Effective	and Efficient	Local Gover	nment System							
Outputs: Key Strate	egic Organi	zational Ob	jectives:		•	Actions supp	on of the con ortive of hun	services nmunity work nan settlemer es and infras	nt outcome								
Project No.	Key perform ance Area	Strategi c Objectiv es	Project Name	Project Description (major activities)	Locatio n	Key performa nce indicator	Baseline	2016/17 Annual Targets	Quarter 1 Targets	Progress	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challe nges	Corr ecti ve Mea sure	Mea ns of verif icati on
		on by 2030										Service provider appointed				ctio n on- site will be exp edit ed	
INFR-69	Basic Services	To provide affordabl e, clean and potable water accordin g to 100% of the populati on by 2030	Mohodi WS	Construction of Water supply project	Molemol e	Percentag e constructio n of water supply project Number of household with water access	New indicator	100 Percent constructio n of water supply project 5453 household s with water access	40 Percent constructio n completed, 0 household s benefiting	75 Percent construction completed, 0 households benefiting	60 Percent constructio n completed , 0 household s benefiting	Achieved 80 Percent construction completed, 0 household s benefiting	11 027 503.03	3 978 256	None	No ne	Pro gres s rep orts
							PLA	NNING &	DESIGN								
INFR-76	Basic Services	To provide affordabl e, clean and potable water accordin	Drilling of Borehol es	Drilling of Boreholes	CDM	Number of boreholes drilled	New indicator	15 boreholes drilled	Advertisem ent of the project	Not Achieved Project not advertised	Appointme nt of service provider	Not Achieve d Service provider not	2 990 000.0 0	0	Proje ct delay ed to be part of the	Proj ect pac kag ed as part	Pro gres s rep orts

Business						ture Departm		1 F (C-11									
Outcome Outputs:		zational Ob	ojectives:		•	Improving ac Implementati Actions supp	cess to basic on of the comportive of hum basic service	services nmunity work nan settlemen	s programme t outcome								
Project No.	Key perform ance Area	Strategi c Objectiv es	Project Name	Project Description (major activities)	Locatio n	Key performa nce indicator	Baseline	2016/17 Annual Targets	Quarter 1 Targets	Progress	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challe nges	Corr ecti ve Mea sure	Mea ns of verif icati on
		g to 100% of the populati on by 2030										appointe d			consu Itant packa ge	of the con sult ant to be adv erti sed bec aus e the sco pe of wor k is simi lar	

Business						ture Departm											
Outcome	9:				-	•			Local Gover	nment System							
Outputs:	egic Organi	zational Oh	piectives:		•	Actions supp	on of the cor ortive of hun	c services nmunity work nan settlemer ces and infras	t outcome								
Project No.	Key perform ance Area	Strategi c Objectiv es	Project Name	Project Description (major activities)	Locatio n	Key performa nce indicator	Baseline	2016/17 Annual Targets	Quarter 1 Targets	Progress	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challe nges	Corr ecti ve Mea sure	Mea ns of verif icati on
INFR-78	Municip al transfor mation and organisa tional develop ment	To provide affordabl e, clean and potable water accordin g to 100% of the populati on by 2030	Planning and develop ment of technical reports	Planning and developmen t of technical reports	CDM	Number of technical reports developed	New indicator	15 technical reports developed	2 technical reports developed	Achieved 2 technical reports being developed	3 technical reports developed	Achieve d 3 technical reports being develope d	10 000 000.00	8 589 5 36.05	None	No ne	Pro gres s rep orts
	Į	Į	1					SANITAT	ION	ı			ı		<u> </u>		
INFR-79	Basic Services	To provide affordabl e, clean and potable water accordin g to 100% of the populati on by 2030	Lepelle Nkumpi Sanitatio n	Sanitation	Lepelle Nkumpi	Number of household with sanitation access	New indicator	275 household s with sanitation access	10 household s benefiting with sanitation access	Not Achieved Tender evaluation stage	50 household s benefiting with sanitation access	Not Achieved 0 household s benefiting with sanitation access Tender award stage	3 947 000. 00	0	Busin ess Plan appro val by the Depar tment of Water & Sanit ation took long	Exp edit e the con stru ctio n	Pro gres s rep ort

Business	Unit				Infrastruc	ture Departm	ent -Vote 2										
Outcome	9:				Responsi	ve, Accounta	ble, Effective	and Efficient	Local Govern	nment System							
Outputs:	egic Organi	zational Ob	jectives:		•	Actions supp	on of the con ortive of hun	nmunity work nan settlemer	s programme it outcome tructure deve								
Project No.	Key perform ance Area	Strategi c Objectiv es	Project Name	Project Description (major activities)	Locatio n	Key performa nce indicator	Baseline	2016/17 Annual Targets	Quarter 1 Targets	Progress	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challe nges	Corr ecti ve Mea sure	Mea ns of verif icati on
INFR-80	Basic Services	To provide affordabl e, clean and potable water accordin g to 100% of the populati on by 2030	Blouber g Sewer	Sewer	Blouber g	Number of household with sanitation access	New indicator	2445 household s with sanitation access	Appointme nt of service provider, 0 household s benefitting	Not Achieved Design stage	0 household s benefiting	N/A 0 household s benefiting Design stage	0	0	None	Project deferred to 201 7/18 fina ncia I year	Des ign rep ort
		1	I.	Į.	Į.	Inst	itutional	Social De	evelopme	ent (ISD)	.u.						
INFR-81	Good Governa nce and Public Participa tion	To provide affordabl e, clean and potable water accordin g to 100% of the populati on by 2030	Projects facilitatio n	Involveme nt of communiti es in the planning and implement ation of water and sanitation projects	CDM	Percentag e of approved projects facilitated in the planning and developm ent of water and sanitation projects	New indicator	100 percentag e of approved projects facilitated in the planning and developm ent of water and sanitation projects	100 percentage of approved projects facilitated in the planning and developme nt of water and sanitation projects	Achieved. 100 percentage of approved projects facilitated in the planning and developmen t of water and sanitation projects	100 percentag e of approved projects facilitated in the planning and developm ent of water and sanitation projects	Achieved. 100 percentag e of approved projects facilitated in the planning and developm ent of water and sanitation projects	Opex/Nil	Opex/Nil	Non	Non e	Proj ect facil itati on rep ort

Business	Unit					ture Departm											
Outcome	9:				Respons	ive, Accounta	ble, Effective	and Efficient	Local Govern	nment System							
Outputs:	egic Organi	izational Oh	jectives:		•	Improving ac Implementati Actions supp le sustainable	on of the con ortive of hun	nmunity work nan settlemen	t outcome								
Project No.	Key perform ance Area	Strategi c Objectiv es	Project Name	Project Description (major activities)	Locatio n	Key performa nce indicator	Baseline	2016/17 Annual Targets	Quarter 1 Targets	Progress	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challe nges	Corr ecti ve Mea sure	Mea ns of verif icati on
INFR-82	Good Governa nce and Public Participa tion	To provide affordable, clean and potable water according to 100% of the populati on by 2030	Water and sanitatio n commun ity forum coordina tion	Involveme nt of stakeholde rs in the planning and developme nt of water and sanitation projects	CDM	Number of water and sanitation community forum coordinati on	New indicator	4 Water and sanitation community forums coordinate d	1 Water and sanitation community forum coordinate d	Not achieved. 0 Water and sanitation community forum coordinated	1 Water and sanitation community forum coordinate d	Not achieved. 0 Water and sanitation community forum coordinate	Opex/Nil	Opex/Nil	Date of establi shmen t have not yet been finalis ed betwe en the district and local munici palitie s	The brief ing mee ting deci ded that the Wat er and Sani tatio n Comm unit y For ums be esta blis hed during the mon th of Jan uary 201 7	Min utes of Wat er and San itati on Co mm unit y For um

Business						ture Departm											
Outcome	9:				Responsi	ive, Accounta	ble, Effective	and Efficient	Local Gover	nment System							
Outputs:	egic Organi	zational Ob	jectives:		•	Improving ac Implementati Actions supp le sustainable	on of the cor ortive of hun	nmunity work nan settlemer	nt outcome								
Project No.	Key perform ance Area	Strategi c Objectiv es	Project Name	Project Description (major activities)	Locatio n	Key performa nce indicator	Baseline	2016/17 Annual Targets	Quarter 1 Targets	Progress	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challe nges	Corr ecti ve Mea sure	Mea ns of verif icati on
INFR-83	Good Governa nce and Public Participa tion	To provide affordabl e, clean and potable water accordin g to 100% of the populati on by 2030	District Sanitatio n Task Team Coordin ation	Involveme nt of stakeholde rs in the planning and developme nt of water and sanitation projects	CDM	Number of District Sanitation Task Team Coordinati on	New indicator	12 District Sanitation Task Team Coordinati on	3 District Sanitation Task Team Coordinati on	Not Achieved. 1 District Sanitation Task Team Coordinatio n meeting held	3 District Sanitation Task Team Coordinati on	Not achieved. 0 District Sanitation Task Team Coordinati on meeting held	Opex/Nil	Opex/Nil	There was confus ion on wheth er the DSTT should not be part of the Water and Sanitat ion Comm unity Forum	The next DST T mee ting is sche dule d to take plac e on 17 Jan uary 201 7	Min utes of San itati on Tas k Tea m mee ting s
INFR-84	Good Governa nce and Public Participa tion	To provide affordabl e, clean and potable water accordin g to 100% of the populati on by 2030	Water and Sanitatio n Custom er Care	Community awareness campaigns in the operation and maintenan ce of water and sanitation related services	CDM	Number of Communit y Awarenes s Campaign s in the Operation s and Maintenan ce of Water and Sanitation services conducted	New indicator	48 of Communit y Awarenes s Campaign s in the Operation s and Maintenan ce of Water and Sanitation services conducted	12 of Communit y Awareness Campaign s in the Operations and Maintenan ce of Water and Sanitation services conducted	Not Achieved. 0 Community Awareness Campaigns in the Operations and Maintenanc e of Water and Sanitation services conducted	12 of Communit y Awarenes s Campaign s in the Operation s and Maintenan ce of Water and Sanitation services conducted	Achieved. 12 Communit y Awarenes s Campaign in the Operation s and Maintenan ce of Water and Sanitation	Opex/Nil	Opex/Nil	The targets were not achiev ed in the 1st quarte r due to none availa bility of key stakeh olders	To be achi eve d in the 4 th quar ter	Co mm unit y Awa ren ess Ca mpa igns rep ort

Business	Unit				Infrastruc	ture Departm	ent -Vote 2										
Outcome	9:				Responsi	ve, Accounta	ble, Effective	and Efficient	Local Govern	nment System							
Outputs: Key Strate	egic Organi	zational Ob	jectives:		•	Actions supp	on of the con ortive of hum	nmunity work nan settlemen	s programme it outcome tructure deve								
Project No.	Key perform ance Area	Strategi c Objectiv es	Project Name	Project Description (major activities)	Locatio n	Key performa nce indicator	Baseline	2016/17 Annual Targets	Quarter 1 Targets	Progress	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challe nges	Corr ecti ve Mea sure	Mea ns of verif icati on
												services conducted					
						F	Project M	anageme	ent Unit (F	PMU)				<u> </u>		<u> </u>	
INFR-85	Financia I Viability	To ensure complia nce on MIG Require ments	Manage ment of the Municip al Infrastru cture Program me	Establish and enforce project managemen t standards	CDM	Percentag e of MIG Expenditur e	New Indicator	70 percent MIG Expenditur e	5 percent MIG Expenditur e	Achieved 45.15 percent MIG Expenditure	25 percent MIG Expenditur e	Achieved 68.24 percent MIG Expenditur e	Opex/Nil	Opex/Nil	None	Non e	Exp endi ture Rep ort
INFR-86	Good Governa nce and Public Participa tion	To ensure up to date electroni c record keeping of infrastru cture assets	Manage ment of GIS	Monitoring of infrastructur e projects through GIS	CDM	Percentag e of infrastruct ure projects monitored through GIS	50 percent of infrastruct ure projects monitored through GIS	50 percent of infrastruct ure projects monitored through GIS	50 percent of infrastructu re projects monitored through GIS	Achieved 50 percent of infrastructur e projects monitored through GIS	50 percent of infrastruct ure projects monitored through GIS	50 percent of infrastruct ure projects monitored through GIS	Opex/Nil	Opex/Nil	None	Non e	GIS Rep ort

Business	Unit				Infrastruc	ture Departm	ent -Vote 2										
Outcome	9:				Responsi	ve, Accounta	ble, Effective	and Efficient	Local Govern	nment System							
Outputs:	egic Organi	zational Ob	jectives:		•	Actions supp	on of the com ortive of hum	nmunity work nan settlemen	s programme it outcome tructure deve								
Project No.	Key perform ance Area	Strategi c Objectiv es	Project Name	Project Description (major activities)	Locatio n	Key performa nce indicator	Baseline	2016/17 Annual Targets	Quarter 1 Targets	Progress	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challe nges	Corr ecti ve Mea sure	Mea ns of verif icati on
FD-07	Financia I Viability	To monitor departm ental expendit ure	Acquisiti on Manage ment	Compliance to the SCM regulations	CDM	Percentag e of complianc e to the SCM regulation s that result in R nil irregular expenditur e	1 draft 2015/16 annual budget tabled as per Municipal Finance Managem ent Act (MFMA) by 31 March	100 percent of complianc e to the SCM regulation s that result in R nil irregular expenditur e	100 percent of complianc e to the SCM regulations that result in R nil irregular expenditur e	Achieved 100 percent of compliance to the SCM regulations that result in R nil irregular expenditure	100 percent of complianc e to the SCM regulation that result in R nil irregular expenditur e	Achieved 100 percent of complianc e to the SCM regulation that result in R nil irregular expenditur e	Орех	Opex	None	Non e	Zero irreg ular expe nditu re / pay men t Vou cher s

3.3 CORPORATE SERVICES

Business	Unit					Corporate Se	rvices Depa	artment – V	ote 3								
Outcome	9:					Responsive,	Accountabl	e, Effective	and Efficien	t Local Gov	ernment Sys	tem					
Outputs:						Administrativ	e and finan	cial capabi	lity								
Project No.	Key perform ance Area	Project Name	Strategi c Objecti ves	Project Descripti on (major activities)	Locati on	Key performanc e indicator	Baselin e	2016/17 Annual Targets	Quarter 1 Targets	Progres s	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challen ge	Correcti ve Measur e	Means of verificatio n
ADMIN	ISTRATI	ON															
CPSD- 01	Municipa I Transfor mation and Organiza tional Develop ment	Office Furnitur e	To provide auxiliary support services to all departm ents	Procurem ent of office furniture	CDM	Percentage of requested office furniture procured	100 percent of requeste d office furniture procure d in line with availabl e budget by June 2015.	100 percent of requeste d office furniture procure d in line with availabl e budget by June 2016.	100 percent of requested office furniture procured in line with available budget by June 2016.	Not Achieve d Office furnisher needs finalised . Draft TOR develop ed	100 percent of requested office furniture procured in line with available budget by June 2016.	Not Achieved Office furnisher needs finalised. Draft TOR developed and currently serving at specificati on	1 500 000.0 0	0.00 (0%	Delay in finalising TOR, due to consulta tion with DTI and SABS on local content issues.	TOR to be finalised and submitte d. Approva I is targeted for January 2017	Delivery note
CPSD- 03	Basic Services	Plannin g, design and TOR develop ment of Blouber g water services	To provide auxiliary support services to all departm ents	Planning and constructi on of Blouberg offices	CDM	Number of Planning, design and TOR developmen t of Blouberg water services	New indicator	1 Planning , design and TOR develop ment of Blouber g water services	No target for the quarter	Engagin g users for their office accomm odations needs	TOR developed and approved	Achieved TOR developed and pending approval at specificati on	1 500 000.00	0.00 (0%)	None	None	Report of design and TOR developm ent

Business	Unit					Corporate Se	rvices Dep	artment – V	ote 3								
Outcome	9:					Responsive,				t Local Gov	ernment Sys	tem					
Outputs:						Administrativ	e and finan	icial capabi	lity								
Project No.	Key perform ance Area	Project Name	Strategi c Objecti ves	Project Descripti on (major activities)	Locati on	Key performanc e indicator	Baselin e	2016/17 Annual Targets	Quarter 1 Targets	Progres s	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challen ge	Correcti ve Measur e	Means of verificatio n
CPSD- 05	Municipa I Transfor mation and Organiza tional Develop ment	Repairs and mainten ance[Ve hicles)]	To provide auxiliary support services to all departm ents	Repairs and maintenan ce [Vehicles)]	CDM	Percentage maintenanc e of vehicles,	100 percent complia nce with vehicle mainten ance	100 percent complia nce with vehicle mainten ance	100 percent complianc e with vehicle maintenan ce	Achieve d 100 percent complia nce with vehicle mainten ance	100 percent complianc e with vehicle maintenan ce	Achieved 100 percent complianc e with vehicle maintenan ce	5000 000.00	457 087. 10 (9.14%)	None	None	Report on complianc e with the maintenan ce plan
CPSD- 09	Municipa I Transfor mation and Organiza tional Develop ment	Plant and equipm ent purchas es.	To provide auxiliary support services to all departm ents	Purchasin g of plants and equipment	CDM	Percentage of requested Plant and Equipment purchased in line with the available budget	100 percent of requeste d Plant and Equipm ent purchas ed in line with the availabl e budget by June 2015	100 percent of requeste d Plant and Equipm ent purchas ed in line with the availabl e budget by June 2017	100 percent of requested Plant and Equipment purchased in line with the available budget	Not Achieve d Tender closed and currently at adjudica tion stages	100 percent of requested Plant and Equipment purchased in line with the available budget	Achieved Tender closed and service provider appointed. SLA signed. Currently acquiring and delivery of Plant and equipment	3 950 000 .00	0.00 (0%)	None	None	Proof of payment
CPSD- 10	Municipa I Transfor mation and Organiza tional	Offsite records manage ment	To provide sustaina ble records manage ment	Procurem ent of Offsite records managem ent	CDM	Number of Offsite records managemen t procured and maintained	1 Offsite records manage ment procure d	1 Offsite records manage ment procure d	No target for the quarter	Achieve d Benchm arking exercise continuing and	TOR developed and approved	TOR developed and continue to conduct	950 000 rollover	0.00 (0%)	None	None	Report on offsite records managem ent

Business	Unit					Corporate Se	rvices Dep	artment – V	ote 3								
Outcome	9:					Responsive,				t Local Gov	ernment Sys	tem					
Outputs:						Administrativ	e and finar	cial capabi	lity								
Project No.	Key perform ance Area	Project Name	Strategi c Objecti ves	Project Descripti on (major activities)	Locati on	Key performanc e indicator	Baselin e	2016/17 Annual Targets	Quarter 1 Targets	Progres s	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challen ge	Correcti ve Measur e	Means of verificatio n
	Develop ment									draft TOR availabl e		benchmar king					
CPSD- 11	Municipa I Transfor mation and Organiza tional Develop ment	PAIA Complia nce	To provide sustaina ble records manage ment	Annual PAIA report submitted to South African Human Rights Commissi on	CDM	Number of PAIA reports compiled and submitted	3 reports compile d and submitte d	reports compile d and submitte d	1 report compiled and submitted	Achieve d 1 report compile d and submitte d	1 report compiled and submitted	Achieved 1 report compiled and submitted	OPEX	0.00 (0%)	None	None	Report on PAIA complianc e
CPSD- 12	Municipa I Transfor mation and Organiza tional Develop ment	Records Manage ment	To provide sustaina ble records manage ment	Implement ation of records managem ent	CDM	Number of compliance reports compiled and submitted	a complia nce reports compile d and submitte d	complia nce reports compile d and submitte d	1 complianc e reports compiled and submitted	Achieve d 1 complia nce reports compile d and submitte d	1 complianc e reports compiled and submitted	Achieved 1 complianc e reports compiled and submitted	OPEX	0.00 (0%)	None	None	Complianc e file plan report
CPSD- 13	Municipa I Transfor mation and Organiza tional Develop ment	Professi onal fees phase 11 (plannin g, designs and construc tion of TOR	To provide auxiliary support services to all departm ents	Profession al fees phase 11 (planning, designs and constructi on of TOR developed and approved for offices	CDM	Number of Professional fees phase 11 (planning, designs and construction of TOR developed and approved for offices and	1 Professi onal fees phase 11 (plannin g, designs and construction of	1 Professi onal fees phase 11 (plannin g, designs and construc tion of	No target for the quarter	N/a	No target for the quarter	No target for the quarter	CAPEX	1 000 000.00 (100%)	None	None	Constructi on phases

Busines	s Unit					Corporate Se	rvices Dep	artment – V	ote 3								
Outcome Outputs:						Responsive, Administrativ				t Local Gov	ernment Sys	stem					
Project No.	Key perform ance Area	Project Name	Strategi c Objecti ves	Project Descripti on (major activities)	Locati on	Key performanc e indicator	Baselin e	2016/17 Annual Targets	Quarter 1 Targets	Progres s	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challen ge	Correcti ve Measur e	Means of verificatio n
I CT & I	KM (KPA	develop ed and approve d for offices and disaster manage ment centre	ICIPAL 7	and disaster managem ent center	RMATI	disaster managemen t center	TOR develop ed and approve d for offices and disaster manage ment center	TOR develop ed and approve d for offices and disaster manage ment center	L DEVEL	OPMENT	Γ)						
CPSD- 14	Municipa I Transfor mation and Organiza tional Develop ment	Implem entation of system center solution	To provide effective and efficient ICT services within the Municip ality	System that manages software and anti virus updates and deployme nt,	CDM	Number of ICT Services provided within the Municipality by June 2016	New indicator	1 system center solution impleme nted by June 2016	No target for the quarter	No target for the quarter Draft terms of referenc e availabl e	No target for the quarter	No target for the quarter	200 000.0	0.00 (0%)	None	None	Implement ation of system center solution reports
CPSD- 16	Municipa I Transfor mation and Organiza tional Develop	Biometri cs access control	To provide effective and efficient ICT services within	Integrated biometrics and access cards systems	All CDM offices	Number of CDM offices with Biometrix access control.	New indicator	2 CDM offices installed with biometri cs access control	No target for the quarter	No target for the quarter	No target for the quarter	No target for the quarter	100 000.0	0.00 (0%)	None	None	proof of payment

Business	Unit					Corporate Se	rvices Dep	artment – V	ote 3								
Outcome	9:					Responsive,				t Local Gov	ernment Sys	tem					
Outputs:						Administrativ	e and finan	cial capabi	lity								
Project No.	Key perform ance Area	Project Name	Strategi c Objecti ves	Project Descripti on (major activities)	Locati on	Key performanc e indicator	Baselin e	2016/17 Annual Targets	Quarter 1 Targets	Progres s	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challen ge	Correcti ve Measur e	Means of verificatio n
			Municip ality														
CPSD- 19	Municipa I Transfor mation and Organiza tional Develop ment	Procure ment and impleme ntation of comput er hardwar e, software , systems and network s	To provide effective and efficient ICT services within the Municip ality	Procurem ent Internal software, network, switches, tablets and computers	All CDM offices	Number of computer hardware equipment, software and networks procured and implemente d	80 Comput ers, 2 network s installed 1 software , 2 offices with cameras and access control	57 compute r hardwar e equipme nt, software and network s procure d and impleme nted	No target for the quarter	No target for the quarter Draft terms of referenc e availabl e	No target for the quarter	No target for the quarter	1 584 000.00	74 850 (4.72%)	None	None	Proof of payment
CPSD- 20	Municipa I Transfor mation and Organiza tional Develop ment	Procure ment impleme ntation and manage ment of disaster manage ment and emerge ncy manage ment software	To provide effective and efficient ICT services within the Municip ality	Implement ation and managem ent of disaster managem ent and emergenc y managem ent software on of	CDM Fire station s	Number of disaster managemen t and emergency managemen t software	1 Disaster recovery plan impleme nted	disaster manage ment and emerge ncy manage ment software impleme nted	No target for the quarter	No target for the quarter Terms of referenc e develop ed and served at Specific ation	No target for the quarter	No target for the quarter	3 030 000.00	0.00 (0%)	None	None	Report on implement ation of disaster recovery plan
CPSD- 21	Municipa I Transfor	Mainten ance of IT	Improve d systems	SAP, Teammate , Antivirus,	CDM	Percentage of systems	100% mainten ance of	100% mainten ance of	100% maintenan ce of ICT	Achieve d	100% maintenan ce of ICT	Achieved	5 140 000	1 878 788.27 (36.5%)	None	None	Reports of ICT systems

Business	Unit					Corporate Se	rvices Dep	artment – V	ote 3								
Outcome	9:					Responsive,	Accountab	le, Effective	and Efficien	t Local Gov	ernment Sys	tem					
Outputs:						Administrativ	e and finar	ncial capabi	lity								
Project No.	Key perform ance Area	Project Name	Strategi c Objecti ves	Project Descripti on (major activities)	Locati on	Key performanc e indicator	Baselin e	2016/17 Annual Targets	Quarter 1 Targets	Progres s	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challen ge	Correcti ve Measur e	Means of verificatio n
	mation and Organiza tional Develop ment	systems and licences	manage ment	EMS/DMS , Microsoft, Telkom, MPLS (Multiproto col label switching)		maintained and licenced	ICT systems and licencing	ICT systems and licencing	systems and licencing	100% mainten ance of ICT systems and licencing	systems and licencing	100% maintenan ce of ICT systems and licencing					and licencing
CPSD- 22	Municipa I Transfor mation and Organiza tional Develop ment	Mainten ance of comput er equipm ent	Improve d systems manage ment	Computer s, switches, Cameras, Access control	All CDM offices	Percentage of computer equipment maintained	100% of compute r equipme nt maintain ed	100% of compute r equipme nt maintain ed	100% of computer equipment maintaine d	Achieve d 100% of compute r equipme nt maintain ed	100% of computer equipment maintaine d	Achieved 100% of computer equipment maintaine d	263 000.00	68 154.3 8 (25.91%)	None	None	computer equipment maintenan ce report
CPSD- 23	Municipa I Transfor mation and Organiza tional Develop ment	SAP Mainten ance and support	Improve d systems manage ment	SAP support	CDM	Percentage of maintenanc e and support of SAP system.	100 % impleme ntation of SAP (upgrad e phase 3)	100% mainten ance and support of SAP system	100% maintenan ce and support of SAP system	Achieve d 100% mainten ance and support of SAP system	100% maintenan ce and support of SAP system	Achieved 100% maintenan ce and support of SAP system	2 600 000.00	333 687.00 (13%)	None	None	maintenan ce and support of SAP system reports
	_ SERVIC	•	'A 6: MU			FORMATIC						Γ)					
CPSD- 24	Municipa I Transfor	Litigatio n manage	To provide	Litigation managem	CDM	Percentage of all cases defended	100 percent of all	100 percent of all	100 percent of all cases	Achieve d	100 percent of all cases	Achieved	2 358 000.00	R2 352 116.52 (99.7%)	None	None	Litigation Report

Business	Unit					Corporate Se	rvices Dep	artment – V	ote 3								
Outcome	9:					Responsive,	Accountab	e, Effective	and Efficien	t Local Gov	ernment Sys	tem					
Outputs:						Administrativ	e and finar	cial capabi	lity								
Project No.	Key perform ance Area	Project Name	Strategi c Objecti ves	Project Descripti on (major activities)	Locati on	Key performanc e indicator	Baselin e	2016/17 Annual Targets	Quarter 1 Targets	Progres s	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challen ge	Correcti ve Measur e	Means of verificatio n
	mation and Organiza tional Develop ment	ment/ Legal expense s	legal services	ent/ Legal expenses		and instituted	cases defende d and institute d by June 2016	cases defende d and institute d by June 2017	defended and instituted	100 percent of all cases defende d and institute d	defended and instituted	100 percent of all cases defended and instituted					
CPSD- 25	Municipa I Transfor mation and Organiza tional Develop ment	Advisor y services	To provide legal services	legal advices provided	CDM	Percentage of requested legal advices provided	100 percent of requeste d legal advices provided by June 2016	100 percent of requeste d legal advices provided by June 2017	100 percent of requested legal advices provided	Achieve d 100 percent of requeste d legal advices provided	100 percent of requested legal advices provided	100 percent of requested legal advices provided	OPEX	0.00 (0%)	None	None	Report on legal advices
CPSD- 26	Municipa I Transfor mation and Organiza tional Develop ment	Contract s develop ment	To provide legal services	Contracts drafted, edited and signed	CDM	Percentage of requested contracts drafted, edited and signed	100 percent of requeste d contract s drafted, edited and signed by June 2016	100 percent of requeste d contract s drafted, edited and signed by June 2017	100 percent of requested contracts drafted, edited and signed	Achieve d 100 percent of requeste d contract s drafted, edited and signed	100 percent of requested contracts drafted, edited and signed	Achieved 100 percent of requested contracts drafted, edited and signed	OPEX	0.00 (0%)	None	None	Report on developm ent of contracts

Business	Unit					Corporate Se	rvices Dep	artment – V	ote 3								
Outcome	9:					Responsive,	Accountab	e, Effective	and Efficien	t Local Gov	ernment Sys	tem					
Outputs:						Administrativ	e and finar	icial capabi	lity								
Project No.	Key perform ance Area	Project Name	Strategi c Objecti ves	Project Descripti on (major activities)	Locati on	Key performanc e indicator	Baselin e	2016/17 Annual Targets	Quarter 1 Targets	Progres s	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challen ge	Correcti ve Measur e	Means of verificatio n
CPSD- 27	Spatial Rational e	Develop ment or review of by- law	To provide legal services	Developm ent or review of by-laws Air Quality Municipal health	CDM	Percentage of required by-laws developed or reviewed	100 percent of required by-laws develop ed or reviewe d by June 2016	100 percent of required by-laws develop ed or reviewe d by June 2017	Public participati on	Achieve d No public participa tion request received this month	Public participati on	Achieved No public participati on request received this month	200 000.00	R4000.0 0 (2%)	None	None	Report on by-laws and policies developm ent or review
	N RESO	URCE (NSFORMA ^T								_			
CPSD- 28	Local Economi c Develop ment	Recruit ment and selectio n process es	To effective ly and efficientl y recruit and retain compete nt Human Capital and sound labour relations	Recruit and select suitable candidate s for positions	CDM	Percentage filling of all funded vacancies	90 % filling of all funded vacanci es	90% Percent filling of all funded vacanci es	90% Percent filling of all funded vacancies	91% Percent filling of all funded vacanci es	90% Percent filling of all funded vacancies	91% Percent filling of all funded vacancies	719 000.00	167 926. 09 (23%)	None	None	Report on filling of funded posts
CPSD- 29	Municipa I Transfor mation and Organiza tional	Perform ance Manage ment Capacit y building	To effective ly and efficientl y recruit and retain compete	Coordinati on of Capacity Building Activities	CDM	Number of Capacity Building activities coordinated	4 Capacity building activities coordina ted	4 Capacity building activities coordina ted	1 Capacity Building activities coordinate d	Achieve d 1 Capacity Building activities	1 Capacity Building activities coordinate d	3 Capacity Building Activities coordinate d	Opex	0.00 (0%)	None	None	Attendanc es registers

Business	Unit					Corporate Se	rvices Dep	artment – V	ote 3								
Outcome	9:					Responsive,				t Local Gov	ernment Sys	tem					
Outputs:						Administrativ	e and finar	ncial capabi	lity								
Project No.	Key perform ance Area	Project Name	Strategi c Objecti ves	Project Descripti on (major activities)	Locati on	Key performanc e indicator	Baselin e	2016/17 Annual Targets	Quarter 1 Targets	Progres s	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challen ge	Correcti ve Measur e	Means of verificatio n
	Develop ment		nt Human Capital and sound labour relations							coordina ted							
CPSD- 30	Good Governa nce and Public Participa tion	Perform ance reviews	To effective ly and efficientl y recruit and retain compete nt Human Capital and sound labour relations	Performan ce Reviews	CDM	Number of Performanc e reviews conducted	4 Perform ance reviews conduct ed	4 Perform ance reviews conduct ed	01 performan ce reviews coordinate d	Achieve d 01 perform ance reviews coordina ted	01 performan ce reviews coordinate d	Achieved 04 performan ce reviews coordinate	5 000 000. 00	0.00 (0%)	None	None	Reports on performan ce reviews
CPSD- 31	Municipa I Transfor mation and Organiza tional Develop ment	Medical surveilla nce	To effective ly and efficientl y recruit and retain compete nt Human Capital and sound	Conduct medical surveillanc e	CDM	Number of employees underwent to medical surveillance	200 employe es referred for medical surveilla nce	200 employe es underwe nt medical surveilla nce	50 employee s underwent medical surveillanc e	Achieve d 71 employe es underwe nt medical surveilla nce	50 employee s underwent medical surveillanc e	Achieved 54 employee s underwent medical surveillanc e	Opex	0.00 (0%)	None	None	Attendanc e registers

Business	Unit					Corporate Se	rvices Dep	artment – V	ote 3								
Outcome	9:					Responsive,				t Local Gov	ernment Sys	tem					
Outputs:						Administrativ	e and finan	cial capabi	lity								
Project No.	Key perform ance Area	Project Name	Strategi c Objecti ves	Project Descripti on (major activities)	Locati on	Key performanc e indicator	Baselin e	2016/17 Annual Targets	Quarter 1 Targets	Progres s	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challen ge	Correcti ve Measur e	Means of verificatio n
			labour relations														
CPSD- 32	Municipa I Transfor mation and Organiza tional Develop ment	Hazard Identific ation and Risk Assess ment	To effective ly and efficientl y recruit and retain compete nt Human Capital and sound labour relations	Conduct HIRA	CDM	Number of HIRA activities conducted	4 sites with Hira conduct ed	2 Hira activities conduct ed	No target for the quarter	No target for the quarter	No target for the quarter	No target for the quarter	OPEX	0.00 (0%)	None	None	Attendanc e Registers
CPSD- 33	Municipa I Transfor mation and Organiza tional Develop ment	Capacit y Building	To effective ly and efficientl y recruit and retain compete nt Human Capital and sound	Capacity building on OHS activities	CDM	Number of OHS capacity building activities conducted	4 OHS capacity Building program mes conduct ed	4 OHS capacity building activities conduct ed	1 OHS capacity building activities conducted	Achieve d 2 OHS capacity building activities conduct ed	1 OHS capacity building activities conducted	Achieved 2 OHS capacity building activities conducted	247 000.0	92 649.1 8 (37%)	None	None	Attendanc e Registers

Business	Unit					Corporate Se	rvices Dep	artment – V	ote 3								
Outcome	9:					Responsive,	Accountable	e, Effective	and Efficien	t Local Gov	ernment Sys	tem					
Outputs:						Administrativ	e and finan	cial capabi	lity								
Project No.	Key perform ance Area	Project Name	Strategi c Objecti ves	Project Descripti on (major activities)	Locati on	Key performanc e indicator	Baselin e	2016/17 Annual Targets	Quarter 1 Targets	Progres s	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challen ge	Correcti ve Measur e	Means of verificatio n
			labour relations														
CPSD- 34	Municipa I Transfor mation and Organiza tional Develop ment	Personn el protectiv e clothing	To effective ly and efficientl y recruit and retain compete nt Human Capital and sound labour relations	Supply of protective clothing to requesting departmen ts	CDM	Percentage of requesting department provided with Personnel protective equipment	6 departm ents supplied with protectiv e clothing by June 2016.	100 percent of requesti ng departm ents provided with Personn el protectiv e equipme nt	100 percent of requesting departmen ts provided with Personnel protective equipment	Not achieve d 33 percent of requesti ng departm ents provided with Personn el protectiv e equipme	100 percent of requesting departmen ts provided with Personnel protective equipment	Not achieved 70 percent of requesting departmen ts provided with Personnel protective equipment	4 150 000.00	3 666 94 2.89 (88)	Insuffici ent budget to cover all protectiv e clothing needs	Revise the budget during the budget adjustm ent process	Proof of payment
CPSD- 35	Municipa I Transfor mation and Organiza tional Develop ment	Employ ee Wellnes s Progra m	To effective ly and efficientl y recruit and retain compete nt Human Capital and sound labour relations	Implement ation of Employee Wellness Programm e	CDM	Percentage implementat ion of employee wellness intervention s	100 % impleme ntation of Employe e Wellnes s Intervent ions	100% impleme ntation of employe e wellness intervent ions	100% implement ation of employee wellness interventio ns	nt Achieve d 100% impleme ntation of employe e wellness intervent ions	100% implement ation of employee wellness interventio ns	Achieved 100% implement ation of employee wellness interventio ns	2 100 000.00	1 052 47 1.86 (50%)	None	None	Report on implement ation of EWP

Business	Unit					Corporate Se	rvices Dep	artment – V	ote 3								
Outcome	9:					Responsive,	Accountab	le, Effective	and Efficien	t Local Gov	ernment Sys	tem					
Outputs:						Administrativ	e and finar	icial capabi	lity								
Project No.	Key perform ance Area	Project Name	Strategi c Objecti ves	Project Descripti on (major activities)	Locati on	Key performanc e indicator	Baselin e	2016/17 Annual Targets	Quarter 1 Targets	Progres s	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challen ge	Correcti ve Measur e	Means of verificatio n
CPSD- 36	Basic Services	Sports activitie s	To effective ly and efficientl y recruit and retain compete nt Human Capital and sound labour relations	Coordinati on of Sports Activities	CDM	Number of employee sports activities coordinated	4 employe e sports activities coordina ted	4 employe e sports activities coordina ted	1 employee sports activities coordinate d	Achieve d 1 employe e sports activities coordina ted	1 employee sports activities coordinate d	Achieved 1 employee sports activities coordinate	OPEX	0.00 (0%)	None	None	Report on coordinati on of sports activities
CPSD- 37	Municipa I Transfor mation and Organiza tional Develop ment	Employ ee (Labour) Relation s	To effective ly and efficientl y recruit and retain compete nt Human Capital and sound labour relations	Effective Managem ent of Labour cases	CDM	Percentage of referred cases attended to within the required time frame	100 percent of all referred cases attended to within 90 days	100 percent of referred cases attended to within the required time frame	100 percent of referred cases attended to within the required time frame	Achieve d 100 percent of Referred cases attended to within the required time frame	100 percent of referred cases attended to within the required time frame	Achieved 100 percent of Referred cases attended to within the required time frame	OPEX	0.00 (0%)	None	None	Report on labour cases attended to

Business	Unit					Corporate Se	rvices Dep	artment – V	ote 3								
Outcome	9:					Responsive,	Accountab	le, Effective	and Efficien	t Local Gov	ernment Sys	tem					
Outputs:						Administrativ	e and finar	ncial capabi	lity								
Project No.	Key perform ance Area	Project Name	Strategi c Objecti ves	Project Descripti on (major activities)	Locati on	Key performanc e indicator	Baselin e	2016/17 Annual Targets	Quarter 1 Targets	Progres s	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challen ge	Correcti ve Measur e	Means of verificatio n
CPSD- 38	Municipa I Transfor mation and Organiza tional Develop ment	Inductio n session s	To effective ly and efficientl y recruit and retain compete nt Human Capital and sound labour relations	Induction of new and current employee s	CDM	Number of induction sessions conducted	5 inductio n session conduct ed by June 2016	8 inductio n sessions conduct ed	2 induction sessions conducted	Achieve d 2 inductio n sessions conduct ed	2 induction sessions conducted	Achieved 5 induction sessions conducted	OPEX	0.00 (0%)	None	None	Attendanc e registers
CPSD- 39	Municipa I Transfor mation and Organiza tional Develop ment	Submis sion of WSP.	To effective ly and efficientl y recruit and retain compete nt Human Capital and sound labour relations	Submissio n of the WSP to LGSETA	CDM	Number of Workplace skills plan and Annual Training report (WSP and ATR submitted to LGSETA	Work Skills Plan (WSP) submitte d to LGSET A	1 Workpla ce skills plan and Annual Training report (WSP and ATR submitte d to LGSET A by April 2017	No target for the quarter	No target for the quarter	No target for the quarter	No target for the quarter	OPEX	0.00 (0%)	None	None	Work Skills Plan (WSP) document

Business	Unit					Corporate Se	rvices Dep	artment – V	ote 3								
Outcome	9:					Responsive,	Accountabl	e, Effective	and Efficien	t Local Gov	ernment Sys	tem					
Outputs:						Administrativ	e and finan	icial capabi	lity								
Project No.	Key perform ance Area	Project Name	Strategi c Objecti ves	Project Descripti on (major activities)	Locati on	Key performanc e indicator	Baselin e	2016/17 Annual Targets	Quarter 1 Targets	Progres s	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challen ge	Correcti ve Measur e	Means of verificatio n
CPSD- 40	Municipa I Transfor mation and Organiza tional Develop ment	Training of employe es	To effective ly and efficientl y recruit and retain compete nt Human Capital and sound labour relations	Training of employees	CDM	Percentage of the training budget spent on training of employees.	100 percent of the training budget spent on the impleme ntation of WSP	100 percent of the training budget spent on training of employe es	5 percent of the training budget spent on training of employee s	4.9 (rounde d to 5%) percent of the training budget spent on training of employe es	25 percent of the training budget spent on training of employee s	Achieved 41 percent of the training budget spent on training of employee	1 500 000.00	612 010, 73 (41%)	None	None	Budget report
CPSD- 41	Municipa I Transfor mation and Organiza tional Develop ment	Training of councill ors	To effective ly and efficientl y recruit and retain compete nt Human Capital and sound labour relations	Training of Councillor s	CDM	Percentage of the training budget spent on training of councillors	100 percent of the training budget spent on training of councillo rs	100 percent of the training budget spent on training of councillo rs.	5 percent of the training budget spent on training of councillors	Achieve d 5 percent of the training budget spent on training of councillo rs	25 percent of the training budget spent on training of councillors	Not Achieved 16 percent of the training budget spent on training of councillors	840 000.00	137 250, 79 (16%)	Delays in the submissi on of individu al councillo rs' training needs	Councill ors that have identified and submitted their training needs are to be trained during the quarter three	Budget report

Business	Unit					Corporate Se	rvices Dep	artment – V	ote 3								
Outcome	9:					Responsive,	Accountabl	le, Effective	and Efficien	Local Gov	ernment Sys	tem					
Outputs:						Administrativ	e and finan	cial capabi	lity								
Project No.	Key perform ance Area	Project Name	Strategi c Objecti ves	Project Descripti on (major activities)	Locati on	Key performanc e indicator	Baselin e	2016/17 Annual Targets	Quarter 1 Targets	Progres s	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challen ge	Correcti ve Measur e	Means of verificatio n
CPSD- 42	Municipa I transfor mation and Organiza tional Develop ment	Bursary fund Internal	To effective ly and efficientl y recruit and retain compete nt Human Capital and sound labour relations	Awarding of bursaries to internal employee s	CDM	Percentage of eligible employees awarded with bursaries in line with available budget	100 Percent age of identifie d eligible employe es awarded with bursarie s in line with availabl e budget	100 percent of eligible employe es awarded with bursarie s in line with availabl e budget	No target for the quarter	Achieve d 100 percent of eligible employe es awarded with bursarie s in line with availabl e budget	No target for the quarter	No target for the quarter	1000 000.00	347 648. 98 (35%)	None	None	Report on bursary allocation
CPSD- 43	Financial Viability	Bursary fund external	To effective ly and efficientl y recruit and retain compete nt Human Capital and sound labour relations	Awarding of bursary to external people	CDM	Percentage of eligible people awarded with bursaries in line with available budget	100 Percent age of identifie d eligible people awarded with bursarie s in line with availabl e budget	100 percent of eligible people awarded with bursarie s in line with availabl e budget	No target for the quarter	No target for the quarter	No target for the quarter	No target for the quarter	1 000 000.00	394 205. 00 (39%)	None	None	Report on bursary allocation

Business	Unit					Corporate Se	rvices Depa	artment – V	ote 3								
Outcome	9:					Responsive,	Accountable	e, Effective	and Efficien	t Local Gov	ernment Sys	tem					
Outputs:						Administrativ	e and finan	cial capabi	lity								
Project No.	Key perform ance Area	Project Name	Strategi c Objecti ves	Project Descripti on (major activities)	Locati on	Key performanc e indicator	Baselin e	2016/17 Annual Targets	Quarter 1 Targets	Progres s	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challen ge	Correcti ve Measur e	Means of verificatio n
CPSD- 44	Local Economi c Develop ment	Learner ship, Internsh ips and experie ntial training	To effective ly and efficientl y recruit and retain compete nt Human Capital and sound labour relations	Capacitate young people in the district with regard to Learnershi p, internship and experienti al training	CDM	Number of programs put in place to capacitate young people in the district (learnership s, internships, or experiential training)	3 program s put in place to capacita te young people in the district	3 program s put in place to capacita te young people in the district (learner ships, internshi ps or experien tial training)	No target for the quarter	No target for the quarter	01 program put in place to capacitate young people in the district (learnershi ps, internship s or experienti al learning)	Not Achieved	OPEX	0.00 (0%)	Encount ered challeng es in the recruitm ent process and placeme nt of youth during quarter 2	To fast- track the capacita tion and placeme nt of youth in the district by quarter 2	Report on capacitatio n of young people in the district
CPSD- 45	Municipa I Transfor mation and Organiza tional Develop ment	Job Evaluati on	To effective ly and efficientl y recruit and retain compete nt Human Capital and sound labour relations	Conduct job evaluation	CDM	Percentage of identified jobs evaluated	100 Percent jobs evaluate d	100 percent of identifie d jobs evaluate d	100 percent of identified jobs evaluated	Achieve d 100 percent of identifie d jobs evaluate d	100 percent of identified jobs evaluated	Achieved 100 percent of identified jobs evaluated	50 000.00	25 439.0 0 (51%)	None	None	Report on job evaluation

Business	Unit					Corporate Se	rvices Dep	artment – V	ote 3								
Outcome	9:					Responsive,	Accountable	e, Effective	and Efficien	t Local Gov	ernment Sys	tem					
Outputs:						Administrativ	e and finan	cial capabi	lity								
Project No.	Key perform ance Area	Project Name	Strategi c Objecti ves	Project Descripti on (major activities)	Locati on	Key performanc e indicator	Baselin e	2016/17 Annual Targets	Quarter 1 Targets	Progres s	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challen ge	Correcti ve Measur e	Means of verificatio n
CPSD- 46	Municipa I Transfor mation and Organiza tional Develop ment	Employ ment Equity report	To effective ly and efficientl y recruit and retain compete nt Human Capital and sound labour relations	Submissio n of the employme nt Equity report to Departme nt of Labour	CDM	Number of employment equity report submitted to DoL	activities perform ed in complia nce with the Employ ment Equity Act	1 employ ment equity report submitte d to DoL by January 2017	No target for the quarter	No target for the quarter	No target for the quarter	No target for the quarter	OPEX	0.00 (0%)	None	None	Employme nt equity report
CPSD- 47	Municipa I Transfor mation and Organiza tional Develop ment	Employ ment Equity Plan	To effective ly and efficientl y recruit and retain compete nt Human Capital and sound labour relations	Implement ation of employme nt equity plan	CDM	Percentage of filled positions occupied by employees from Employment Equity target groups employed in the four highest levels of managemen t in compliance with the Employment Equity Act	97 percent of filled position s occupie d by employe es from Employ ment Equity target groups employe d in the four highest levels of	97 percent of filled position s occupie d by employe es from Employ ment Equity target groups employe d in the four highest levels of	97 percent of filled positions occupied by employee s from Employme nt Equity target groups employed in the four highest levels of managem ent in complianc e with the	Achieve d 97 percent of filled position s occupie d by employe es from Employ ment Equity target groups employe	97 percent of filled positions occupied by employee s from Employme nt Equity target groups employed in the four highest levels of managem ent in complianc e with the	97 percent of filled positions occupied by employee s from Employme nt Equity target groups employed in the four highest levels of managem	OPEX	0.00 (0%)	None	None	Report on implement ation of the Employme nt Equity targets

Business	s Unit					Corporate Se	rvices Dep	artment – V	ote 3								
Outcome	9:					Responsive,				t Local Gov	ernment Sys	tem					
Outputs:						Administrativ	e and finan	icial capabi	lity								
Project No.						Key performanc e indicator	Baselin e	2016/17 Annual Targets	Quarter 1 Targets	Progres s	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challen ge	Correcti ve Measur e	Means of verificatio n
							manage ment in complia nce with the Employ ment Equity Act	manage ment in complia nce with the Employ ment Equity Act	Employme nt Equity Act	d in the four highest levels of manage ment in complia nce with the Employ ment Equity Act	Employme nt Equity Act	ent in complianc e with the Employme nt Equity Act					

3.3 FINANCE DEPARTMENT

Business	Unit				Finance D	Department - '	Vote 4										
Outcome	9:				Responsi	ve, Accounta	ble, Effective a	nd Efficient Lo	cal Governme	ent System							
Outputs 1	& 7: egic Organi	sational Oh	iectives:		• Admir	nistrative and	entiated approa financial capa ial viability and		l financing, p	lanning and	support						
					1						_						
Project No.	Key Perform ance Area	Strategi c Objectiv es	Project Name	Project Descripti on (major activities)	Locatio n	Key performa nce indicator	Baseline	2016/17 Annual Targets	Quarter 1 Target	Quarter 1 Progress	Quarter 2 Targets	Quarter 2 Progress	201 6/17 Ann ual Bud get	Expen diture	Challe nges	Corre ctive meas ures	Mean s of verific ation
BUDGE	T AND TE	REASURY	′ (KPA 4: MU	JNICIPAL F	INANCIA	L VIABILIT	Y AND MAN	IAGEMENT)									
FD-01	Municip	То	Budget	То	CDM	Number of 1 approved 1 approved No target No target No No target Ope None None Ac											
	al	prepare	Compliance	prepare a		approved 2015/16 2016/17 for the for the target for the x ment											
	Transfor	а		credible		credible	credible	credible	quarter	quarter		quarter					budget

Business	Unit				Finance	Department -	Vote 4										
Outcome	9:						able, Effective a	and Efficient Lo	cal Governm	ent System							
Outputs Key Strat	1 & 7: tegic Organi	isational Oh	iectives:		• Admi	nistrative and	entiated approa d financial capa ial viability and	bility	al financing, p	olanning and	support						
Project No.	Key Perform ance Area	Strategi c Objectiv es	Project Name	Project Descripti on (major activities)	Locatio n	Key performa nce indicator	Baseline	2016/17 Annual Targets	Quarter 1 Target	Quarter 1 Progress	Quarter 2 Targets	Quarter 2 Progress	201 6/17 Ann ual Bud get	Expen diture	Challe nges	Corre ctive meas ures	Mean s of verific ation
	mation and Organis ational Develop ment	credible and realistic budget in line with MFMA timelines		adjustmen t budget and annual budget to be tabled and adopted as per Municipal Finance Managem ent Act (MFMA) timelines		adjustmen t budget as per Municipal Finance Managem ent Act (MFMA) by 28 February Number of draft credible annual budgets tabled as per Municipal Finance Managem ent Act (MFMA) by 31 Masses	adjustment budget as per Municipal Finance Managemen t Act (MFMA) by 28 February 1 draft 2016/17 annual budget tabled as per Municipal Finance Managemen t Act (MFMA) by 31 March	adjustment budget as per Municipal Finance Managemen t Act (MFMA) by 28 February 1 draft 2017/18 annual budget tabled as per Municipal Finance Managemen t Act (MFMA) by 31 March	No target for the quarter	No target for the quarter	No target for the quarter	No target for the quarter	Ope x	None	None	None	Draft 2017/1 8 budget adopte d by counci I
						March Number of credible annual budgets adopted as per Municipal Finance Managem ent Act (MFMA) by 30 May	1 Credible 2016/17 annual budget adopted as per Municipal Finance Managemen t Act (MFMA) by 30 May	1 Credible 2017/18 annual budget adopted as per Municipal Finance Managemen t Act (MFMA) by 30 May	No target for the quarter	No target for the quarter	No target for the quarter	No target for the quarter	Ope x	None	None	None	2017/1 8 Annua I budget adopte d by counci I

Business						Department - ive, Accounta	Vote 4 able, Effective a	ınd Efficient Lo	cal Governme	ent System							
Outputs '	1 & 7:				• Imple	ement a differ nistrative and	entiated approa	nch to municipa		-	support						
Project No.	Key Perform ance Area	Strategi c Objectiv es	Project Name	Project Descripti on (major activities)	Locatio	Key performa nce indicator	ial viability and Baseline	2016/17 Annual Targets	Quarter 1 Target	Quarter 1 Progress	Quarter 2 Targets	Quarter 2 Progress	201 6/17 Ann ual Bud	Expen diture	Challe nges	Corre ctive meas ures	Mean s of verific ation
FD-02	Financia I Viability	To prepare and submit credible financial informati on	Financial reporting	To prepare and submit credible financial informatio n	CDM	Number of quarterly financial statement s submitted to stakehold ers within 25 working days after the end of the quarter	4 quarterly financial statements submitted to stakeholder s within 25 working days after the end of the quarter	4 quarterly financial statements submitted to stakeholder s within 25 working days after the end of the quarter	1 quarterly financial statement s submitted to stakeholde rs within 25 working days after the end of the quarter	Achieved 1 quarterly financial statement s submitted to stakehold ers within 25 working days after the end of the quarter	1 quarterl y financial stateme nts submitt ed to stakehol ders within 25 working days after the end of the quarter	Achieved 1 quarterly financial statement s submitted to stakehold ers within 25 working days after the end of the quarter	Ope x	None	None	None	Quarte rly financi al statem etns
	Good Governa nce and Public Participa tion					Number of Unqualifie d audit opinion	1 Unqualified audit opinion	1 Unqualified audit opinion	No target for the quarter	No target for the quarter	1 Unqualifi ed audit opinion	Achieved 1 Unqualifie d audit opinion	Ope x	None	None	None	Audito rs report
						Number of annual financial statement s and performan ce reports submitted to the Auditor General	1 annual financial statement and performanc e reports submitted to the Auditor General by 31st August	1 annual financial statement and performanc e reports submitted to the Auditor General by 31st August	1 annual financial statement and performan ce reports submitted to the Auditor General by 31 st August	Achieved 1 annual financial statement and performan ce reports submitted to the Auditor General	No target for the quarter	No target for the quarter	Ope x	None	None	None	Annua I financi al statem ent and perfor mance report s

Business						Department -											
Outcome	9:				Respons	ive, Accounta	able, Effective a	and Efficient Lo	cal Governm	ent System							
Outputs 1					• Admi	nistrative and	entiated approa I financial capa	bility	al financing, p	lanning and	support						
Key Strate	egic Organi	isational Ob	jectives:		• To er	hance financ	ial viability and	l management									
Project No.	Key Perform ance Area	Strategi c Objectiv es	Project Name	Project Descripti on (major activities)	Locatio n	Key performa nce indicator	Baseline	2016/17 Annual Targets	Quarter 1 Target	Quarter 1 Progress	Quarter 2 Targets	Quarter 2 Progress	201 6/17 Ann ual Bud get	Expen diture	Challe nges	Corre ctive meas ures	Mean s of verific ation
						by 31 st August				by 31 st August							
						Number of MFMA reports submitted to relevant stakehold ers within required timelines	1 draft budget submittedwi thin 10 working days after tabling to Treasury	1 draft budget submitted within10 working days after tabling to Treasury	No target for the quarter	No target for the quarter	No target for the quarter	No target for the quarter	Ope x	None	None	None	Ackno wledg ement from Treas ury of report being submit ted
							1 final budget submitted within10 working days after approval to Treasury	1 final budget submitted within 10 working days after approval to Treasury	No target for the quarter	No target for the quarter	No target for the quarter	No target for the quarter	Ope x	None	None	None	Ackno wledg ement from Treas ury of report being submit ted
							1 set of budget return submitted by 20 July to Treasury	1 set of budget return submitted by 20 July to Treasury	1 set of budget return submitted by 20 July to Treasury	Achieved 1 set of budget return submitted by 20 July to Treasury	No target for the quarter	No target for the quarter	Ope x	None	None	None	Proof of budget return s submit ted
							4 quarterly MFMA budget return	4 quarterly MFMA budget return	1 quarterly MFMA budget return	Achieved 1 quarterly MFMA budget	1 quarterly MFMA budget	Achieved 1 quarterly MFMA budget	Ope x	None	None	None	Proof of MFMA budget

Business	Unit				Finance	Department -	Vote 4										
Outcome	9:				Respons	ive, Accounta	able, Effective a	nd Efficient Lo	cal Governme	ent System							
Outputs 1	1 & 7:				• Admi	nistrative and	l financial capa		Il financing, p	lanning and	support						
Key Strat	egic Organi	isational Ob	jectives:		• To er	hance financ	ial viability and	l management									
Project No.	Key Perform ance Area	Strategi c Objectiv es	Project Name	Project Descripti on (major activities)	Locatio n	Key performa nce indicator	Baseline	2016/17 Annual Targets	Quarter 1 Target	Quarter 1 Progress	Quarter 2 Targets	Quarter 2 Progress	201 6/17 Ann ual Bud get	Expen diture	Challe nges	Corre ctive meas ures	Mean s of verific ation
							submitted within 30 working days to Treasury	submitted within 30 working days to Treasury	submitted within 30 working days to Treasury	return submitted within 30 working days to Treasury	return submitte d within 30 working days to Treasury	return submitted within 30 working days to Treasury					return submit ted
							12 monthly budget statements submitted within 10 working days after month-end to treasury	12 monthly budget statements submitted within 10 working days after month-end to treasury	3 monthly budget statement s submitted within 10 working days after month- end to treasury	Achieved 2 monthly budget statement s submitted within 10 working days after month- end to treasury	monthly budget stateme nts submitt ed within 10 working days after monthend to treasury	Achieved 3 monthly budget statement s submitted within 10 working days after month- end to treasury	Ope x	None	None	None	Proof of monthl y budget statem ents submit ted
	Financia I Viability					Number of reports on SCOA implement ation plan	4 quarterly reports on SCOA Implementati on plan submitted	4 quarterly reports on SCOA Implementati on plan submitted	1 quarterly reports on SCOA Implement ation plan submitted	Achieved 1 quarterly reports on SCOA Implement ation plan submitted	1 quarterly reports on SCOA Impleme ntation plan submitte d	Achieved 1 service provider appointed to comply with mSCOA	Ope x	None	None	None	Report s on SCOA Imple mentat ion plan
FD-03	Financia I Viability	To ensure financial viability	Treasury managemen t	Monthly monitoring over the financial	CDM	Number of monthly cash flow projections	12 cash flow projections, bank and investment	12 cash flow projections, bank and investment	3 cash flow projections , bank and	Achieved 3 cash flow projections	3 cash flow projectio ns, bank	Achieved 3 cash flow projections	Ope x	None	None	None	cash flow project ions,

Business	Unit					Department -											
Outcome	9:				Respons	ive, Accounta	able, Effective a	nd Efficient Lo	cal Governme	ent System							
Outputs					• Admi	nistrative and	entiated approa I financial capa	bility	ıl financing, p	lanning and	support						
	tegic Organi						ial viability and										
Project No.	Key Perform ance Area	Strategi c Objectiv es	Project Name	Project Descripti on (major activities)	Locatio n	Key performa nce indicator	Baseline	2016/17 Annual Targets	Quarter 1 Target	Quarter 1 Progress	Quarter 2 Targets	Quarter 2 Progress	201 6/17 Ann ual Bud get	Expen diture	Challe nges	Corre ctive meas ures	Mean s of verific ation
FXPFN	IDITURE	and sustaina bility		processes regarding cash flow managem ent		, bank and investment reconciliati ons prepared	reconciliatio ns prepared	reconciliatio ns prepared	investment reconciliati ons prepared	, bank and investment reconciliati ons prepared	and investm ent reconcili ations prepare d	, bank and investment reconciliati ons prepared					bank and invest ment reconc iliation s report s
FD-04	Financia I Viability	To ensure effective and efficient payment of liabilities within set time frame and in complia nce with MFMA	Payables	Adhere to service standards and MFMA for payment of liabilities	CDM	Percentag e creditors reconciled and paid within 30 days	80 percent creditors reconciled and paid within 30 days	80 percent creditors reconciled and paid within 30 days	80 percent creditors reconciled and paid within 30 days	Achieved 80 percent creditors reconciled and paid within 30 days	80 percent creditors reconcil ed and paid within 30 days	Achieved 80 percent creditors reconciled and paid within 30 days	Ope x	None	None	None	Paym ent reconc ilation report and proof of payme nt wihtin 30 days
FD-05	Municip al Transfor mation and Organis ational	To ensure effective and effective payment of salaries	Employee benefits	Accurate payment of salaries and related costs monthly	CDM	Number of payroll runs and reconciliati ons performed	12 payroll runs and reconciliatio ns performed	12 payroll runs and reconciliatio ns performed	3 payroll runs and reconciliati ons performed	Achieved 3 payroll runs and reconciliati ons performed	3 payroll runs and reconcili ations perform ed	Achieved 3 payroll runs and reconciliati ons performed	Ope x	None	None	None	Payroll reconc iliation s perfor med review ed

Business	Unit				Finance	Department -	Vote 4										
Outcome	9:						able, Effective a	and Efficient Lo	cal Governm	ent System							
Outputs 1	l & 7: egic Organi	isational Ok	ojectives:		• Admi	nistrative and	entiated approa I financial capa ial viability and	bility	al financing, p	olanning and	support						
Project No.	Key Perform ance Area	Strategi c Objectiv es	Project Name	Project Descripti on (major activities)	Locatio n	Key performa nce indicator	Baseline	2016/17 Annual Targets	Quarter 1 Target	Quarter 1 Progress	Quarter 2 Targets	Quarter 2 Progress	201 6/17 Ann ual Bud get	Expen diture	Challe nges	Corre ctive meas ures	Mean s of verific ation
	Develop ment	and related costs		Accurate payment of salaries and related costs monthly	CDM	Number of employee cost benefit evaluation s performed	1 Employee cost benefit evaluation performed for 2014/15	1 Employee cost benefit evaluation performed for 2015/16	1 Employee cost benefit evaluation performed for 2015/16	Achieved 1 Employee cost benefit evaluation performed for 2015/16	No target for the quarter	No target for the quarter	50 0 00.0 0	None	None	None	Report on emplo yee cost benefit evaluti on
SUPPL	Y CHAIN	MANA	GEMENT														
FD-06	Local Economi c Develop ment	To ensure that resource s required to fulfil the needs identifie d in the strategic plan of	Demand managemen t	Developm ent and Implement the procureme nt plan	CDM	Number of municipal procureme nt plan developed and implement ed	1 municipal procurement plan developed and implemented	1 municipal procurement plan developed and implemented	No target for the quarter	No target for the quarter	1 municip al procure ment plan develop ed and impleme nted	Achieved 1 municipal procureme nt plan developed and implement ed	Ope x	None	None	None	Report on munici pal procur ement plan develo ped and imple mente d
		the institutio n are efficient and effective		Update municipal database for Service Providers	CDM	Number of municipal database for Service Providers updated	1 municipal database for Service Providers updated	1 municipal database for Service Providers updated	No target for the quarter	No target for the quarter	1 municip al databas e for Service Provider s updated	Achieved 1 municipal database for Service Providers updated	Ope x	None	None	None	Report s on munici pal databa se for Servic e Provid ers update d

Business						Department - ive, Accounta		and Efficient Lo	cal Governme	ent System							
Outputs 1	8.7:				• Imple	ement a different and instrative and	entiated approa	ach to municipa		•	support						
Key Strat	egic Organi	isational Ob	jectives:		• To er		ial viability and	I management									
Project No.	Key Perform ance Area	Strategi c Objectiv es	Project Name	Project Descripti on (major activities)	Locatio n	Key performa nce indicator	Baseline	2016/17 Annual Targets	Quarter 1 Target	Quarter 1 Progress	Quarter 2 Targets	Quarter 2 Progress	201 6/17 Ann ual Bud get	Expen diture	Challe nges	Corre ctive meas ures	Mean s of verific ation
				Supply Chain Managem ent (SCM) requireme nts linked to the budget	CDM	Percentag e of Supply Chain Managem ent (SCM) requireme nts that are linked to the budget	100 percent of Supply Chain Managemen t (SCM) requirement s that are linked to the budget	100 percent of Supply Chain Managemen t (SCM) requirement s that are linked to the budget	100 percent of Supply Chain Managem ent (SCM) requireme nts that are linked to the budget	Achieved 100 percent of Supply Chain Managem ent (SCM) requireme nts that are linked to the budget	100 percent of Supply Chain Manage ment (SCM) requirem ents that are linked to the budget	Achieved 100 percent of Supply Chain Managem ent (SCM) requireme nts that are linked to the budget	Ope x	None	None	None	(SCM) requir ement s report s
FD-07	Financia I Viability	To monitor departm ent expendit ure	Acquisition managemen t	Issue orders for goods and services before delivery of services	CDM	% of orders issued within 7 working days after appointme nt	95 Percent of orders issued within 7 working days after appointment	95% of orders issued within 7 working days after appointment	95 Percent of orders issued within 7 working days after appointme nt	Achieved 95 Percent of orders issued within 7 working days after appointme nt	95 Percent of orders issued within 7 working days after appoint ment	Achieved 95 Percent of orders issued within 7 working days after appointme nt	Ope x	None	None	None	Appoi ntmetn letter and order issued
	Financia I Viability			Complianc e to the SCM regulation s	CDM	% of complianc e to the SCM regulation s that result in R nil irregular expenditur e	100 percent of compliance to the SCM regulations that result in R nil irregular expenditure	100% of compliance to the SCM regulations that result in R nil irregular expenditure	100% of complianc e to the SCM regulation s that result in R nil irregular expenditur e	Achieved 100% of complianc e to the SCM regulation s that result in R nil irregular expenditur e	100% of complia nce to the SCM regulatio ns that result in R nil irregular expendit ure	Achieved 100% of complianc e to the SCM regulation s that result in R nil irregular expenditur e	Ope x			None	Zero irregul ar expen diture/ Paym ent Vouch ers

Business	Unit				Finance	Department -	Vote 4										
Outcome	9:							and Efficient Lo	cal Governm	ent System							
Outputs '	1 & 7: egic Organi	sational Ob	oiectives:		• Admi	nistrative and	entiated approa I financial capa ial viability and		al financing, p	olanning and	support						
Project No.	Key Perform ance Area	Strategi c Objectiv es	Project Name	Project Descripti on (major activities)	Locatio n	Key performa nce indicator	Baseline	2016/17 Annual Targets	Quarter 1 Target	Quarter 1 Progress	Quarter 2 Targets	Quarter 2 Progress	201 6/17 Ann ual Bud get	Expen diture	Challe nges	Corre ctive meas ures	Mean s of verific ation
	Basic Services			Prepare and submit bid document s for evaluation, adjudication award and contractin g	CDM	Number of days taken to appoint service providers since advertising of goods and services	90 days taken to appoint service providers since advertising of goods and services	90 days taken to appoint service providers since advertising of goods and services	90 days taken to appoint service providers since advertising of goods and services	Achieved 90 days taken to appoint service providers since advertising of goods and services	90 days taken to appoint service provider s since advertisi ng of goods and services	Achieved 90 days taken to appoint service providers since advertising of goods and services	Ope x			None	Appoi ntment letters
	Financia I Viability			Complianc e to the SCM regulation s		Number of days taken to submit list of irregular, fruitless and wasteful expenditur e to COHGTA and AGSA	30 days taken to submit list of irregular, fruitless and wasteful expenditure to COHGTA and AGSA	30 days taken to submit list of irregular, fruitless and wasteful expenditure to COHGTA and AGSA	30 days taken to submit list of irregular, fruitless and wasteful expenditur e to COHGTA and AGSA	Achieved 30 days taken to submit list of irregular, fruitless and wasteful expenditur e to COHGTA and AGSA	30 days taken to submit list of irregular, fruitless and wasteful expendit ure to COHGT A and AGSA	Achieved 30 days taken to submit list of irregular, fruitless and wasteful expenditur e to COHGTA and AGSA	Ope x			None	Report on I irregul ar, fruitles s and wastef ul expen diture to COHG TA and AGSA
FD-08	Financia I Viability	To ensure proper valuatio n, safeguar ding,	Assets and logistics managemen t	Periodic stock counting	CDM	Number of inventory verification s performed	12 inventory verifications performed	12 inventory verifications performed	3 inventory verification s performed	Achieved 3 inventory verification s performed	3 inventor y verificati ons perform ed	Achieved 3 inventory verification s performed	Ope x			None	Invent ory verific ations report
		optimisa tion and disposal		Periodic asset counting	CDM	Number of asset verification	2 asset verification performed	2 asset verification performed	1 asset verification performed	Achieved	No target	No target for the quarter				None	Asset verific

Business	Unit					Department -											
Outcome	9:				Respons	ive, Accounta	able, Effective a	ind Efficient Lo	cal Governm	ent System							
Outputs 1					• Admi	nistrative and	entiated approa	bility	ıl financing, p	lanning and	support						
Key Strat	egic Organi	isational Ob	jectives:		• To en	hance financ	ial viability and	management									
Project No.	Key Perform ance Area	Strategi c Objectiv es	Project Name	Project Descripti on (major activities)	Locatio n	Key performa nce indicator	Baseline	2016/17 Annual Targets	Quarter 1 Target	Quarter 1 Progress	Quarter 2 Targets	Quarter 2 Progress	201 6/17 Ann ual Bud get	Expen diture	Challe nges	Corre ctive meas ures	Mean s of verific ation
		of municip al assets				s performed				1 asset verification performed	for the quarter						ation report
		in complia nce with relevant legislatio n		Regular update and/or maintena nce of asset register	CDM	Number of inventory and asset registers compiled and updated	1 inventory and one asset register	1 inventory and one asset register compiled and updated	1 inventory and one asset register compiled and updated	Achieved 3 inventory and one asset register compiled and updated	No target for the quarter	No target for the quarter				None	Invent ory and asset registe r review ed
FD-09	Basic Services	To ensure proper valuatio n, safeguar ding, optimisa tion and disposal of municip al assets in complia nce with relevant legislatio n	Assets managemen t (Unbundling of infrastructur e assets)	Unbundlin g of infrastruct ure assets	CDM	Percentag e of infrastruct ure assets unbundled in accordanc e with the accounting framework	100 percent of infrastructur e assets unbundled in accordance with the accounting framework	100 percent of infrastructur e assets unbundled in accordance with the accounting framework	100 percent of infrastruct ure assets unbundled in accordanc e with the accounting framework	Achieved 100 percent of infrastruct ure assets unbundled in accordanc e with the accounting framework	No target for the quarter	No target for the quarter	3 000 000. 00			None	Asset unbun dling report
FD-10	Spatial Rational e	Disposal is final process when an institutio	Disposal managemen t	Disposal of assets done in accordanc	CDM	Percentag e of disposal of assets done in	100 Percent of disposal of assets done in accordance	100 Percent of disposal of assets done in accordance	100 Percent of disposal of assets done in	Not yet due	No target for the quarter	No target for the quarter	100 000. 00			None	Asset dispos al report

Business						Department - sive, Accounta		and Efficient Lo	cal Governm	ent System							
Outputs 1	& 7:				• Imple	ement a differ		pach to municipa		-	support						
Key Strat	egic Organi	isational Ob	jectives:		To er	nhance financ	ial viability ar	d management									
Project No.	Key Perform ance Area	Strategi c Objectiv es	Project Name	Project Descripti on (major activities)	Locatio n	Key performa nce indicator	Baseline	2016/17 Annual Targets	Quarter 1 Target	Quarter 1 Progress	Quarter 2 Targets	Quarter 2 Progress	201 6/17 Ann ual Bud get	Expen diture	Challe nges	Corre ctive meas ures	Mean s of verific ation
		n needs to do away unservic eable, redunda nt or obsolete movable assets		e with the MFMA		accordanc e with the MFMA	with the MFMA	with the MFMA	accordanc e with the MFMA								
FD-11	Basic Services	To ensure proper valuatio n, safeguar ding, optimisa tion and disposal of municip al assets in complia nce with relevant legislatio n	Asset managemen t (Operation and Maintenance)	Capitalisin g Operation and maintena nce assets	CDM	Percentag e of Operation and maintenan ce assets capitalised accordanc e with the accounting framework	New indicator	100% of reconciliatio n for operation & maintenance of assets	100% of reconciliati on for operation & maintenan ce of assets	Achieved 100% of reconciliati on for operation & maintenan ce of assets	100% of reconcili ation for operatio n & mainten ance of assets	Achieved 100% of reconciliati on for operation & maintenan ce of assets	OPE X			None	reconc iliation for operati on & mainte nance of assets report s
REVEN	IUE MAN	IAGEME	NT														
FD-12	Financia I Viability	To ensure all revenue due to	Revenue managemen t	Maintain incredible billing system, household	CDM	Number of reports prepared on household	New indicator	household customers' reports.	3 household customers' reports.	Achieved No household customers' reports	3 househo Id custome	Achieved 3 household customers' reports.	OPE X			None	house hold custo mers'

Business	Unit					Department -											
Outcome	9:				Respons	ive, Accounta	able, Effective a	ınd Efficient Lo	cal Governm	ent System							
Outputs 1	l & 7:				• Admi	nistrative and	entiated approa I financial capa	bility	Il financing, p	lanning and	support						
Key Strate	egic Organi	isational Ob	jectives:		• To en	hance financ	ial viability and	management									
Project No.	Key Perform ance Area	Strategi c Objectiv es	Project Name	Project Descripti on (major activities)	Locatio n	Key performa nce indicator	Baseline	2016/17 Annual Targets	Quarter 1 Target	Quarter 1 Progress	Quarter 2 Targets	Quarter 2 Progress	201 6/17 Ann ual Bud get	Expen diture	Challe nges	Corre ctive meas ures	Mean s of verific ation
		municip ality is collected		businesse s, churches, farmers and NGO		customers billed					rs' reports.						report s
				Cash Managem ent	CDM	Number of cash sales reports	New indicator	12 reports prepared	3 reports prepared	Achieved 3 reports prepared	3 reports prepare d	Achieved 3 reports prepared	OPE X			None	cash sales report s
				To collect 100% of revenue billed and VAT due to municipalit y	CDM	Number of water billing, Value Added Tax (VAT), investment income, debtors and sundry reconciliati ons performed	12 of water billing, Value Added Tax (VAT), investment income, debtors and sundry reconciliations performed	12 of water billing, Value Added Tax (VAT), investment income, debtors and sundry reconciliations performed	3 of water billing, Value Added Tax (VAT), investment income, debtors and sundry reconciliati ons performed	Achieved 3 of water billing, Value Added Tax (VAT), investment income, debtors and sundry reconciliati ons performed	3 of water billing, Value Added Tax (VAT), investm ent income, debtors and sundry reconcili ations perform ed	Achieved 3 of water billing, Value Added Tax (VAT), investment income, debtors and sundry reconciliati ons performed	Ope x			None	water billing, Value Added Tax (VAT), invest ment incom e, debtor s and sundry reconc iliation Report s
				To collect 100% of revenue billed and VAT due to municipalit y.	CDM	Percentag e of water collection from service charges billed	10 percent of water collection from service charges billed	10 percent of water collection from service charges billed	3 percent of water collection from service charges billed	Achieved 10 percent of water collection from service charges billed	5 percent of water collectio n from service charges billed	Achieved 5 percent of water collection from service charges billed	5 000 000. 00 (Cos t Rec over y			None	Billing reconc ilation review ed

Business	Unit					Department -											
Outcome	9:				Responsi	ive, Accounta	ble, Effective a	nd Efficient Lo	cal Governme	ent System							
Outputs 1					• Admi	nistrative and	entiated approa I financial capa	bility	l financing, p	lanning and	support						
Key Strate	egic Organi	sational Ob	jectives:		To en	hance financ	ial viability and	management									
Project No.	Key Perform ance Area	Strategi c Objectiv es	Project Name	Project Descripti on (major activities)	Locatio n	Key performa nce indicator	Baseline	2016/17 Annual Targets	Quarter 1 Target	Quarter 1 Progress	Quarter 2 Targets	Quarter 2 Progress	201 6/17 Ann ual Bud get	Expen diture	Challe nges	Corre ctive meas ures	Mean s of verific ation
													4 90 0 00 0.00 , Wat er Met ers 1 10 0 00 0.00)				

3.5 DEVELOPMENT PLANNING AND ENVIROMENTAL MANAGEMENT SERVICES

Projec t No.	Key perfor manc e Area	Strate gic Objec tives	Project Name	Project Descrip tion (major activitie s)	Locati on	Key perform ance indicato r	Baselin e	2016/17 Annual Targets	Quarter 1 Targets	Progress	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challe nges	Correcti ve Measur e	Mean s of verific ation
									TRANSPORT								
DPE MS S- 01	Spati al Ratio nale	To coordi nate and prom ote reliabl e, safe road netwo rk ,effici ent, acces sible and afford able trans port servic es	Develo pment of Rural Roads Assets Manag ement System (Public Transp ort Rural Infrastr ucture Plannin g)	Rural Roads Assets Manag ement System s (Traffic data, bridge conditio n survey, mappin g of visual conditio ns, Extend ed visual conditio n assess ment.	CDM	Numbe r of Rural Roads Asset Manag ement System s	1 Rural roads infrastr ucture data-base	1 Rural Roads Assets Manag ement System develop ed and implem ented	percent of Rural Roads Infrastructure plan developed i.e. Traffic Data Phase 2, Bridge Condition Surveys, Visual Condition Assessment on surfaced & gravel roads-Phase 2	Achieve d 25 percent of Rural Roads Infrastruc ture plan develope d i.e. Traffic Data Phase 2, Bridge Condition Surveys, Visual Condition Assessm ent on surfaced & gravel roads- Phase 2	50 percent of Rural Roads Infrastructu re plan developed i.e. Traffic Data Phase 2 , Bridge Condition Surveys, Visual Condition Assessme nt on surfaced & gravel roads-Phase 2	Achieve d 50 percent of Rural Roads Infrastruc ture plan develope d i.e Traffic Data Phase 2 100%, Bridge Condition Surveys 67%, Visual Condition Assessment on surfaced & gravel roads-Phase 2 23.76; RRAMS	1 971 000.00	971 325.00	None	None	Rural Road s Infras tructu re plan

												Modificati on System 75%; Technical Training 35% and reporting to NDoT 50%					
DPE MS- 02	Good Gover nance and public partici pation	To coordi nate and prom ote reliabl e, safe road netwo rk ,effici ent, acces sible and afford able trans port servic es	District Transp ort Indaba	Conduc t District Transp ort Indaba	CDM	Numbe r of District Transp ort Indaba conduct ed.	District Integrat ed Transp ort Plan	1 District Transp ort Indaba conduct ed	Procurement and Preparations	Not achieve d. No procume nt and preparati ons done.	Stakeholde r engageme nt	Achieve d Stakehol der engagem ent done on the 02/12/20 16 through Transport Forum Draft Concept Documen t, Memo and Invitation for Presentat ions prepared Quotation s requeste d from service providers for all	300 000.00	Nil	None	None	Report

												logistical requirem ents					
DPE MS- 03	Good Gover nance and public partici pation	To coordi nate and prom ote reliabl e, safe road netwo rk ,effici ent, acces sible and afford able trans port servic es	Monitor ing of public transpo rt facilitie s (Bloube rg, Lepelle - Nkumpi , Molem ole)	Monitor ing of public transport facilities (Blouberg, Lepelle-Nkumpi, Molemole)	Bloub erg, Lepell e- Nkum pi, Mole mole	Numbe r of Public Transp ort Facilitie s monitor ed	District Integrat ed Transp ort Plan	4 public transpo rt facilitie s monitor ed per municip ality	4 public transport facilities monitored per municipality	Not achieve d. Public transport facilities not monitore d.	4 public transport facilities monitored Blouberg, Lepelle-Nkumpi and Molemole Municipaliti es –	Achieve d 4 public transport facilities monitore d 2 Meetings held at Lepelle-Nkumpi on the 15/11/20 16 & 22/11/20 16; Blouberg(Bochum Taxi rank) on the 08/12/20 16 and Molemole (MARAM A Taxi Rank) on the 19/12/20 16	OPEX	Nil	None	Target not achieved in the 1st quarter moved to 3rd Quarter	Repo rts, Minut es; Atten danc e Regis ter

DPE MS- 04	Good Gover nance and public partici pation	To coordi nate and prom ote reliabl e, safe road netwo rk ,effici ent, acces sible and afford able trans port servic es	Road safety awaren ess campai gn	Conduc t Road safety awaren ess campai gn to promot e road safety in the district.	CDM	Numbe r of road safety awaren ess campai gn conduct ed	5 Road safety educati on and commu nication s campai gn facilitat ed and coordin ated	5 road safety awaren ess campai gn initiativ es conduct ed	2 road safety awareness campaigns initiatives conducted	Achieve d 2 road safety awarene ss campaig n initiatives complete d, Road Safety	1 road safety awareness campaigns initiatives conducted	Achieve d 1 Road safety awarenes s campaign initiative conducte d at Botlokwa Shopping Complex on the 15/12/2016	50 000.00	Nil	None	None	Repo rts, Atten danc e regist er
DPE MS- 05	Good Gover nance and public partici pation	To coordi nate and prom ote reliabl e, safe road netwo rk ,effici ent, acces sible and afford able trans	Transp ort Forum Engage ment	Transp ort Forum Engage ment	CDM	Numbe r of Transp ort Forum engage ment conduct ed	None	4 Transp ort Forum engage ment conduct ed	1 Transport Forum engagement conducted	Not Achieve d. 1 Transpor t Forum not conducte d	1 Transport Forum engageme nt conducted	Achieve d 1 Transport forum engagem ent to be conducte d on 02/12/20 16	OPEX	Nil	None	Target not achieved in the 1 st quarter moved to 4th Quarter	Minut es, Atten danc e regist er

Projec t No.	Key perfor manc e Area	port servic es Strate gic Objec tives	Project Name	Project Descrip tion (major activitie s)	Locati on	Key perform ance indicato r	Baselin e	2016/17 Annual Targets	Quarter 1 Targets	Progress	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challe nges	Correcti ve Measur e	Mean s of verific ation
								ENVIRO	NMENTAL MANAC	SEMENT							
DPE MS- 06	Basic Servic es	To prote ct the enviro nmen t	Manag ement of Blouber g landfill site	Manag ement of the Blouber g landfill site	Senw abarw ana	Numbe r of landfill manag ement reports compile d	4 Landfill Manag ement Reports compile d	Manag ement of 1 landfill site (Bloube rg)	1 landfill management report	Achieve d 1 Landfill manage ment report available	1 landfill manageme nt report	Achieve d 1 Landfill manage ment report is available	1 250 000	Nil	Comp liance issue s on site. Fund s canno t be transf erred if the opera tions are not fully compl iant	Compli ance monitori ng report submitt ed to the LM to address non- complia nce	Proje ct mana geme nt report
DPE MS- 08	Spati al Ratio nale	To prote ct the enviro nmen t	Laborat ory analysi s air quality (Air quality monitor ing)	Passive ambien t air quality monitor ing (Labora tory Analysi s Air Quality)	All munic ipal areas	Numbe r of reports on passive ambien t air quality monitor ing results	4 reports on passive ambien t air quality monitor ing results	4 reports on passive ambien t air quality monitor ing results	1 quarterly report on passive ambient air quality monitoring results	Achieve d 1 Quarterly report on passive ambient air quality monitorin	1 quarterly report on passive ambient air quality monitoring results	Achieve d 1 Quarterly report on passive ambient air quality monitorin g results	22 000	1 949.40 (8.9%)	None	None	Air qualit y monit oring report

										g results available		is available					
DPE MS- 09	Basic Servic es	To prote ct the enviro nmen t	Air quality monitor ing (Repair & Calibrat ion of equipm ent)	Repair & calibrati on of air quality monitor ing equipm ent	CDM	Numbe r of air quality monitor ing equipm ent repaire d and calibrat ed	5 monitor ing stations repaire d and calibrat ed	5 monitor ing stations repaire d and calibrat ed	Availability of Terms of Reference and tender advertised	Achieve d Terms of reference approved on 25 August. A service provider was appointe d on 22 Septemb er 2016	Tender evaluation report and appointme nt	Achieve d Tender evaluatio n report available and Service provider appointe d on 22/9/16 and a SLA signed on 13/12/16 5 Sets of equipme nt submitted for repairs on 14/12/16	119 000	Nil Commit ted 18 154.50 (15.25 %)	None	None	Appoi ntme nt letter

DPE MS- 11	Spati al Ratio nale	To prote ct the enviro	Environ mental complia nce	Conduc t complia nce	CDM	Numbe r of environ mental	4 environ mental compli	4 environ mental compli	1 environmental compliance inspection conducted	Achieve d	1 environme ntal compliance	Achieve d 4 (Four)	35 000	1 818 (5.2%)	None	None	Inspe ction Repo rts
		nmen	inspecti	inspecti		complia	ance	ance		Environm	inspection	Complian					1.15
		t	ons	ons		nce	inspect	inspect		ental	conducted	ce					
			and			inspecti	ion	ion		complian		inspectio					
			enforce			on	conduc	reports		ce		ns					
			ment			reports	ted	prepar		monitorin		conducte					
			(Compli ance			prepare d		ed		g inspectio		d;					
			monitor							ns		Polokwan					
			ing and							conducte		e Bricks					
			enforce							d;		on					
			ment)							Fallani		17					
										Follow-		Novembe					
										up inspectio		r;					
										n		Lebowak					
										conducte		gomo					
										d at		landfill on					
										Lebowak		23					
										gomo and		Novembe					
										Zebediel		r;					
										а		Alldays					
										Hospitals		landfill on					
										on 20		24					
										August;		Novembe					
										5		r 2016;					
										Polokwa		and,					
										ne Weltevre		Polokwan					
										den		e					
										Landfill		Surfacing					
										on 24		on 9					
										August		Decembe					
												r 2016					
										Old							
										Lebowak							
										gomo							
										dump							
1										site in							

										Zone A on 30 August (Rehabilit ation project) Aganang landfill construct ion site on 7 Septemb er Total SA fuel depot in Polokwa ne on 8 Septemb er							
DPE MS- 12	Spati al Ratio nale	To prote ct the enviro nmen t	Air Quality Manag ement Plan (AQMP	Review of the District Air Quality Manag ement Plan	CDM	Numbe r of AQMPs reviewe d	1 old AQMP	1 reviewe d AQMP	Availability of Tender Terms of Reference and tender advertised	Achieve d Terms of Referenc e approved on 30 August. Tender advertise d on 23 Septemb er and tender briefing held on 29/9/16	Tender evaluation report and appointme nt	Not Achieve d 1st tender issue not successf ul. Adjudicati on Committe e resolved that tender be re- advertise d.	550 000	Nil	1st tende r issue not succe ssful causi ng delay s with tende r havin g to be re-issue d	Tender closed on 7 Decem ber. Evaluati on Commit tee to conside r the matter during January 2017	ToR / Tend er adver tisem ent

												Tender re- advertise d- tender briefing held on 25 Novembe r. Tender closed on 7 Decembe r 2016					
DPE MS- 14	Local Econ omic Devel opme nt	To prote ct the enviro nmen t	Alien plant eradica tion project	Eradica tion of alien plants	Lepell e- Nkum pi	Numbe r of EPWP jobs created	100 EPWP jobs created	150 EPWP jobs created	Availability of Terms of Reference (TOR) and Availability of Memorandum of Understanding (MOU)	Achieve d Signed Memoran dum of Understa nding (MoU) is available (No need for ToR-Local Municipal ity will procure PPE & equipme nt as per signed MoU	Availability of equipment and proof of transfer of funds	Not Achieve d Funds have been transferre d to Lepelle- Nkumpi and Blouberg LM's. LM's have appointe d service providers to procure PPE and equipme nt and delivery is awaited whereaft er projects	600 000	600 00 0 (100%)	Late appointme nt of Service Providers by LMs	Continu al liaising with LMs to speed up the supply of PPE & equipm ent	Proof of funds transf er / Progr ess report

												can commenc e					
DPE MS- 15	Good Gover nance and Partici pation	To prote ct the enviro nmen t	Support to Wildlife and Environ mental Society of South Africa (WESS A) Eco School s Environ mental Educati on awaren ess campai gn	Support ing WESS A Eco School s Environ mental Educati on campai gn	CDM	Numbe r of signed MOUs for transfer of funds to WESS A	1 Signed MoU and 4 progres s reports for transfer of funds to WESS A	1 signed MOU for transfer of funds to WESS A	1 progress report for transfer of funds to WESSA	Achieve d 1 Progress report for transfer of funds to WESSA is available	1 progress report for transfer of funds to WESSA	Achieve d 1 Progress report for transfer of funds to WESSA is available. Funds to be transferre d in the 3 rd quarter after the signing of a MoU (Draft MoU available)	157 000	Nil	None	None	Progr ess report
DPE MS- 16	Spati al Ratio nale	To prote ct the enviro nmen t	Environ mental awaren ess campai gns	Conduc t environ mental awaren ess campai gns	All munic ipal areas	Numbe r of environ mental awaren ess campai gns	environ mental awaren ess campai gns conduct ed	8 environ mental awaren ess campai gns conduct ed.	2 Environmental awareness campaign conducted	Achieve d 3 (Three) environm ental awarene ss campaig	2 Environme ntal awareness campaign conducted	Achieve d 6 (Six) Environm ental awarenes s campaign	310 000	41 600 (13.42 %)	None	None	Envir onme ntal awar eness report s

_				T	1				
			conduct		ns	S			
			ed		conducte	conducte			
					d:	d;			
					Ga-	Councillo			
					Mphahlel	rs and			
					e Tribal	Tradition			
					offices in	al			
					Seleteng	Leaders			
					Seleterig	Leauers			
					on 14	within			
					Septemb	Blouberg			
					er;	LM on			
						12			
					Zebediel	October;			
					a-	·			
					Ndebele	Tradition			
					Tradition	al			
					al	Leaders			
					Council	at Ga-			
					(Moletlan	Makgath			
					e) on 21	o Tribal			
					Septemb	Authority			
					er;	on 13			
						October;			
					Bahlalog				
					a	Tradition			
					Tradition	al			
					al	Leaders			
					Council	at Ga-			
					(Moletjie	Maja			
					(Mochets)	iviaja Tribal			
					Moshate)	Tribal			
					on 29	Authority			
					Septemb	on 9			
					er	Novembe			
						r;			
						Tradition			
						al			
						Leaders			
						at Ga-			
						Chuene			
						(Difference)			
						(Ditlou			
						Machidi			

												Tribal Authority) Moshate on 16 Novembe r; Environm ental Manage ment Inspector ate Seminar hosted by Capricorn District Municipal ity on 28 & 29 Novembe r; Tradition al Leaders at Stanplaa s Village within Lepelle- Nkumpi LM on 7					
												Nkumpi LM on 7 Decembe r 2016					
DPE MS- 17	Spati al Ratio nale	To prote ct the enviro nmen t	Carbon footprin t calculat or	Develo pment of a Carbon footprin t	CDM	Numbe r of Carbon footprin t calculat ors	None	1 Carbon footprin t calculat or	1 Progress report on the development of a Carbon footprint calculator	Achieve d 1 progress report on the	1 Progress report on the developme nt of a Carbon	Achieve d 1 Progress report on the	OPEX	Nil	None	None	Progr ess report

				calculat or		develop ed		develop ed		develop ment of a Carbon footprint calculato r is available	footprint calculator	developm ent of a Carbon footprint calculator is available Testing and stakehold er engagem ent ongoing					
DPE MS- 18	Spati al Ratio nale	To prote ct the enviro nmen t	Greenh ouse gas invento ry	Develo pment of a greenh ouse gas invento ry	CDM	Numbe r of greenh ouse gas invento ries develop ed	None	1 greenh ouse gas invento ry develop ed	1 Progress report on the development of a greenhouse gas inventory	Achieve d 1 progress report on the develop ment of a greenhou se gas inventory is available	1 Progress report on the developme nt of a greenhous e gas inventory	Achieve d 1 Progress report on the developm ent of a greenhou se gas inventory is available Stakehol der (Industry & governm ent) engagem ent and data collection ongoing	OPEX	Nil	None	None	Progr ess report

PE	Local	То	LED	Hosting	CDM	Numbe	4 LED	4 LED	One (1) LED Forum	Achieve	One (1)	Achieve	Opex	Nil	None	None	Atten
	Econ omic Devel opme nt	creat e a condu cive enviro nmen	Stakeh older engage ment	of LED forum meetin gs to integrat e plans		r of LED Meetin gs coordin ated.	Forum Meetin gs held	Forum Meetin gs held	i.e. stakeholder engagement meeting held	One (1) LED Forum meeting	LED Forum i.e. stakeholde r engageme nt meeting	One (1) LED Forum meeting					danc e regist ers and Repo
		t and ensur e suppo								held on 01 Septemb er 2016.	held	held on the 01 Decembe r 2016.					rts
PE 	Local Econ omic Devel opme nt	rt to key econo mic sector s (Agric ulture , touris m, manu facturi ng and minin g)	CDM Econo mic Profile	Compil ation of district econo mic profile	CDM	Numbe r of district econo mic profiles produc ed	(1) District Econo mic Profile produc ed	1 district econo mic profile produc ed	Data collection	Achieve d Data has been collected from Statistics South Africa and Global Insight Databas e	Draft District Economic profile produced	Achieve d Draft Economic Profile produced The economic sectors applicable in the Capricorn District is comprise d of Agriculture, Mining, Manufact uring, Electricity, Construction, Trade, Transport, Finance	Opex	Nil	None	None	Distri ct econ omic profil e

DPE MS- 21	Local Econ omic Devel opme nt	Job creatio n monitor ing	Monitor and report on the number of jobs created in the district	CDM	Numbe r of job creatio n reports develop ed	4 job creatio n reports develop ed	4 job creatio n reports develop ed	One (1) quarterly job creation report developed (jobs created by the district)	Achieve d One (1) quarterly job creation report develope d (jobs created by the district)	One (1) quarterly job creation report developed (jobs created by the district)	and Communi ty Services. In 2015, the dominant sectors in CDM's economy were Communi ty Services (33.1%), Finance (21.2%), and Trade (21.3%). Achieve d One (1) quarterly job creation report develope d Capricorn District Municipal	Opex	Nil	None	None	Job creati on report s
			district						d (jobs created by the	tne district)	d Capricorn					

										created. Breakdo wn in terms of targeted groups as follows: Youth – 566 jobs Women- 593 jobs Disabled – 23 jobs		The breakdo wn of jobs in terms of targeted groups is as follows: Youth – 741 jobs Women-761 jobs Disabled – 24 jobs					
DPE MS- 22	Local Econ omic Devel opme nt	To creat e a condu cive enviro nmen t and ensur e suppo rt to key econo mic sector s (Agric ulture , touris m, manu facturi	Entrepr eneurs hip support schools competi tion for learner s	Coordin ation of competi tions for learner s	CDM	Numbe r of Entrepr eneurs hip Compet itions held	1 Entrepr eneurs hip Compet ition held	2 Entrepr eneurs hip Compet ition held	Consultations with key stakeholders	Achieve d Consultat ion with key stakehol ders has been done. Consultat ive Meeting was held on 08 July 2016 with Limpopo Economi c Develop ment	Identificatio n Selection of schools	Achieve d Schools have been identified / selected with assistanc e from departm ent of Educatio n.	160 000	Nil	None	None	Scho ol Entre prene ur comp etition and atten danc e regist ers

		ng and minin g								Agency (LEDA) and Dept. of Educatio n.							
DPE MS- 23	Local Econ omic Devel opme nt		SMME support (exhibiti ons)	Facilitat e the exhibiti on of SMME product s (exhibiti ons)	CDM	Numbe r of SMME exhibiti ons coordin ated	5 SMME exhibiti ons coordin ated	5 SMME exhibiti ons coordin ated	One (01) SMME exhibition coordinated	Achieve d One (01) SMME exhibition coordinat ed with Polokwa ne Municipal ity from the 16 – 18 Septemb er 2016	One (01) SMME exhibition coordinate d	Achieve d One (01) SMME exhibition coordinat ed with Blouberg Municipal ity from the 03 – 04 Novembe r 2016	414 00 0.	49 823	None	None	Proje ct Repo rt
DPE MS- 25	Local Econ omic Devel opme nt		Motum o Trading Post	Develo pment of Motum o Trading Post	CDM	Numbe r of monitor ing reports develop ed	4 monitor ing Reports develop ed	4 Monitor ing Reports develop ed	Monitoring report developed	Achieve d 1 Monitorin g report develope d (project advertise d on the 08 Septemb er 2016 and the briefing session conducte	1 report Monitoring developed	Achieve d 1 Monitorin g report develope d Urban Econ appointe d as transactio nal advisor for the project	2mil	Nil	None	None	Monit oring report s

									d on the 21 Septemb er 2016)							
DPE MS- 26	Local Econ omic Devel opme nt	Agri- Parks	Develo pment of an Agri Park in the District	CDM	Numbe r of monitor ing reports develop ed	4 monitor ing Reports develop ed	4 Monitor ing Reports develop ed	1 Monitoring Report	Achieve d 1 Monitorin g Report develope d Budget approved by DRDLR for debushing and fencing	1 Monitoring Report	Achieve d 1 Monitorin g Report develope d. The Executive Mayor appointe d by the Minister as the champion for the District Agri-Park.					Monit oring report
DPE MS- 27	Local Econ omic Devel opme nt	LED Skills Trainin g Capacit y building for Commu nity	Trainin g of bead workers and Commu nity Co- operati ves	CDM	Numbe r of Led training session s held	(3) LED training session s held	3 LED training session s held	Consultation on Training to be held	Achieve d Consultat ions on Training done in the LED Forum held on 01	Draft project charter	Draft project charter available (2) Two LED training sessions	360 000	207 000	None	None	Minut es, atten danc e regist ers, draft proje ct chart er,

Cooper		Septemb	held for 5	a	appoi
atives		er 2016	communit		ntme
			У		nt
		Service	cooperati		letter,
		provider	ves in the		traini
		for	district.		ng
		Capacity	Training		manu
		Building	was		al
		of	conducte		and
		Commun	d from	r	report
		ity	07 -11		
		Cooperat	Novembe		
		ives was	r 2016		
		appointe			
		d on the	Training		
		22	of bead		
		Septemb	workers		
		er 2016	project is		
			at the		
		Training	evaluatio		
		of bead	n stage		
		workers			
		project			
		was			
		advertise			
		d on the			
		23			
		Septemb			
		er 2016			
		and the			
		briefing			
		session			
		was			
		conducte			
		d on the			
		29			
		Septemb			
		er 2016			

						F	EXPAND	ED PUB	LIC WOF	RKS PRO	GRAMME (EPW	/P)					
DPE MS - 28			EPWP coordin	EPWP Forum	CDM	Numbe r of EPWP Forums coordin ated	4 EPWP Forums coordin ated	4 EPWP Forums coordin ated	1 EPWP Forums coordin ated	Achieve d 1 EPWP Forum coordinat ed and held on the 22 Septemb er 2016	1 EPWP Forums coordinated	Achieved EPWP Forum coordinated and held on the 06 th December 2016	OPEX	OPEX	None	None	EPW P Repo rt/ Atten danc e Regis ter
DPE MS - 29	Local Econ omic Devel	To addre ss unem ploym ent	ation	EPWP work opportu nities created	CDM	Numbe r of EPWP work opportu nities created	1 650 EPWP work opportu nities created	2 045 EPWP work opportu nities created	510 EPWP work opportu nities created	Achieve d 1 343 EPWP work opportuni ties created	510 EPWP work opportunities created	Achieved 515 EPWP work opportunities created	OPEX	OPEX	None	None	EPW P Repo rts
DPE MS - 30	opme nt	throu gh EPW P	Implem entatio n of EPWP grant projects	Implem entatio n of EPWP grant projects	CDM	Numbe r of EPWP grant projects implem ented	6 Expand ed Works Progra mmes projects implem ented	6 Expand ed Works Progra mmes projects implem ented	1 Expand ed Works Progra mmes projects implem ented	Achieve d 2 Expande d Works Program mes projects implemen ted (EPWP Data Capture, EPWP school support	1 Expanded Works Programmes projects implemented	Achieved 3 Expanded Works Programmes projects implemented (EPWP Data Capture, EPWP school support programme, Community Waste Project: Blouberg)	2 922 000	615 081 (21%)	None	None	EPW P proje ct Repo rts

										program me)							
			I		l	I		S	PATIAL	PLANNIN	G	<u> </u>					
DPE MS – 31	Spati al Plann ing and Ratio nale	To mana ge and co-ordin ate spatia I planni ng within	Implem entatio n of SPLUM A (District Municip al Plannin g Tribuna l)	Coordin ation of District Municip al Plannin g Tribuna	CDM	% of District Municip al Plannin g Tribuna	3 Council Approv al in suppos e of the establis hment of the District Municip al Plannin g Tribuna I receive d	100% Functio nal District Municip al Plannin g Tribuna	Secure 1 Council resoluti on in support of the establis hment of the District Municip al Plannin g Tribuna I	Achieve d 1 Council resolution in support of the establish ment of the District Municipal Planning Tribunal received from Blouberg Municipal ity	Appointment of District Municipal Planning Tribunal members	Not Achieved The one year delay suffered in securing a supporting resolution on for establishment of the District Municipal Planning Tribunal has necessitated readvertisement, call for nominations was on Capricorn District Municipality website and closed on the 20 December 2016	400 000	22 00 0 (0.5%)	One year delay suffered in securing a supportin g resolutio n for establish ment of the District Municipal Planning Tribunal	Re- advert ise call for nomin ations for memb ership into Tribu nal	Progr ess Repo rts
DPE MS – 32		the distric t	Develo pment of the Spatial Develo pment Frame work (SDF)	Develo pment of the Spatial Develo pment Frame work (SDF)	CDM	Numbe r of the Spatial Develo pment Frame work (SDF) develop ed	1 SDF (2009) availabl e	1 Spatial Develo pment Frame work (SDF) develop ed	Appoint ment of Service Provide r	SDF service provider appointe d on the 10 th August 2016	Draft Spatial Development Framework (SDF) available	Achieved Draft Spatial Development Framework Available PSC meeting held on the 05 th December 2016	664 00 0	2052 00.85 (com mitte d) (30.9 %)	None	None	Progr ess Repo rts

DPE MS - 33	Spati al Plann ing and Ratio nale		Spatial Plannin g awaren ess session	Coordin ation of IDP awaren ess session s	CDM	Numbe r of awaren ess session s coordin ated	4 awaren ess session s coordin ated	4 awaren ess session s coordin ated	1 awaren ess session s coordin ated	SDF Inception meeting held on the 28 Septemb er 2016 Achieve d 1 spatial awarenes s session coordinat ed and held on the 28 Septemb er 2016	1 awareness sessions coordinated	Achieved Awareness session coordinated and held on the 09 th and 18 th November 2016	50 000	8 965 (17.9 3)	None	None	Awar eness Repo rts/ Atten danc e regist ers
							INT	L EGRATE	D DEVE	LOPMENT	L Γ PLANNING						
DPE MS- 34	Munic ipal Trans forma tion and organ isatio nal Devel opme nt	To mana ge and coordi nate devel opme nt and revie w of IDP/B udget within the Distri ct	Review of IDP/Bu dget	Review of Integrat ed Develo pment Plan	CDM	Numbe r of IDP/ Budget reviewe d	1 IDP/ Budget develop ed	1 IDP/ Budget reviewe d	IDP/ Budget Frame work/ Proces s Plan prepare d	Achieve d IDP/ Budget Framewo rk/ Process Plan approved by Council on the 31 August 2016	Draft Status Quo Report prepared	Achieved Draft Status Quo Report available	600	163 109 (27.2 %)	None	None	IDP/B udget Repo rt

DPE MS- 35	Good Gover nance and Public Partic ipatio n	To mana ge and coordi nate devel opme nt and revie w of IDP/B udget within the Distri ct	Strategi c Plannin g Sessio ns	Coordin ation of strategi c plannin g session s	CDM	Numbe r of strategi c plannin g session s coordin ated	8 strategi c plannin g session s coordin ated	8 strategi c plannin g session s coordin ated	Concep t Docum ent for Strategi c Plannin g Sessio ns approv ed	Achieve d Concept Documen t for Strategic Planning Sessions approved	No target	N/A	650 000	58 03 4 (8.9%)	None	None	Atten danc e report s
DPE MS- 36	Good Gover nance and Public Partic ipatio n	To mana ge and coordi nate devel opme nt and revie w of IDP/B udget within the Distri ct	IDP Awaren ess Sessio ns	Co- ordinati on of IDP awaren ess session s	CDM	Numbe r of awaren ess session s co- ordinat ed	awaren ess session s co- ordinat ed	awaren ess session s co- ordinat ed	2 IDP Awaren ess Sessio ns coordin ated	Achieve d 2 IDP Awarene ss Sessions coordinat ed on the 29 and 31 August 2016	2 IDP Awareness Sessions coordinated	2 IDP Awareness Sessions coordinated at Molemole on the 25 November 2016.and on 06 December 2016.in Blouberg	100 000	12 28 1 (12.2 %)	None	None	IDP Awar eness report s
DPE MS- 37	Munic ipal Trans forma tion and organ	To provid e directi on on devel opme	Review of 2030 Growth and Develo pment Strateg	Review of 2030 Growth and Develo pment	CDM	Numbe r of 2030 Growth and Develo pment	New	1 2030 Growth and Develo pment Strateg y	Appoint ment of Service provide r	Not Achieve d Tender at Bid	Draft diagnostic report	Bid Adjudication recommends for re-advert due to non-responsive bid and revised	1 000 000	Nil	Non- responsiv e bid	Re- advert for next quart er and	Progr ess report s

	isatio nal Devel opme nt	nt impac t within the Distri ct	y (GDS)	Strateg y		Strateg y reviewe d		reviewe d		evaluatio n stage		TOR approved by Bid Specification committee for re- advertisement			target to be revise d
FD- - 08	Financi al Viability	To monitor departm ntal expendit ure	ement	ce to	he	a c n ttl S rrr o rr F ir	omplia lice to	1 draft 2015/16 annual budget tabled as per Municipal Finance Manage ment Act (MFMA by 31 March	100 percent of complia nce to the SCM regulati ons that result in R nil irregula r expendi ture	100 percent of complia nce to the SCM regulati ons that result in R nil irregula r expendi ture	100 percent of complian ce to the SCM regulatio ns that result in R nil irregular expendit ure		R14 684 000,00	R3 333 186.25 Commit ted R181 1 45,50	Zero irregular expenditure/ Payment Vouchers

3.6 COMMUNITY SERVICES

Key Perfo	rmance A	rea (KPA)	2:			Basic Se	rvice Delive	ery									
Outcome	9:					Respons	sive, Accour	ntable, Effec	tive and Effic	ient Local G	overnment	System					
Outputs 2						-		basic servi									
Strategic	Objectives	S :							nt services, M ation and last								es,
Project No.	Key perform ance Area	Strategi c Objectiv es	Project Name	Project Descriptio n (major activities)	Location	Key performa nce indicator	Baseline	2016/17 Annual Targets	Quarter 1 Targets	Progress	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture		Corr ecti ve Mea sure	Mea ns of verif icati on
FIRE AN	ND RESC	UE SER	VICES														
CMSD-04	Basic Services Delivery	To ensure provision of effective firefighti ng and rescue services in the district.	Extricatio n Equipme nt	Procureme nt of Extrication Equipment	CDM	Number of fire stations upgraded and set of Extricatio n Equipme nt procured.	New indicator.	1 fire station upgraded.	No target for the quarter	N/A	1 fire station upgraded.	Not achieved. Tender re- advertised.	2 040 000.00	0%	N/A	N/A	Invoi ces
CMSD-05	Basic Services Delivery	To ensure provision of effective firefighti ng and rescue services in the district	SANS and NFPA licenses (renewal)	SANS and NFPA licenses renewal	CDM	Number of licenses renewed	2 license renewed	2 license renewed	No target for the quarter	N/A	No target for the quarter	No Target for the quarter	65 000.00	0%	N/A	N/A	2 licen ses rene wed

Key Perfo	ormance A	rea (KPA)	2:			Basic Se	rvice Delive	ery									
Outcome	9:					Respons	ive, Accour	ntable, Effec	tive and Effic	ient Local G	overnment	System					
Outputs 2						-		basic servi									
Strategic	Objectives	S :							it services, M ition and last								es,
Project No.	Key perform ance Area	Strategi c Objectiv es	Project Name	Project Descriptio n (major activities)	Location	Key performa nce indicator	Baseline	2016/17 Annual Targets	Quarter 1 Targets	Progress	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture		Corr ecti ve Mea sure	Mea ns of verif icati on
CMSD-06	Basic Services Delivery	To ensure the provision of effective firefighti ng and rescue services in the whole district	Fire safety awarenes s program me	Fire safety week	CDM	Number of Fire safety awarenes s week events held	1 fire safety awareness event held	1 fire safety awareness event held	No target for the quarter	N/A	No target for the quarter	No target for the quarter.	150 000.00	R30 000 (20%)	N/A	N/A	Agen da/ Conc ept docu ment
CMSD-07	Good Governa nce and Public participa tion	To ensure the provision of effective firefighti ng and rescue services in the whole district	Fire services coordinati on	Coordinatio n of fire services	CDM	Number of fire services advisory forums held	1 fire services advisory forums held	1 fire services advisory forums held	No target for the quarter	N/A	No target for the quarter	No target for the quarter	Opex /Nil	N/A	N/A	N/A	Atten danc e Regi ster

Key Perfo	rmance A	rea (KPA)	2:			Basic Se	rvice Delive	ery									
Outcome	9:					Respons	sive, Accour	ntable, Effec	tive and Effic	ient Local G	overnment	System					
Outputs 2							ng access to										
Strategic	Objectives	S :							nt services, M ation and last								
Project No.	Key perform ance Area	Strategi c Objectiv es	Project Name	Project Descriptio n (major activities)	Location	Key performa nce indicator	Baseline	2016/17 Annual Targets	Quarter 1 Targets	Progress	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challe nges		Mea ns of verif icati on
CMSD-08	Basic Services	To ensure the provision of effective firefighti ng and rescue services in the whole district	Procurem ent of firefightin g foam and servicing of fire extinguis hers	Procureme nt of firefighting foam and servicing of fire extinguishe rs	CDM	Number of litres of firefightin g foam procured and number of fire extinguis hers serviced	21 drums of firefighting foam procured and 120 x 9kg of fire extinguish ers serviced	21 drums of firefighting foam procured and 120 x 9kg of fire extinguish ers serviced	No target for the quarter	N/A	No target for the quarter	No target for the quarter	50 000.00	0%	N/A	N/A	Invoi
DISAST	ER MAN		NT			· L	1	1	l	l	1	l					
CMSD-09	Basic Services	To promote and sustain an integrate d approac h to disaster manage ment continuu m in CDM	Non- accredit ed Worksho p on Disaster manage ment	Conducting non-accredited workshop on disaster managemen t for Traditional authorities and Ward Committee members.	LMs	Number of Disaster Managem ent workshops conducted	4 disaster managem ent workshops conducted	4 disaster managem ent workshops conducted	1 disaster managemen t workshop conducted	Achieved 1 disaster managem ent workshop meeting conducted	1 disaster managem ent workshop conducted	Achieved 1 disaster managem ent workshop conducted	50 000.00	9 418.00	None	Non e	Atte nda nce regis ter and conc ept docu men t

Key Perfo	rmance A	rea (KPA)	2:				rvice Delive		tive and Effic	iont Local C	a varamant	Cyctom					
Outputs 2		S :				Improvin	g access to	basic servi	ices nt services, M	unicipal hea	alth services	s, ensure eff					es,
Project No.	Key perform ance Area	Strategi c Objectiv es	Project Name	Project Descriptio n (major activities)	Location	Key performa nce indicator	Baseline	2016/17 Annual Targets	ation and last Quarter 1 Targets	Progress	e sport, rec Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture			Mea ns of verif icati on
CMSD-10	Basic Services	To promote and sustain an integrate d approac h to disaster manage ment continuu m in CDM	Disaster Relief material and shelters	Procuremen t of disaster relief material	CDM	Number of Disaster relief material and shelters procured	100 tents, 70 sleeping mats, 100 blankets, 140 lamps, and 100 salvage sheets, 15 foldable shacks procured	Procurem ent of 120 tents, 100 sleeping mates, 1600 blankets, 150 lamps, and 150 salvage sheets, 20 foldable shacks	No target for the quarter	No target for the quarter	No target for the quarter	No target for the quarter	1 420 000.00	None	None	Non e	Disa ster relief mat erial and shelt er
CMSD-11	Local Economi c Develop ment	To promote and sustain an integrate d approac h to disaster manage ment continuu m in CDM	Engage ment and registrati on of disaster manage ment voluntee rs	Engagement and registration of disaster managemen t volunteers	CDM	Number of Disaster managem ent volunteers engaged and registered	50 Disaster managem ent volunteers , engaged and registered	50 Disaster managem ent volunteers , engaged and registered	No target for the quarter	No target for the quarter	25 Disaster managem ent volunteers , engaged and registered	Achieved 25 Disaster managem ent volunteers , engaged and registered	210 000.00	131 100. 00	None	Non e	Atte nda nce regis ter

Key Perfo	rmance Ai	rea (KPA)	2:				rvice Delive										
Outcome	9:					Respons	ive, Accour	ntable, Effec	tive and Effic	ient Local G	overnment	System					
Outputs 2	! :					-		basic servi									
Strategic	Objectives	s:							nt services, M ation and last								es,
Project No.	Key perform ance Area	Strategi c Objectiv es	Project Name	Project Descriptio n (major activities)	Location	Key performa nce indicator	Baseline	2016/17 Annual Targets	Quarter 1 Targets	Progress	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture		Corr ecti ve Mea sure	Mea ns of verif icati on
CMSD-12	Good Governa nce and Public Participa tion	To promote and sustain an integrate d approac h to disaster manage ment continuu m in CDM	Disaster manage ment coordina tion services (Advisor y Forum)	Disaster managemen t advisory forum meetings arranged	CDM / LM	Number of disaster managem ent advisory forums coordinate d	6 disaster managem ent advisory forum meetings coordinate d	5 disaster managem ent advisory forum meetings coordinate d	1 disaster managemen t advisory forum meeting coordinated	Achieved 1 disaster managem ent advisory forum meeting coordinate d	1 disaster managem ent advisory forum meeting coordinate d	Achieved 1 disaster managem ent advisory forum meeting coordinate d	50 000.00	16 635.0 0	None	Non e	Atte nda nce regis ter and Age nda
CMSD-13	Basic Services Delivery		Internati onal day for disaster risk reductio n (IDDRR)	International day for disaster risk reduction (IDDRR)	CDM	Number of IDDRR awareness events held	1 IDDRR awareness event held	1 IDDRR awareness event held	No target for the quarter	No target for the quarter	1 IDDRR awarenes s event held	Achieved 1 IDDRR awareness event held	150 000.00	111 987. 00	None	Non e	Atte nda nce regis ter and conc ept docu men t

Key Perfo	rmance A	rea (KPA)	2:			Basic Se	rvice Delive	ry									
Outcome	9:					Respons	sive, Accour	table, Effec	tive and Effic	ient Local G	overnment	System					
Outputs 2	2 :					Improvin	g access to	basic servi	ces								
Strategic	Objectives	s:							nt services, Mo ation and lastl								es,
Project No.	Key perform ance Area	Strategi c Objectiv es	Project Name	Project Descriptio n (major activities)	Location	Key performa nce indicator	Baseline	2016/17 Annual Targets	Quarter 1 Targets	Progress	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challe nges	Corr ecti ve Mea sure	Mea ns of verif icati on
CMSD-14	Spatial rationale	To promote and sustain an integrate d approach to disaster manage ment continuu m in CDM.	District Disaster Manage ment Plan and Framew ork.	Review of District Disaster Managemen t Plan and Framework.	CDM	Number of disaster managem ent plans and Framewor k reviewed	New indicator	1 Service provider appointed for the developm ent and review of Disaster Managem ent Framewor k and plan	Drawing and Approval of Terms of reference	Achieved Drawing and Approval of Terms of reference	Appointme nt of service provider	Not Achieved Service Provider not appointed	500 000.00	None	None	Non e	Ter ms of refer ence and app oint men t lette r
SPORTS CMSD-15	Good governa nce and public participa tion	EATION, To ensure coordina tion and promotio n of sports and recreatio n, arts and culture in Capricor n District	Coordin ation of commun ity safety forums	Coordination of two community safety forums	RE CDM	Number of community safety forums coordinate d	2 community safety forums	2 community safety forums coordinate	No target for the quarter	Not applicabl e	1 communit y safety forum coordinate d	Achieved 1 community safety forum coordinate d	45 000	Still being consolid ated	None.	Non e.	Atte nda nce regis ters/ Minu tes

Key Perfo	Performance Area (KPA) 2: come 9:						rvice Delive	•								•	
Outcome	9:					Respons	sive, Accour	ntable, Effec	tive and Effic	ient Local G	overnment	System					
Outputs 2	2:					Improvin	g access to	basic servi	ces								
Strategic	Objectives) :							nt services, Mation and last								
Project No.	Key perform ance Area	Strategi c Objectiv es	Project Name	Project Descriptio n (major activities)	Location	Key performa nce indicator	Baseline	2016/17 Annual Targets	Quarter 1 Targets	Progress	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture		Corr ecti ve Mea sure	Mea ns of verif icati on
		Municip ality															0
CMSD-16	Local Economi c Develop ment		Heritage Celebrat ion	Celebration of One Heritage event	Local Municip alities	Number of Heritage event celebrated	1 Heritage event celebrated	1 Heritage event celebrated	1 Heritage event celebrated	Achieve d 1 Heritage event celebrat ed	No target for the quarter	No target for the quarter	R115 000	R115 000	None	Non e	Atte nda nce Regi ster/ Age nda
CMSD-17	Municip al Transfor mation and Institutio nal Develop ment	To ensure coordina tion and promotio n of sports and recreatio n, arts and culture in Capricor n District Municip ality	Refurbis hment of commun ity sport, recreatio n arts and culture facilities	Refurbishme nt of identified community sport, recreation, arts and culture facilities in local municipalitie s	Local municip alities	Number of community sport, recreation , arts and culture facilities refurbishe d	1 community sport, recreation, arts and culture facility refurbishe d.	1 community sport, recreation, arts and culture facility refurbishe d	No target for the quarter	N/a	1 sport, recreation, arts and culture facility refurbishe d	Not achieved TOR's are developed for the refurbishm ent.	215 000	R0	Sourci ng the experti se for Sports refurbi shmen t	Exp ert sour ced and will be adve rtise d in Q3	Pay men t certif icate

Key Perfo	rmance Ai	rea (KPA)	2:			Basic Se	rvice Delive	ery									
Outcome	9:					Respons	sive, Accour	ntable, Effec	tive and Effici	ent Local G	overnment	System					
Outputs 2 Strategic	: Objectives	s:				To provi		managemei	nt services, Mu								
Project No.	Key perform ance Area	Strategi c Objectiv es	Project Name	Project Descriptio n (major activities)	Location	Key performa nce indicator	ention and p Baseline	2016/17 2016/17 Annual Targets	ation and lastl Quarter 1 Targets	y coordinat Progress	e sport, rec Quarter 2 Targets	Progress	and cultur 2016/17 Annual Budget	Expendi ture		Corr ecti ve Mea sure	Mea ns of verif icati on
CMSD-18	Basic Service Delivery	Sports, Recreati on, Arts and Culture Develop ment program mes	Organisi ng sport, recreatio n, arts and culture develop ment events in collabor ation with relevant stakehol ders	Local Municipalitie s	Number of sport, recreation, arts and culture development programmes organise d	1 sport recreation, arts and culture developm ent programm e organised	2 sport, recreation, arts and culture developm ent programm e organised	2 sport, recreation, arts and culture organised	No target for the quarter	Not applicabl e	1 sport, recreation, arts and culture developm ent programm e organised	Not achieved. Consulting relevant stakeholde rs to hold the two events in Q3 and Q4	115 000	0	None	Non e	Reports
MUNICII	 PAL HEA	LTH SE	RVICES											<u> </u>			<u> </u>
CMSD -19	Basic Services Delivery	To ensure provisio n of effective Municip al Health Services in the District that efficiently address	Monitori ng of food handling facilities	Monitoring of Food handling facilities for compliance with food and water quality standards	All LMs	Number of reports on monitored food handling facilities	12 Reports on food handling facilities monitored	12 Reports on food handling facilities monitored	3 reports on food handling facilities monitored	Achieve d 3 reports on food handling facilities monitore d	3 reports on food handling facilities monitored	Achieved 3 reports on food handling facilities monitored	Орех	Орех	None	Non e	Rep orts on food han dling facili ties

Key Perfo	ormance A	rea (KPA)	2:				rvice Delive		tive and Effici	ent Local G	overnment	System					
Outputs 2	2 : Objectives	s:				To provi		managemer	ces nt services, Mu ation and lastly								
Project No.	Key perform ance Area	Strategi c Objectiv es	Project Name	Project Descriptio n (major activities)	Location	Key performa nce indicator	Baseline	2016/17 Annual Targets	Quarter 1 Targets	Progress	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture		Corr ecti ve Mea sure	Mea ns of verif icati on
		all the felt needs and aspiratio ns of local commun ities															0.1
CMSD -20	Basic Services Delivery	To ensure provisio n of effective water quality monitori ng and control to address the felt needs and aspiratio ns of local commun ities	Water quality inspecte d/tested at sources	Monitoring of water sources	All LMs	Number of reports on water sources inspected	12 Reports on sources inspected	12 Reports on sources inspected	3 reports on water sources inspected	Achieve d 3 reports on water sources inspecte d	3 reports on water sources inspected	Achieved 3 reports on water sources	Opex	None	None	Non e	Rep orts on wate r sour ces insp ecte d

Key Perfo	rmance Ai	rea (KPA)	2:			Basic Se	rvice Delive	ery									
Outcome	9:					Respons	ive, Accour	ntable, Effec	tive and Effici	ent Local	Government	System					
Outputs 2 Strategic	! : Objectives	3:				To provi		managemer	ces nt services, Mu ation and lastl								es,
Project No.	Key perform ance Area	Strategi c Objectiv es	Project Name	Project Descriptio n (major activities)	Location	Key performa nce indicator	Baseline	2016/17 Annual Targets	Quarter 1 Targets	Progress	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture		Corr ecti ve Mea sure	Mea ns of verif icati on
CMSD-21	Basic Service s Delivery	To ensure provisio n of effective Municip al Health Services in the District that efficiently address all the felt needs and aspiratio ns of local communities	Procure ment of Food and Water quality monitori ng accesso ries	Procuremen t of accessories (Boxes of cleaning trace swabs) AQT100 Aqua trace water devices Petrifilm E.coli/Colifor m count Rediswab Lethcin Broth (1ml)	CDM	Number of food and water accessorie s procured	19 boxes of food and water quality monitoring accessorie s procured	17 boxes of food and water quality monitoring accessorie s	Submission of specifications to Supply Chain Management	Achie ved Specifi cations submitt ed to Supply Chain Manag ement	Advertiseme nt and evaluation of tender documents	Not achieved, The budget for this project was transferred to another project	85000.00	85000.0 0	Projec t for 2015/1 6 was deliver ed in July 2017	The moni torin g acce ssori es deliv ered in July 201 7 and are suffi cient for 201 6/17	Invoi ces
CMSD-23	Basic Service s Delivery	To ensure provisio n of effective Municip al Health Services in the District that	Food and Water control	Food and Water sampling	All LMs	Number of reports on food and water sampling	12 Reports on food and water sampling	12 Reports on food and water sampling	3 Reports on food and water sampling	Achiev ed 3 Report s on food and water sampling	3 Reports on food and water sampling	3 reports on food and water sampling	50000.00	0.00	None	Non e	Foo d and wate r sam pling repo rts

Key Perfo	ormance Ai	ea (KPA)	2:				rvice Delive	•									
Outcome	9:					Respons	sive, Accour	ntable, Effec	tive and Effici	ent Local	Government	System					
Outputs 2 Strategic	2 : Objectives	: :				To provi	de disaster		ices nt services, Mu ation and lastly								es,
Project No.	Key perform ance Area	Strategi c Objectiv es	Project Name	Project Descriptio n (major activities)	Location	Key performa nce indicator	Baseline	2016/17 Annual Targets	Quarter 1 Targets	Progress		Progress	2016/17 Annual Budget	Expendi ture		Corr ecti ve Mea sure	Mea ns of verif icati on
CMSD- 24	Basic Service s Delivery	efficientl y address all the felt needs and aspiratio ns of local commun ities To ensure provisio n of effective Municip al Health Services that address the needs and	Planting of Moore pads	Planting of Moore pads for cholera surveillance ¹	All LMs	Number of analysis reports on Moore pads planted	12 Analysis reports on Moore pads planted	12 Analysis reports on Moore pads planted	3 Analysis reports on Moore pads planted	Achie ved 3 Analysi s reports on Moore pads plante d	3 Analysis reports on Moore pads planted	Achieved 3 Analysis reports on Moore pads planted	105000.00	0.00	None	Non e	Rep orts on Moo re pads
		and aspiratio ns of the local commun ities															

Key Perfo	rmance Ai	rea (KPA)	2:			Basic Se	rvice Delive	ery									
Outcome	9:					Respons	ive, Accour	ntable, Effec	tive and Effici	ent Local	Government	System					
Outputs 2 Strategic	: Objectives	s:				To provi		managemer	ces nt services, Mu ation and lastly								es,
Project No.	Key perform ance Area	Strategi c Objectiv es	Project Name	Project Descriptio n (major activities)	Location	Key performa nce indicator	Baseline	2016/17 Annual Targets	Quarter 1 Targets	Progress	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture		Corr ecti ve Mea sure	Mea ns of verif icati
CMSD-25	Basic Service Delivery	To ensure provisio n of effective Municip al Health Services in the District that efficientl y address all the felt needs and aspiratio ns of local communities	Commu nicable disease monitori ng and control	Follow-up of reported communicab le diseases	All LMs	Number of reports on communic able disease cases followed - up	12 Reports on reported communic able diseases followed up	12 Reports on reported communic able diseases followed up	3 Reports on reported communicable diseases followed up	Achie ved 3 Report s on reporte d comm unicabl e diseas es followe d up	3 Reports on reported communica ble diseases followed up	Achieved 3 Reports on communic able diseases followed up	Opex	Орех	None	Non e	Reports on communicable edise ases
CMSD-26	Basic Service s Delivery	To ensure provisio n of effective MHS that addrees the needs of local	Monitori ng complia nce with health legislatio n of non- food handling premise s	Monitoring of non-food handling premises	All LMs	Number of reports on non-food handling premises monitored	12 Reports on non- food handling premises monitored	12 Reports on non- food handling premises monitored	3 Reports on non-food handling premises monitored	Achiev ed 3 Report s on non- food handli ng premis e	3 Reports on non-food handling premises monitored	Achieved 3 Reports on non- food handling premises monitored	Opex	Opex	None	Non e	Rep orts on non- food han dling pre mise s

Key Perfe	Performance Area (KPA) 2: come 9:						rvice Delive	•									
Outcome						Respons	sive, Accour	ntable, Effec	tive and Efficient	ent Local	Government	System					
Outputs :	2 : Objectives	s:				To provi		managemer	ices nt services, Mu ation and lastly								
Project No.	Key perform ance Area	Strategi c Objectiv es	Project Name	Project Descriptio n (major activities)	Location	Key performa nce indicator	Baseline	2016/17 Annual Targets	Quarter 1 Targets	Progress	Quarter 2 Targets	Progress	2016/17 Annual Budget	Expendi ture	Challe nges		Mea ns of verif icati on
		commun ities								monito red							
FD-07	Financi al Viabilit y	To monitor departm ent expendi ture	Acquisiti on manage ment	Compliance to the SCM regulations	CDM	% of complianc e to the SCM regulation s that result in R nil irregular expenditur e	100 percent of complianc e to the SCM regulation s that result in R nil irregular expenditur e	100% of complianc e to the SCM regulation s that result in R nil irregular expenditur e	100% of compliance to the SCM regulations that result in R nil irregular expenditure	Achie ved 100% of compli ance to the SCM regulat ions that result in R nil irregul ar expen diture	100% of compliance to the SCM regulations that result in R nil irregular expenditure	Achieved 100% of complianc e to the SCM regulation s that result in R nill irregular expenditur e	R5 000 00 0.00	R797 945	None	Non e	Zero irreg ular expe nditu re/P aym ent Vou cher s

5 Progress from the annual report

DEPARTMENT	STATUS AT MIDYEAR 2016- 2017	PROGRESS MADE (YES/NO)	RECOMMENDED CORRECTIVE ACTION TO BE TAKEN
SEMS			
Ward Committee Capacity Building	Project discontinued due to redirection of budget to O & M	YES	N/A
INFRASTRUCTURE			
Construction of operators houses	Operator houses completed	YES	N/A
Refurbishment of Water Schemes	Phase 1 achieved and completed	YES	N/A
Percentage of reported breakdowns attended	95% of reported breakdowns attended to.	YES	95% of reported breakdowns attended to.
Water Quality Laboratory landscaping, furniture and fittings.	Scope of works amended due to budgetary constraint	YES	Project at advertisement stage
Implementation of Water Safety & Security Plans	88 percent Interventions on the Water Safety & Security plans recommendations completed	YES	N/A
Water Quality monitoring and sampling	268 microbiological and 237 chemical samples collected	YES	N/A

Accreditation and Management of Water Quality Laboratory	100 % Participation on SANAS, NLA and SABS by the Water Quality Laboratory completed	YES	N/A
Lesfontein (Sekhung)/ Springfield/ La- Rochel Water Supply and Montz Water Supply	Project completed	YES	N/A
Schoongesight Ext Water Supply	Project completed	YES	N/A
Uitkyk 1&2 Water Supply	Project completed		N/A
Groothoek (Lebowakgomo) Water Supply	Project completed		N/A
Groothoek (Mathibela) Water Supply	Project completed	YES	N/A
Koekoe WS, Maupye WS, Schellenburg WS & Rheiland WS	Project completed	YES	N/A
Mogwadi Borehole	The contractor submitted the adjusted rates	Not yet achieved	Variation order being adjudicated.
Nyakelane	Slow progress on- site	Not yet achieved	Warning letter issued by the Engineer and action plan developed

Drilling of Boreholes (Ground water study)	Project delayed to be part of the consultant package	Not yet achieved	Project packaged as part of the consultant to be advertised because the scope of work is similar
Water demand management and conservation awareness campaigns	Achieved. Awareness campaigns done on completed projects	YES	N/A
CORPORATE SERVICES			
IT Service Management Solution	Achieved and implemented	YES	N/A
Development or review of by-laws	Not yet achieved. On public participation stage	Ongoing	N/A
COMMUNITY SERVICES			
Procurement of Be- Safe Mobile Unit	Project was discontinued 2015/16	No	Project was discontinued 2015/16
SANS and NFPA licenses (renewal)	2 license renewed	YES	N/A
Procurement of firefighting foam and servicing of fire extinguishers	21 drums of firefighting foam procured and 120 x 9kg of fire extinguishers serviced	YES	N/A
Procurement of Disaster relief	Procurement of 120 tents, 100 sleeping mates, 1600	YES	N/A

materials and shelters	blankets, 150 lamps, and 150 salvage sheets, 20 foldable shacks		
Establishment of disaster management centre	No budget	No	Project discontinued
Procurement of Food and water quality monitoring accessories	Project for 2015/16 was delivered in July 2016	YES	N/A
Procurement of Food and water quality monitoring equipment	Awaiting delivery of equipment by end of March 2017	Not yet achieved	Awaiting delivery of equipment by end of March 2017
District Health Council	Achieved	Yes	N/A
Refurbishment of community sport, recreation, arts and culture facilities	Sourcing the expertise for Sports refurbishment	Not yet achieved	Expert sourced and will be advertised in Q3

5. Risks and Recommendations

The Auditor –General evaluated the Annual Performance Report of 2015/16 against the overall critea of usefulness and reliability. The usefulness of the reported information to determine whether it was presented in accordance with the National Treasury's annual reporting principles and whether the reported performance was consistent with the planned strategic objectives were evaluated.

Tests were also performed to determine whether indicators and targets were well defined, verifiable, specific, measurable, time-bound and relevant as required by the National Treasury's Framework for managing programme performance information (FMPP)

The reliability of the reported performance information to determine whether it was valid, accurate and complete was also assessed.

The audit conclusions were as follows:

Selected strategic objective	Usefulness	Reliability
Community Services	Unqualified	Unqualified
Infrastructure	Unqualified	Unqualified

6. Limitations and evaluation

1. There is no automated Performance Management System used for implementation of performance management, only manual collation of performance information on excel spreadsheets.

7. Approval
Reviewed and Approved by:
Nemugumoni TLP Acting Municipal Manager